

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

BILLING DATE :
1/25/2018

PROJECT :
AMD1707000
JR "Milo" Ponce Park - Recreational

CLIENT :
A11563 Hidalgo County Precinct 4



ACH INSTRUCTIONS for RABA KISTNER, Inc.
Bank: JP Morgan Chase Bank, NA
ABA: 111000614 (domestic)
ACCOUNT: 1821317326
EMAIL: ar@rkci.com

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Road
Edinburg, TX 78542

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

CONSULTING SERVICES

INVOICE SUMMARY INFORMATION

Facility Improvements - Edinburg, Hidalgo County, Texas
Project Administration 10% - RKCI Proposal No. PMD17-098-00
RETMC - Purchase Order No. 770352 - Contract No. C-17-195-07-11

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 1/8/2018

SERVICE DATE	01/05/2018	266.50
SERVICE DATE	01/08/2018	167.73

AMOUNT DUE THIS INVOICE ** 434.23

THIS IS AN INTERIM INVOICE UNLESS OTHERWISE NOTED

RK PROJECT MANAGER: JORGE L PEREZ
CLIENT PHONE: 956-292-7000

PROJECT ACCOUNTS RECEIVABLE SUMMARY

Amount Due This Invoice	\$ 434.23
Total of Previous Invoices - Currently Unpaid	<u>4,583.15</u>
Total Due And Payable	\$ 5,017.38

BILLING DATE :
1/25/2018

PROJECT :
AMD1707000 A11563
JR "Milo" Ponce Park - Recreational
Hidalgo County Precinct 4

SALARY / EXPENSE DETAILED BACKUP

DESCRIPTION	REMARKS	QUANTITY	RATE	AMOUNT
01/05/2018: CONCRETE CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING				
CONCRETE CYLINDER	M18-010028	5.00	16.250	81.25
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M18-010028	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
SAMPLING TIME	M18-010028	2.00	52.500	105.00
CMT FIELD & LABORATORY TESTING				
AIR CONTENT	M18-010028	1.00	30.750	30.75
			SUBTOTAL	266.50
01/08/2018: CONCRETE CIVIL (SIDEWALK AND PAVEMENT)				
CMT FIELD & LABORATORY TESTING				
VEHICLE TRAVEL	M18-010028	1.00	49.500	49.50
CHARGE				
CMT FIELD & LABORATORY TESTING				
TECH TIME CASTING PICK	M18-010028	1.50	52.500	78.75
UP SPEC				
CMT FIELD & LABORATORY TESTING				
TECHNICAL REVIEW &	10%	39.48	1.000	39.48
ADMIN				
			SUBTOTAL	167.73
			** TOTAL PROJECT AMD1707000	434.23

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.

LABORATORY TEST REPORT

Compressive Strength Test



Raba Kistner Consultants, Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: COMMISSIONER JOSEPH PALACIOS
TO: **HIDALGO COUNTY PRECINCT 4**
1051 N DOOLITTLE ROAD
EDINBURG, TX 78542


PROJECT NO.: AMD17-070-00
CAST DATE: 01/05/2018
ASSIGNMENT NO.: M18-010028
REPORT VERSION: A
TECHNICIAN: ALEJANDRO BERNAL

PROJECT: JR "Milo" Ponce Park - Recreational Facility Improvements - Edinburg, Hidalgo County, Texas
PLACEMENT LOCATION: Restrooms Pad, Slab-On-Ground & Beam, Section Located About 10'N & 15'E from SW Corner of Pad

SET INDEX: Set 1 of 1
SUPPLIER: Royal Concrete BATCH TIME: 11:02 a.m. AIR CONTENT (%): 1.0
TRUCK NO: 84 SAMPLE TIME: 12:20 p.m. UNIT WEIGHT (pcf): ND
TICKET NO: 31298 SAMPLE TEMP. (°F): 68 FIELD CURED (day): 1
SAMPLED AT (cu yds): 10 AMBIENT TEMP. (°F): 64 SAMPLE TYPE: Concrete Cylinder
DESIGN STR.(psi): 3,000 SLUMP (in.): 5.00 SAMPLE SIZE(in.): 4 x 8
PRODUCT NO.: 3030 WATER ADDED: 0

SPECIMEN NUMBER	DATE OF TEST	AGE (days)	LOAD (lbs)	DIAMETER (in)	AREA (in. ²)	STRENGTH (psi)	PERCENT OF DESIGN	FRACTURE TYPE	TESTED BY
1	01/12/2018	7	52,300	4.00	12.57	4,160	139	Type 3	R. Piñera
2	01/12/2018	7	53,195	4.00	12.57	4,230	141	Type 3	R. Piñera
3	02/02/2018	28	68,975	4.00	12.57	5,490	183	Type 3	R. Piñera
4	02/02/2018	28	69,610	4.00	12.57	5,540	185	Type 3	R. Piñera
5	02/02/2018	28	69,230	4.00	12.57	5,510	184	Type 3	R. Piñera

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C31,C39,C143,C172,C231,C1064,C1231, unless otherwise noted.



REMARKS:Mr. Ben Garza w/ Venser Contractors was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner Consultants, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner Consultants, Inc.

COPIES TO: Above (1)

RABA KISTNER CONSULTANTS, INC.



Updated By: IG 2/5/2018 9:07:34AM

Reviewed By: JLP 1/12/2018 5:48:28PM



Norma Salazar

From: Maria Mayorga <maria.mayorga@co.hidalgo.tx.us>
Sent: Thursday, January 04, 2018 12:16 PM
To: Jorge Perez
Cc: Roxxie Mann; Miles Bullion; Javier Vento
Subject: Fwd: Milo Ponce

Good Afternoon,
Please schedule the following testing as requested, thank you!

Respectfully,

Lulu Mayorga, CPM
Executive Assistant
Hidalgo County Precinct #4
Ph: 956- 292-7000 Ext. 4026
Fax:956-381-5905
maria.mayorga@co.hidalgo.tx.us

From: "Roxxie Mann" <rMann@Halff.com>
To: "CPM Lulu Mayorga (maria.mayorga@co.hidalgo.tx.us)" <maria.mayorga@co.hidalgo.tx.us>
Cc: "Miles Bullion" <mBullion@Halff.com>, bengarza40@gmail.com, "Javier Vento" <jvrvento@aol.com>
Sent: Wednesday, January 3, 2018 3:02:38 PM
Subject: Milo Ponce

Good afternoon Lulu,

The contractor would like to request Raba's presence at the concrete pour this Friday at 8:00 am.

Thank you,

Roxxie

Roxxie Mann, EIT
Graduate Civil Engineer

O: (956) 445-5227

HALFF ASSOCIATES, INC.
5000 West Military, Suite 100
McAllen, TX 78503-7446



[Half.com](#) | [Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#)