

**L & G-Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11326766**  
**INVOICE DATE: 02/28/18**

**BILL TO: 34**  
 Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596


**JOB: 090201**  
 FM 493 South WA#1  
 PO# 617489

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of February 2018.						
11006-Design Schem	254,000.00	254,000.00		254,000.00	100.0	
12001-EA Reports	60,000.00	60,000.00		60,000.00	100.0	
12002-Pub Involvement	10,000.00	10,000.00		10,000.00	100.0	
12040-Cul Resc/Sub	20,000.00	20,000.00		20,000.00	100.0	
13002-Owner Data/Cor	35,000.00	35,000.00		35,000.00	100.0	
15011-Field Sur/Sub	150,000.00	150,000.00		150,000.00	100.0	
16001-Rdwy Dsgn	401,000.00	401,000.00		401,000.00	100.0	
16104-Outfall Design	67,000.00	67,000.00		67,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	32,000.00	32,000.00		32,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	40,000.00	40,000.00		40,000.00	100.0	
3200-Const. Mgmt	15,000.00	4,350.00	750.00	5,100.00	34.0	9,900.00
TOTALS:	1,144,000.00	1,133,350.00	750.00	1,134,100.00	99.1	9,900.00

ORIGINAL CONTRACT SUM \$ 1,144,000.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 1,144,000.00  
 TOTAL COMPLETED TO DATE \$ 1,134,100.00  
 LESS PREVIOUS INVOICES \$ 1,133,350.00

  
 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 750.00



# L&G Consulting Engineers, Inc.

March 1, 2018

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
Attn: Ms. Katia Garcia  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)  
Work Authorization No. 1, PO# 617489,  
C08-417-12-09, L&G Job#090201  
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

Attached for your approval is our invoice for services rendered for the month of February 2018. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project. The following is attached:

- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"

**Work Authorization #1 – Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying, and Roadway Design for the Reconstruction**

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
This task is complete.	L&G	100%
FC 12001 – EA REPORTS		
This task is complete.	L&G	100%
FC 12002 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12040 – CULTURAL RESOURCES		
This task is complete.	L&G	100%
FC 13002 – OWNERSHIP DATA COLLECTION		
This task is complete.	L&G	100%
FC 15011 – SURVEY PLANS AND DESIGN/SUB		
This task is complete.	J.E.S.	100%
FC 16001 – ROADWAY DESIGN		
This task is complete.	L&G	100%
FC 16104 – OUTFALL DESIGN		
This task is complete.	L&G	100%
FC 16302 – TRAFFIC CONTROL PLAN		

This task is complete.	L&G	100%
FC 16304 – IRRIGATION		
This task is complete.	L&G	100%
FC 16306 – QUANTITIES & SPECS		
This task is complete.	L&G	100%
FC 16307 – UTILITIES		
This task is complete.	L&G	100%
FC 32000 – CONSTRUCTION MANAGEMENT		
Contractor continued to perform roadway work including Roadway Excavation, Embankment, Salvage Base, Conc Riprap, RC Pipe (18”), Construct Detour, Install Portable Concrete Traffic Barrier with Attenuator, and Work Zone Pavement Markings. L&G continues to coordinate with Mr. Jesus Noriega, TxDOT Project Manager, and discussed project issues. No issues were discussed this month. As of January 2018, the contract is 34.03% complete and approximately 67.08% (322 days) time used of the 480 days in the contract.	L&G	34%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,  


Ricardo Gallaga Jr. P.E.  
Project Manager

Attachment

