

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11326768
INVOICE DATE: 02/28/18

BILL TO: 93
 Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 150108
 Regional Linear Park WA#8
 From: San Antonio Ave to Ridge
 PO#759102


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of February 2018.						
32001-Const. Mgmt	30,075.39	12,030.16	1,503.77	13,533.93	45.0	16,541.46
32002-Const. Inspect	132,590.90	53,036.36	6,629.55	59,665.91	45.0	72,924.99
33004-Material Test	33,775.06	13,510.02	1,688.76	15,198.78	45.0	18,576.28
TOTALS:	196,441.35	78,576.54	9,822.08	88,398.62	45.0	108,042.73

ORIGINAL CONTRACT SUM	\$	196,441.35
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	196,441.35
TOTAL COMPLETED TO DATE	\$	88,398.62
LESS PREVIOUS INVOICES	\$	78,576.54
CURRENT PAYMENT DUE	\$	9,822.08


 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY: Elizabeth Casas ON 3/2/18
 GOODS/SERVICES RECEIVED BY: Eduardo Cantu ON 02/01-28/18

PO # 759102
8-1315-452-00-122-110 -0- 740
 Req # 315740



L&G Consulting Engineers, Inc.

March 1, 2018

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres Rd
Pharr, Texas 78589

RE: Regional Linear Park WA#8 – Engineering Services
Construction Management, Inspection and Construction Material Testing
From: San Antonio Ave to Ridge Road
PO#759102 – Job#150108

Dear Commissioner Cantu:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of February 2018.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization#8 – Construction Management, Inspection and Material Testing

TASK:		% Complete
FC 32001 – CONSTRUCTION MANAGEMENT		
L&G continues to update project files in compliance to LGPP requirements. Contractor continues to provide several submittals or RFI's which have been reviewed and approved or commented by L&G and Pct #2. A draft Change Order #2 including revised sheets has been completed and submitted to TxDOT for their final review. New unit prices were obtained and reviewed by L&G. Prices were discussed with Pct#2 and HCDD#1. Negotiations are completed and formally presented to TxDOT for their concurrence.	L&G	45% \downarrow
FC 32002 – CONSTRUCTION INSPECTION		
L&G Inspector continues to meet with Contractor to discuss any issues or questions that arise. L&G Inspector is on project daily. Contractor has substantially completed Lime Treat Subgrade and base for all LEGS with exception to areas near the proposed change order work. Contractor continues to work on SW3P items, Dust control watering and install light poles and preparing Hike and Bike for	L&G	45% \downarrow

HMACP. Contractor working on Stations Ty 1, Ty 2 and Ty 3. TxDOT continues to visit the project and provided comments.		
FC 33004 – MATERIAL TESTING		
L&G lab continues to coordinate with material suppliers to obtain sampling for testing to check for compliance with specifications. L&G Lab continues to coordinate with TxDOT on material submittals by Contractor. On an as needed basis, L&G continues to sampled Slurry Lime, Flex Base, and raw subgrade to verify compliance with TxDOT specifications.	L&G	45% <i>d</i>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Ricardo Gallaga., P.E.

Project Manager

Attachments