



May 1, 2018

Commissioner Joseph Palacios  
Hidalgo County Precinct 4  
1051 N. Doolittle Rd  
Edinburg, TX 78542



**RE: ✓ Mile 5 Project (From Taylor Rd. to FM 2220 (Ware Rd.))  
✓ PO#740893,- L&G Project#160201**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of April 2018.

The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

**Work Authorization #1 – Environmental Assessment, Public Involvement, Schematic Design and Hydrologic Map**

		<b>% Complete</b>
<b>FC 11002 ~ SCHEMATIC FOR ROADWAY</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11004 ~ SCHEMATIC DESIGN FOR 3-8x8 SIPHON w/48" STEEL PIPE BYPASS</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>

<b>FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA &amp; THE CITY OF MCALLEN</b>		
<b>This task is complete..</b>	<b>L&amp;G</b>	<b>100%</b> ✓
<b>FC 12001 ~ ENVIRONMENTAL ASSESSMENT WITH TxDOT</b>		
L&G submitted the Air, Water, Hazmat, Community Impact, Biological, and Noise Analysis Technical Reports. L&G continues to prepare the remaining technical reports.	<b>L&amp;G</b>	<b>85%</b> ✓
<b>FC 12002 ~ PUBLIC INVOLVEMENT WITH STAKEHOLDES AND 1 PUBLIC MEETING</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b> ✓
<b>FC 12003 ~ PUBLIC INVOLVEMENT TO ADDRESS PUBLIC HEARING</b>		
L&G continues to meet with property owners, as necessary, to address any concerns that they may have about the project as well as to give updates on the timeline of the project. <b>No Update/No Invoice.</b>	<b>L&amp;G</b>	<b>65%</b> ✓
<b>FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH</b>		
L&G provided QA/QC to the Historic Resources Survey Report; the document has been submitted to TxDOT.	<b>L&amp;G</b>	<b>60%</b> ✓
<b>FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b> ✓
<b>FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS</b>		
In order to avoid a Public Hearing, L&G Engineering staff has met with various landowners affected by the outfall and the Sharyland Water Supply to address the public meeting. Layouts have been produced and supplied to property owners that have requested views of their area. <b>No Update/No Invoice.</b>	<b>L&amp;G</b>	<b>65%</b> ✓
<b>FC 12070 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH /SUB</b>		
Historic Resources Survey Report has been prepared and submitted. QA/QC revisions were made as necessary.	<b>AmaTerra</b>	<b>70.8%</b> ✓

<b>FC 16101 ~ HYDROLOGICAL MAP FOR 1 DITCH &amp; IRRIGATION STRUCTURE</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100% -</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Armando J. Sandoval, P.E.  
Project Manager

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #:** 11326891  
**INVOICE DATE:** 04/30/18

**BILL TO: 84**

Hidalgo County Pct #4  
c/o Commission Joseph Palacios  
1051 N. Doolittle Rd.  
Edinburg, TX 78541

**JOB: 160201**

Mile 5 Project WA#1  
From: Taylor Rd to FM 2220  
PO#740893

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2018.						
11002-Schm for Rdwy	85,600.00	85,600.00		85,600.00	100.0	
11004-Schm for Siphon	90,000.00	90,000.00		90,000.00	100.0	
11005-Pre Comp Utilt	54,000.00	54,000.00		54,000.00	100.0	
11007-Office Srvy	42,000.00	42,000.00		42,000.00	100.0	
11009-Schm TxDOT/Cty	30,000.00	30,000.00		30,000.00	100.0	
12001-EA Reports	97,920.00	78,336.00	4,896.00	83,232.00	85.0	14,688.00
12002-Pub Invmt (PM)	57,600.00	57,600.00		57,600.00	100.0	
12003-Pub Invmt (PH)	36,000.00	23,400.00		23,400.00	65.0	12,600.00
12007-Arch & Hist	21,752.50	10,876.25	2,175.25	13,051.50	60.0	8,701.00
12008-Eng/Pub Mtgs	33,750.00	33,750.00		33,750.00	100.0	
12009-Eng/Pub Hearin	36,000.00	23,400.00		23,400.00	65.0	12,600.00
12070-Arch & Hist/SU	3,247.50	1,350.50	949.30	2,299.80	70.8	947.70
16101-Hydro Map	84,000.00	84,000.00		84,000.00	100.0	
<b>TOTALS:</b>	<b>671,870.00</b>	<b>614,312.75</b>	<b>8,020.55</b>	<b>622,333.30</b>	<b>92.6</b>	<b>49,536.70</b>

ORIGINAL CONTRACT SUM \$ 671,870.00  
CHANGE BY CHANGE ORDER \$ 0.00  
CONTRACT SUM TO DATE \$ 671,870.00  
TOTAL COMPLETED TO DATE \$ 622,333.30  
LESS PREVIOUS INVOICES \$ 614,312.75

  
PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 8,020.55

TASK AND DESCRIPTION	FIRM	2019											
		JAN	FEB	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR		
<b>WORK AUTHORIZATION NO. 1</b>													
<b>Phase I: EA, PUBLIC INVOLVEMENT, SCHEMATIC</b>													
<b>FM 676 (from SH 107 (Conway) to Taylor Road)</b>													
Pre-design Meeting with TxDOT													
Develop Alternatives & Matrix	L&G												
Develop & Submit Schematic	L&G												
TxDOT Review													
Advertise & Conduct Public Meeting	L&G												
TxDOT Schematic Approval	TxDOT												
Process Technical Reports	TxDOT												
Agency Coordination	TxDOT												
Administratively Complete Document	TxDOT												
Public Hearing													
Environmental Decision	TxDOT												
Hydrological Map	L&G												
Preliminary Compensable Utilities	L&G												

 L&G En  
 TxDOT