

INVOICE AMOUNT: \$65,990.48

June 1, 2018

Hon. Joseph Palacios
 Commissioner, Hidalgo County Pct. #4
 1051 N. Doolittle Rd
 Edinburg, TX 78542



RE: Contract # C-17-243-09-05 ~ Road & Bridge, CIP & Other Projects in General (On-Call)

**Work Authorization #2 ~ Seminary Road Project – Environmental, Public Involvement, Schematic, Hydrologic, PS&E (Including Pavement Design) & Utility Coordination
 PO #779383**

Dear Commissioner Palacios:

Attached for your review and approval is our invoice for services rendered under Work Authorization #2 during the month of May 2018 on the subject referenced project.

The following is attached:

- Invoice No. 40018


The following is a narrative of the progress for this period.

TASK	% Complete
1 - Environmental Phase I	21%
UPDATED: The data resource report has been obtained and reviewed and analyzed to determine areas to focus the field work. Geosearch coordination has been conducted to obtain the relevant data.	
2 - Limited Public Involvement with Project Stakeholders	50%
UPDATED: The B2Z team continues to meet with all project stakeholders to discuss the project parameters and held a project meeting at Hidalgo Co. Pct. #4 offices on May 30 th .	
3 – Office Surveys for Schematic	0%
NO UPDATE: We have begun reviewing the existing ROW data and carson maps and will start the field work this month.	
4 – Schematic Development	100%
UPDATED: The schematic has been finalized and submitted to the Precinct office. This task is complete.	

5 – Hydrologic Mapping		100%
UPDATED: The hydrologic map has been finalized and submitted to the Precinct office. This task is complete.		
6 – Pavement Design		0%
NO UPDATE: This task has not started yet.		
7 – PS&E Development		10%
UPDATED: B2Z has begun developing the PS&E package, including the project layout, typical sections, P&P sheets, etc....		
8 - Permitted Utilities Coordination to Adjust		10%
UPDATED: B2Z has begun contacting the utility companies within the project boundaries and is requesting system maps.		

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



Oliver F. Salgado
Senior Project Manager
B2Z Engineering, LLC



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
6/1/2018	40018

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #4
 1051 Doolittle Rd
 Edinburg, TX 78542

Project Info:
 Hidalgo County Precinct #4
 Contract # C-17-243-09-05
 Work Authorization #2
 Seminary Road Project

B2Z JOB: 4105
 PO # 779383


Billing Period May 2018

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Seminary Road Project - Environmental, Public Involvement, Schematic, Hydrologic, PS&E & Utility Coord					
Task 1 - Environmental Phase I	\$ 12,159.65	\$ -	\$ 2,553.53	\$ 2,553.53	21.00%
Task 2 - Limited Public Involvement w/Project Stakeholders	\$ 8,642.46	\$ -	\$ 4,321.23	\$ 4,321.23	50.00%
Task 3 - Office Surveys for Schematic	\$ 31,039.78	\$ -	\$ -	\$ -	0.00%
Task 4 - Schematic Development	\$ 22,096.16	\$ -	\$ 22,096.16	\$ 22,096.16	100.00%
Task 5 - Hydrologic Mapping	\$ 17,233.60	\$ -	\$ 17,233.60	\$ 17,233.60	100.00%
Task 6 - Pavement Design	\$ 10,936.00	\$ -	\$ -	\$ -	0.00%
Task 7 - PS&E Development	\$ 180,440.20	\$ -	\$ 18,044.02	\$ 18,044.02	10.00%
Task 8 - Permitted Utilities Coordination to Adjust	\$ 17,419.46	\$ -	\$ 1,741.95	\$ 1,741.95	10.00%

Total For This Billing Period \$65,990.48

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$299,967.31	\$0.00	22.00%	\$233,976.83


 Aisha Gonzalez - President