

Hidalgo County – New Courthouse Project

Monthly Update

June 19, 2018



JACOBS[®]

www.jacobs.com | worldwide

Progress to Date

- Design Development Phase is near completion
 - Working to get Key User Group signoff of furniture and built-ins
 - Steering Committee has reviewed proposed exterior and interior finishes
- The HCCH Project team has completed evaluation of SD estimate
 - Made subsequent revisions to scope to ensure project meets goals and budget requirements
- Hidalgo County has received the Release of Easement executed by the Governor's Office on June 8th officially transferring ownership from TxDOT to Hidalgo County
- Parking supply and demand study transmitted on June 19th
- Courtroom Mock-up Review Session was held on June 14th

Courtroom Mockup Review Session



© Copyright Jacobs
June 18, 2018

JACOBS[®]

www.jacobs.com | worldwide

Looking Ahead

- Design Development Steering Committee Meetings – ongoing
- HDR Submits DD Package to County – June 27th
- Morganti to Submit DD Estimate – July 10th
- HDR to seek NTP for 50% CDs – July 12th
- HDR delivers Early Site Package/Morganti begins working to establish early GMP – July 13th
- Morganti submits plans to COE for Permitting – July 14th
- Meet the Prime Event – July 18th
- Morganti mobilization – September 4th

Disclaimer

Important

The material in this presentation has been prepared by Jacobs®.

Copyright and other intellectual property rights in this presentation vest exclusively with Jacobs. Apart from any use permitted under applicable copyright legislation, no part of this work may in any form or by any means (electronic, graphic, mechanical, photocopying, recording or otherwise) be reproduced, copied, stored in a retrieval system or transmitted without prior written permission.

Jacobs is a trademark of Jacobs Engineering Group Inc.

© Copyright

June 18, 2018

Jacobs Engineering Group Inc. All rights reserved.