

PO # 770537
8-1351-431-00-122-139-0- 721/841
 Req # 360952



Invoice

Date	Invoice #
9/4/2018	20093

P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #2
 300 W. Hall Acres Rd.
 Pharr, TX 78577

Project Info:
 Hidalgo County Precinct #2
 Military Highway Ext Proj - WA #2

B2Z JOB: 2200
 PO # 770537

Billing Period August 2018

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Task 1 - Pavement Design	(a) \$ 8,353.46	\$ 7,518.11	\$ 0.00	\$ 7,518.11	90%	835.35
Task 2 - PS&E Development	(b) \$ 176,511.16	\$ 158,860.04	\$ 0.00	\$ 158,860.04	90%	17,651.12
Task 3 - Development of Bridge Layout @ HCID Main Canal & Coordination	(c) \$ 17,957.14	\$ 16,161.43	\$ (0.00)	\$ 16,161.43	90%	1,795.71
Task 4 - 1 ~ Signal Design Adjustment & Associated Warrant	(d) \$ 35,136.78	\$ 15,811.55	\$ 7,027.36	\$ 22,838.91	65%	12,297.87
Task 5 - Permitted Utilities Coordination	(e) \$ 11,973.50	\$ 10,776.15	\$ -	\$ 10,776.15	90%	1,197.35
						<u>33,777.40</u>
Supplemental #1 to Work Authorization #2 ~ Traffic Signal Design Adjustment						
Task 1 - 2 Signal Design Adjustment	\$ 39,077.15	\$ -	\$ 11,723.15	\$ 11,723.15	30%	27,354.00
Total For This Billing Period						\$18,750.51

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$289,009.19	\$209,127.28	78.8%	\$61,131.39

Aisha Gonzalez - President

INVOICE RECEIVED BY:
 Elizabeth Alvarez ON 09/04/18
 GOODS/SERVICES RECEIVED BY:
 Eduardo Cantu ON 08/01-31/18

GENERAL INVESTIGATIVE DIVISION
FEDERAL BUREAU OF INVESTIGATION
UNITED STATES DEPARTMENT OF JUSTICE

- | | SUBJECT | DATE |
|-----|-------------|-------------|
| (S) | [Illegible] | [Illegible] |
| (C) | [Illegible] | [Illegible] |
| (G) | [Illegible] | [Illegible] |
| (P) | [Illegible] | [Illegible] |
| (A) | [Illegible] | [Illegible] |

BO# 270485
E-1342-101-00-155-186-01
BO# 111028

September 4, 2018

Hon. Eddie Cantu
 Commissioner, Hidalgo County Pct. #2
 300 W. Hall Acres Rd.
 Pharr, TX 78577

RE: Contract # C-17-182-06-13 ~ Military Hwy Extension Project

**Work Authorization #2 ~ Military Hwy Extension Project – PS&E (Including Pavement, Traffic Signal & Bridge Design) & Utility Coordination
 PO #770537 ✓**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #2 during the month of August 2018 on the subject referenced project.

The following is attached:

- Invoice No. 20093 ✓

The following is a narrative of the progress for this period.

TASK	% Complete
Pavement Design	90% ✓
<u>NO UPDATE:</u> The pavement alternatives design has been completed and the report generation is underway.	
PS&E Development	90% ✓
<u>NO UPDATE:</u> B2Z has developed the PS&E to a 90% completion. We are awaiting the signal design to finalize the PS&E set.	
Development of Bridge Layout @ HCID Main Canal	90% ✓
<u>NO UPDATE:</u> Bridge Layouts (90%), Foundation Layouts (90%) were updated, and Soil Boring Sheets (0%) are still pending geotechnical information. Summary of Bridge Quantities and Bearing Seat Elevations (90%) progressed for this 46ft wide, 90ft. long, 2 span (45ft.-45ft.) TX28 Prestressed Concrete Overpass. The Design and Detailing effort associated with the bridge details remains at: Abutment (90%), Bent	


(90%), and Span Sheet (90%). The Girder layout that identifies the superstructure to be supported by 6 TX28 girders is at 90% and the girder design (IGND) standard is at 90%. Please note that the superstructure is proposed to be supported by rectangular bent caps and prestressed concrete piles. Standards have been assembled for this bridge and are at 90%		
1 ~ Signal Design Adjustment & Associated Warrant		65% <i>φ</i>
UPDATED: The traffic signal warrant study report has been approved by TxDOT and the design has started. The signal design plan sheets at the intersection with 10 th Street (SH 336) are 30% complete.		
Permitted Utilities Coordination to Adjust		90% ✓
NO UPDATE: B2Z continues to coordinate the utilities along the project route and has submitted preliminary set of plans for their adjustment.		

Supplemental #1 to Work Authorization #2 ~ Traffic Signal Design Adjustment

TASK		% Complete
2 ~ Signal Design Adjustments		30% <i>φ</i>
UPDATED: The signal design plan sheets at the intersections with McColl Road and Jackson Road (FM 2061) are 30% complete.		

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,

 PE.

 Oliver F. Salgado
 Senior Project Manager
 B2Z Engineering, LLC



Purchase Order COUNTY OF HIDALGO

PO# 770537 ✓

DATE: 11/01/17 ✓

PAGE NO: 1 of 1

PO TYPE:

VENDOR: 449121

REQ: 00360952 ✓

PHONE: (956)585-3773

BUYER:

Fax: (956)583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

GONZALEZ, AISHA ✓
B2Z ENGINEERING, LLC
900 S. STEWART RD. SUITE 4
MISSION TX 78572

CONTACT: EDUARDO CANTU (956)787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-17-182-06-13

SPECIAL INSTRUCTIONS:

VENDOR NOTES

- Do not add to, or alter this Purchase Order. This Order is not renewable.
- TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
- This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
- Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
- Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-17-182-06-13 EXPIRES 6/13/2020 - PCT 2 MILITARY HWY EXTENSION PROJECT - ENGINEERING SERVICES FOR PS&E AND UTILITY COORDINATION TOTAL PROJECT LINEAR FEET 8,650 OF WHICH 3,000 LF (35%) IS IN COUNTY AND 5,650 LF (65%) IS IN CITY OF MCALLEN ICA W MCALLEN APPROVED BY CC 7/25/17 AI#60827 WORK AUTH#2 APPROVED BY CC 10/17/17 AI#62105		
1.00	LOT	CC WORK AUTHORIZATION NO. 2 TO PROVIDE PS&E (INCLUDING PAVEMENT, TRAFFIC SIGNAL, AND BRIDGE DESIGN) AND UTILITY COORDINATION FOR THE PCT 2 MILITARY HWY EXTENSION PROJECT FROM 10TH STREET EAST TO JACKSON RD	249,932.04	249,932.04
		TOTAL:		249,932.04
		***** 8 For Hidalgo County use only 7-1351-431-00-122-139-0-721 ✓ 87,476.21 7-1351-431-00-122-139-0-841 ✓ 162,455.83		

SCANNED
11/3/17

2017 NOV 3 PM 8 31

HIDALGO COUNTY
PRECINCT NO. 2

Authorized by:

Martha Salazar

ms
ms
11/2