



September 3, 2018

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: FM 1925 - Work Authorization No. 1 - Limits: 10th Street to McColl
PO#725312 - L&G Project#150601**

Dear Commissioner Palacios:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of August 2018.

Attached are the following:

- L & G's Invoice
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of roadway schematic, hydrological map, and schematic surveys, coordinate environmental assessment with TxDOT public involvement for environmental assessment, and preliminary compensable utilities identification for the FM 1925 project from 10th Street to McColl Road. The following is a narrative of the progress report for this work authorization.

Work Authorization #1- Environmental Assessment, Public Involvement, Schematic and Hydrologic Design

FC 11001 – DESIGN SCHEMATIC		% Complete
NO UPDATE: L&G has finalized the schematic based on meetings with TxDOT. We held a mock public meeting at TxDOT's office on October 19 th in which they requested we postpone the public meeting until after the new year. We have created a second schematic based on TxDOT's request for a 150' ROW option and submitted it to them for review. We held a meeting with TxDOT on March 13 th to discuss the different options and once we conduct the public meeting, the schematic will be finalized and this task will be complete.	L&G	95%
FC 11005 – PRELIM COMPENSABLE UTILITIES IDENTIFICATION		
NO UPDATE: This task is complete.	L&G	100%
FC 11007 – PRELIMINARY ROW OWNERSHIP		
NO UPDATE: This task is complete.	L&G	100%
FC 11009 – UPDATE SCHEMATIC BASED ON LPA & TxDOT COMMENTS		
UPDATED: We have finalized the schematic in preparation for an upcoming public meeting.	L&G	90%

FC 12001 – ENVIRONMENTAL REPORTS		
UPDATED: The updated environmental scoping document and scope development tool form have been submitted to TxDOT for review. L&G has requested a scoping meeting to discuss planned technical reports and public meeting plans. Technical reports are currently in progress.	L&G	65%
FC 12002 – PUBLIC INVOLVEMENT – PUBLIC MEETING		
NO UPDATE: L&G is coordinating with TxDOT and updating public meeting materials to schedule a public meeting date.	L&G	45%
FC 12003 – PUBLIC INVOLVEMENT – PUBLIC HEARING		
NO UPDATE: This task has not started.	L&G	0%
FC 12008 – ARCHEOLOGICAL & HISTORICAL RESEARCH		
UPDATED: L&G has provided the fact sheet, shapefiles, and project data to the Sub for processing.	L&G	25%
FC 12009 – ENGINEERING TECH SUPPORT AT PUBLIC MEETING		
NO UPDATE: This task has not started.	L&G	0%
FC 12011 – ENGINEERING TECH SUPPORT AT PUBLIC HEARING		
NO UPDATE: This task has not started.	L&G	0%
FC 12080 – ARCHEOLOGICAL & HISTORICAL RESEARCH/SUB		
NO UPDATE: This task has not started.	Amatera	0%
FC 16101 – HYDROLOGIC MAP		
NO UPDATE: L&G has finalized the hydro map based on meetings with TxDOT. We held a mock public meeting at TxDOT's office on October 19 th in which they requested we postpone the public meeting until after the new year. Once we conduct the public meeting the hydro map will be finalized and this task will be complete.	L&G	90%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Robert Macheska, P.E., CFM
Project Manager

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11327128
INVOICE DATE: 08/31/18

BILL TO: 84

Hidalgo County Pct #4
c/o Commission Joseph Palacios
1051 N. Doolittle Rd.
Edinburg, TX 78541

JOB: 150601

FM1925 (10th Street to McColl)
WA #1 - P.O #725312

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of August 2018.						
11001-Schematics	97,840.00	92,948.00		92,948.00	95.0	4,892.00
11005-Pre1 Comp Ut1	18,000.00	18,000.00		18,000.00	100.0	
11007-Design Schem	21,000.00	21,000.00		21,000.00	100.0	
11009-Update Schemat	39,000.00	29,250.00	5,850.00	35,100.00	90.0	3,900.00
12001-EA Reports	95,000.00	52,250.00	9,500.00	61,750.00	65.0	33,250.00
12002-Pub Involv-PM	25,000.00	11,250.00		11,250.00	45.0	13,750.00
12003-Pub Involv-PH	25,000.00				0.0	25,000.00
12008-Arch & Histori	4,894.60	734.19	489.46	1,223.65	25.0	3,670.95
12009-Eng Pub Mtgs	24,000.00				0.0	24,000.00
12011-Eng Pub Hearin	12,000.00				0.0	12,000.00
12080-Arch & Hist/SU	25,105.40				0.0	25,105.40
16101-Hydro Map	42,000.00	37,800.00		37,800.00	90.0	4,200.00
TOTALS:	428,840.00	263,232.19	15,839.46	279,071.65	65.1	149,768.35

ORIGINAL CONTRACT SUM \$ 428,840.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 428,840.00
TOTAL COMPLETED TO DATE \$ 279,071.65
LESS PREVIOUS INVOICES \$ 263,232.19

CURRENT PAYMENT DUE \$ 15,839.46



PROJECT MANAGER'S SIGNATURE

