



February 1, 2019

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres Rd
Pharr, Texas 78589

**RE: Regional Linear Park WA#8 – Engineering Services
Construction Management, Inspection and Construction Material Testing
From: San Antonio Ave to Ridge Road
PO#759102 – Job#150108**

Dear Commissioner Cantu:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of January 2019.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule


Work Authorization#8 – Construction Management, Inspection and Material Testing

TASK:		% Complete
FC 32001 – CONSTRUCTION MANAGEMENT		
Update: L&G continues to update project files in compliance to LGPP requirements. Contractor continues to provide several submittals or RFI's which have been reviewed and approved or commented by L&G and Pct #2. L&G continues to coordinate progress of construction and provide updates to Pct#2 and/or address issues as needed. City of Pharr has not started the water and sewer line adjustment for the "I" Road culvert crossing. L&G prepared a draft CO#5 and sent to TxDOT for their review and comment.	L&G	71%
FC 32002 – CONSTRUCTION INSPECTION		
Update: L&G Inspector continues to meet with Contractor to discuss any issues or questions that arise. L&G Inspector is on project daily or as needed. Contractor has substantially completed Lime Treat Subgrade and base and HMA CP for all LEGS with exception to areas near the proposed change order work. Contractor continues to work on SW3P items. Contractor has substantially completed work on Stations Ty 1, Ty 2 and Ty 3. Contractor has substantially completed the installation of the irrigation system. Plant watering continues. Hidalgo County Pct #2 has changed water meter services to the name of the County. Contractor has	L&G	71%

substantially seeded the H&B area (except near "I" Road). TxDOT continues to visit the project and provided comments. HCDD#1 has installed the concrete box culverts underneath "I" Road and Clore Construction completed the Cut & Restore pavement across "I" Road. HCDD#1 continues working on drainage and grading of H&B trail.		
FC 33004 – MATERIAL TESTING		
Update: L&G lab continues to coordinate with material suppliers to obtain sampling for testing to check for compliance with specifications. L&G Lab continues to coordinate with TxDOT on material submittals by Contractor. On an as needed basis, L&G continues to sample material to verify compliance with TxDOT specifications. No testing was performed this month.	L&G	71%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Ricardo Gallaga., P.E.
Project Manager
Attachments