

Hidalgo County – New Courthouse Project


Monthly Progress Report

December 26, 2018



Progress to Date

- 50% CD/100% Structural GMP Approved
- Building Permit Received for 100% Structural
- Early Site Package nearing completion
- 100% Construction Documents submitted for review
- Project Team performing extensive budget review against 100% CDs



Structural Construction

JACOBS[®]

www.jacobs.com | worldwide

Construction Progress to Date



JACOBS[®]

www.jacobs.com | worldwide



Area E: Slab on grade pour

JACOBS[®]

www.jacobs.com | worldwide



Area E: Slab on grade pour

JACOBS[®]

www.jacobs.com | worldwide



Area A: Main Elevator Pits

JACOBS[®]

www.jacobs.com | worldwide

Looking Ahead

- 100% Construction Document Design Packet - received
- Submittal of 100% CD to CoE for permitting - submitted
- Slab on Grade to begin – ongoing
- TxDOT Round about discussions - ongoing
- Key User Group Meetings for FFE – May/June
- HCCH Steering Committee Meetings – March

The Next 60 days in construction

- Tower Crane Installation - Complete
- Slab on grade Areas A, C, D & F
- Site Utilities
- Temp Power
- Trenching & Conduit for AEP
- Elevator Pit
- Escalator Pit
- Level 2 elevated slab
- Level 2 columns

Disclaimer

Important

The material in this presentation has been prepared by Jacobs®.

Copyright and other intellectual property rights in this presentation vest exclusively with Jacobs. Apart from any use permitted under applicable copyright legislation, no part of this work may in any form or by any means (electronic, graphic, mechanical, photocopying, recording or otherwise) be reproduced, copied, stored in a retrieval system or transmitted without prior written permission.

Jacobs is a trademark of Jacobs Engineering Group Inc.

© Copyright

February 26, 2019

Jacobs Engineering Group Inc. All rights reserved.