

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11327451
INVOICE DATE: 02/28/19

BILL TO: 93
Hidalgo County Pct. #2
300 W. Hall Acres, Suite G
Pharr, TX 78577

JOB: 151301
Eldora Road Project
WA#1 - PO#732796

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of February 2019.						
Work Authorization #1 - Provide the Environmental Assessment, Public Involvement, Schematic Design and Design Survey						
11005-Pre Comp Utili	36,004.44	36,004.44		36,004.44	100.0	
11007-Pre ROW Owners	61,997.58	61,997.58		61,997.58	100.0	
11008-Schm Rdwy TxDO	189,045.96	189,045.96		189,045.96	100.0	
11009-Updte Schm TxD	67,998.32	67,998.32		67,998.32	100.0	
12001-EA Reports	199,851.52	179,866.37		179,866.37	90.0	19,985.15
12002-Pub Invmnt (PM)	41,627.68	41,627.68		41,627.68	100.0	
12003-Pub Invmnt (PH)	41,627.68	20,813.84		20,813.84	50.0	20,813.84
12007-Arch & Hist	64,996.44	16,168.00		16,168.00	24.9	48,828.44
12008-Eng/Pub Mtgs	71,501.52	71,501.52		71,501.52	100.0	
12009-Eng/Pub Hearin	22,505.04	2,250.50	3,375.76	5,626.26	25.0	16,878.78
16101-Hydro Map	96,002.78	96,002.78		96,002.78	100.0	
TOTALS:	893,158.96	783,276.99	3,375.76	786,652.75	88.1	106,506.21

ORIGINAL CONTRACT SUM \$ 893,158.96
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 893,158.96
TOTAL COMPLETED TO DATE \$ 786,652.75
LESS PREVIOUS INVOICES \$ 783,276.99

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 3,375.76

INVOICE RECEIVED BY: Elizabeth Alway ON 3/4/19
GOODS/SERVICES RECEIVED BY: Eduardo Cantu ON 02/01-28/19

PO # 732796
9 -1345431-00-122-123-0-841
Req # 285600

\$ 3,375.76

DATE: 3/4/19



March 1, 2019

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres Rd
Pharr, Texas 78589

RE: Eldora Road Project - Work Authorization No. 1
Limits: Jackson Road to I Road
PO#732796 - L&G Project#151301

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of February 2019.

The following is attached:

- L&G Invoices
- Exhibit C – Work Schedule

The majority of the environmental technical reports have been submitted to TxDOT and are pending their review and approval.


Work Authorization #1 – Provide the Environmental Assessment, Public Involvement, Schematic Design and Design Survey

TASK		% Complete
FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC		
NO UPDATE: This task is complete.	L&G	100%
FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)		
NO UPDATE: This task is complete.	L&G	100%
FC 11008 ~ SCHEMATIC FOR ROADWAY (TxDOT/FHWA)		
NO UPDATE: This task is complete.	L&G	100%
FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA		
NO UPDATE: This task is complete.	L&G	100%

FC 12001 ~ ENVIRONMENTAL DOCUMENT FOR TxDOT/FHWA		
NO UPDATE: L&G has submitted all technical reports: Air Quality, Community Impacts, Hazmat, Water, Noise, and Biological. L&G continues to coordinate with TxDOT to finalize the environmental process.	L&G	90%
FC 12002 ~ PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING		
NO UPDATE: This task is complete.	L&G	100%
FC 12003 ~ PUBLIC INVOLVEMENT FOR 1 PUBLIC HEARING		
NO UPDATE: L&G submitted the MAPO Summary Packet to TxDOT and has begun preparing the Opportunity for Public Hearing Notices. L&G continues to update the address list.	L&G	50%
FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH		
NO UPDATE: L&G has submitted additional requested data and updated schematics to the Sub. L&G has provided QA/QC of the Archeological PCR packet.	L&G	24.9%
FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, Etc.		
NO UPDATE: This task is complete.	L&G	100%
FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS, Etc.		
NO UPDATE: L&G Design Engineers re-designed schematics to address four affected property owners to support the MAPO Summary Packet.	L&G	25%
FC 16101 ~ HYDROLOGIC MAP FOR OUTFALL DITCH (HCDD#1)		
NO UPDATE: This task is complete.	L&G	100%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM
Project Manager



Purchase Order COUNTY OF HIDALGO

PO# 732796

DATE: 10/07/15

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 280046

REQ: 00285600

PHONE: (956)565-9813

Fax: (956)565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDES TX 78570

CONTACT:

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-336-09-29

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-336-09-29 EXPIRES 12/31/2020 - PCT 2 ICA ELDORA (JACKSON-I RD)		
		ICA W/CITY OF PHARR APPROVED BY CC 9/1/2015 AI#51116		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 IS FOR THE ENGINEER TO PROVIDE THE ENVIRONMENTAL ASSESSMENT, PUBLIC INVOLVEMENT, SCHEMATIC DESIGN AND DESIGN SURVEY FOR PHASE I OF THE PCT 2 ELDORA ROAD PROJECT	893,158.96	893,158.96
		TOTAL:		893,158.96
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		***** For Hidalgo County use only		
		5-1345-431-00-122-123-0-841	893,158.96	

HIDALGO COUNTY
PRECINCT NO. 2

2015 OCT 13 PM 1 29

SCANNED

10/13/15

Authorized by: _____

Martha Salazar