

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11327421
INVOICE DATE: 02/28/19

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 180602

FM 1015 Project WA#2, PO#793535
 (From: Mile 12 to SH 107)

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of February 2019.						
11008-Schematic/DOT	30,000.00		2,100.00	2,100.00	7.0	27,900.00
12003-Public Mtg/Hrg	57,600.00		4,032.00	4,032.00	7.0	53,568.00
12006-Env Arch/Hist	97,959.00		4,897.95	4,897.95	5.0	93,061.05
12009-Eng Suport Hrg	40,000.00				0.0	40,000.00
12070-Arch/Hist SUB	34,961.00				0.0	34,961.00
15003-Digital Image	3,682.80		3,682.80	3,682.80	100.0	
15006-Field Surveys	68,123.91		6,812.39	6,812.39	10.0	61,311.52
15007-SUE Utilities	72,689.39		7,268.94	7,268.94	10.0	65,420.45
15030-Imagery SUB	26,317.20		26,317.20	26,317.20	100.0	
15060-Fld Srvys /SUB	44,717.00				0.0	44,717.00
15070-SUE / SUB	22,500.00				0.0	22,500.00
16403-Project Mngmnt	50,000.00		7,500.00	7,500.00	15.0	42,500.00
TOTALS:	548,550.30	0.00	62,611.28	62,611.28	11.4	485,939.02

ORIGINAL CONTRACT SUM \$ 548,550.30
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 548,550.30
 TOTAL COMPLETED TO DATE \$ 62,611.28
 LESS PREVIOUS INVOICES \$ 0.00



 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 62,611.28



March 1, 2019

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: FM 1015 – WA#2
Limits: Mile 12 to SH 107
PO#793535- L&G Project#180602

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of February 2019.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization#2 – Engineering Services required for the preparation of Environmental Documents, Field Surveys for Design & Construction of Outfalls and Schematic update for the FM 1015 project from Mile 12 to SH 107.

		% Complete
FC 11008 – UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT / FHWA		
Meetings have been held with TxDOT to formalize the Design Concept meetings and identify the parameters for completing the Schematic. L&G is working on the Schematic as directed by TxDOT.	L&G	7%
FC 12003 – HOLD 1 PUBLIC MEETING OR AFFORD AN OPPORTUNITY FOR PUBLIC HEARING		
Several Stakeholder meetings have been held	L&G	7%
FC 12006 – ENVIRONMENTAL DOCUMENT WITH TxDOT and ARHEOLOGICAL AND HISTORICAL RESEARCH		
L&G is coordinating with the Sub-Consultant to schedule the necessary surveys for the project and contracts have been completed.	L&G	5%

FC 12009 – ENGINEERING TECHNICAL SUPPORT TO ADDRESS PUBLIC HEARING WITH LAYOUTS		
This task has not begun	L&G	0%
FC 12070 – ARHEOLOGICAL AND HISTORICAL RESEARCH / SUB		
This task has not begun	AmaTerra	0%
FC 15003 – UPDATE DIGITAL IMAGERY		
This Project and outfalls have been flown for a new digital image	L&G	100%
FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS		
L&G Engineering has completed the design survey contracts with the surveyor and identified limits of the surveys and outfalls. The surveyor was provided with a preliminary schematic for their reference and limits of the various outfalls identified.	L&G	10%
FC 15007 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE		
Contract has been generated with Sub ROWSS and scope of services was identified. ROWSS was provided with a preliminary schematic for their reference.	L&G	10%
FC 15030 – UPDATE DIGITAL IMAGERY / SUB		
B2Z has flown and provide us a full submittal	B2Z	100%
FC 15060 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS / SUB		
This task has not begun	ROWSS	0%
FC 15070 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE		
This task has not begun	ROWSS	0%
FC 16403 – PROJECT MANAGEMENT		
The project contracts and management with the client and subcontracts have been generated as well as numerous meetings with client and stakeholders.	L&G	15%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

Jacinto Garza, P.E.
CEO/Project Manager

