

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11327482
INVOICE DATE: 03/31/19

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78596

JOB: 180602
FM 1015 Project WA#2,PO#793535
(From: Mile 12 to SH 107)


| <u>DESCRIPTION</u> | <u>CONTRACT</u> | <u>PREVIOUS APPLICATIONS</u> | <u>CURRENT COMPLETED</u> | <u>TOTAL COMPLETED</u> | <u>% COMPL</u> | <u>BALANCE TO FINISH</u> |
|---|-------------------|------------------------------|--------------------------|------------------------|----------------|--------------------------|
| Engineering services for the month of March 2019. | | | | | | |
| 11008-Schematic/DOT | 30,000.00 | 2,100.00 | 2,400.00 | 4,500.00 | 15.0 | 25,500.00 |
| 12003-Public Mtg/Hrg | 57,600.00 | 4,032.00 | 2,880.00 | 6,912.00 | 12.0 | 50,688.00 |
| 12006-Env Arch/Hist | 97,959.00 | 4,897.95 | 4,897.95 | 9,795.90 | 10.0 | 88,163.10 |
| 12009-Eng Suport Hrg | 40,000.00 | | | | 0.0 | 40,000.00 |
| 12070-Arch/Hist SUB | 34,961.00 | | | | 0.0 | 34,961.00 |
| 15003-Digital Image | 3,682.80 | 3,682.80 | | 3,682.80 | 100.0 | |
| 15006-Field Surveys | 68,123.91 | 6,812.39 | | 6,812.39 | 10.0 | 61,311.52 |
| 15007-SUE Utilities | 72,689.39 | 7,268.94 | | 7,268.94 | 10.0 | 65,420.45 |
| 15030-Imagery SUB | 26,317.20 | 26,317.20 | | 26,317.20 | 100.0 | |
| 15060-Flld Srvys /SUB | 44,717.00 | | | | 0.0 | 44,717.00 |
| 15070-SUE / SUB | 22,500.00 | | | | 0.0 | 22,500.00 |
| 16403-Project Mngmnt | 50,000.00 | 7,500.00 | 2,500.00 | 10,000.00 | 20.0 | 40,000.00 |
| TOTALS: | 548,550.30 | 62,611.28 | 12,677.95 | 75,289.23 | 13.7 | 473,261.07 |

| | | |
|-------------------------|----|------------|
| ORIGINAL CONTRACT SUM | \$ | 548,550.30 |
| CHANGE BY CHANGE ORDER | \$ | 0.00 |
| CONTRACT SUM TO DATE | \$ | 548,550.30 |
| TOTAL COMPLETED TO DATE | \$ | 75,289.23 |
| LESS PREVIOUS INVOICES | \$ | 62,611.28 |



PROJECT MANAGER'S SIGNATURE

| | | |
|---------------------|----|-----------|
| CURRENT PAYMENT DUE | \$ | 12,677.95 |
|---------------------|----|-----------|



L&G Engineering

April 1, 2019

Transportation Consultants

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: FM 1015 – WA#2
Limits: Mile 12 to SH 107
PO#793535- L&G Project#180602

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of March 2019.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule


Work Authorization#2 – Engineering Services required for the preparation of Environmental Documents, Field Surveys for Design & Construction of Outfalls and Schematic update for the FM 1015 project from Mile 12 to SH 107.

| | | % Complete |
|--|----------------|-----------------------|
| FC 11008 – UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT / FHWA | | |
| Meetings have been held with TxDOT to formalize the Design Concept meetings and identify the parameters for completing the Schematic. Stationing has been established based on previous plans. L&G is working on the Schematic as directed by TxDOT. | L&G | 15% |
| FC 12003 – HOLD 1 PUBLIC MEETING OR AFFORD AN OPPORTUNITY FOR PUBLIC HEARING | | |
| L&G has begun drafting the notices, presentation, and agenda packets. | L&G | 12% |
| FC 12006 – ENVIRONMENTAL DOCUMENT WITH TxDOT and ARHEOLOGICAL AND HISTORICAL RESEARCH | | |
| L&G is preparing the draft scoping document, scope development tool, and fact sheets in preparation of scheduling a scoping meeting with TxDOT. | L&G | 10% |

| | | |
|--|-----------------|-------------|
| FC 12009 – ENGINEERING TECHNICAL SUPPORT TO ADDRESS PUBLIC HEARING WITH LAYOUTS | | |
| This task has not begun | L&G | 0% |
| FC 12070 – ARHEOLOGICAL AND HISTORICAL RESEARCH / SUB | | |
| This task has not begun | AmaTerra | 0% |
| FC 15003 – UPDATE DIGITAL IMAGERY | | |
| This Project and outfalls have been flown for a new digital image | L&G | 100% |
| FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS | | |
| L&G Engineering has completed the design survey contracts with the surveyor and identified limits of the surveys and outfalls. The surveyor was provided with a preliminary schematic for their reference and limits of the various outfalls identified. | L&G | 10% |
| FC 15007 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE | | |
| Contract has been generated with Sub ROWSS and scope of services was identified. ROWSS was provided with a preliminary schematic for their reference. | L&G | 10% |
| FC 15030 – UPDATE DIGITAL IMAGERY / SUB | | |
| B2Z has flown and provide us a full submittal | B2Z | 100% |
| FC 15060 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS / SUB | | |
| This task has not begun | ROWSS | 0% |
| FC 15070 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE | | |
| This task has not begun | ROWSS | 0% |
| FC 16403 – PROJECT MANAGEMENT | | |
| The project contracts and management with the client and subcontracts have been generated as well as numerous meetings with client and stakeholders. | L&G | 20% |

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Carlos Perez, P.E.
Project Manager

