

**APPLICATION AND CERTIFICATE FOR PAYMENT**

TO: Hidalgo County  
 1902 Joe Stephens Rd  
 Weslaco TX 78596  
 ATTN: Glinda Pacheco

FROM: Noble Texas Builders  
 435 S Texas Blvd.  
 Weslaco, Texas 78596

Architect: N/A

AIA DOCUMENT G702

PROJECT: 18-0497-00  
 CONTRACT FOR: Hidalgo County Pct 01 Renovation

Retainage  
 APPLICATION NO:  
 APPLICATION DATE: 3/19/19

PERIOD FROM: 3/1/19  
 TO: 3/31/19


**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for Payment, as shown below, in connection with the Contract.  
 Continuation Sheet, AIA Document G703, is attached.

CONTRACT DATE: December 07, 2018

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders Approved in previous months by Owner			0
TOTAL			
Number	Approved this Month Date Approved		
No.01	Elect. & Magnetic Wall	\$ 14,688.32	
TOTALS		\$14,688.32	\$0.00
Net change by Change Orders			\$14,688.32

The undersigned Contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: NOBLE GENERAL CONTRACTORS  
 BY:   
 Ricardo Colon  
 Project Manager

DATE: 3/19/19

The present status of the account for this Contract is as follows:

1. ORIGINAL CONTRACT SUM..... \$ 326,724.55
2. Net change by Change Orders..... \$ 14,688.32
3. CONTRACT SUM TO DATE(Line 1+-2)..... \$ 341,412.87
4. TOTAL COMPLETED & STORED TO DATE..... \$ 341,412.87 =
- (Column G on G703)
5. RETAINAGE:  
 5% of Completed Work ..... 0.00
6. TOTAL EARNED LESS RETAINAGE..... \$ 341,412.87
- (Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES for..... \$ 324,342.23
- PAYMENT (Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE..... \$ 17,070.64
9. Plus Applicable Taxes 0%..... 0.00
10. CURRENT PAYMENT DUE..... \$ 17,070.64
11. BALANCE TO FINISH, PLUS RETAINAGE..... \$ 0.00
- (Line 3 less (Line 6 x Tax))

State Of: Texas  
 Subscribed and sworn to before me this 19th day of March, 2019  
 County of: Hidalgo County  
 My Commission expires: December 29, 2021



**OWNER'S / ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that the Work has progressed to the point indicated; that to the best of his knowledge, information and belief, the quality of the Work is in accordance with the Contract Documents; and that the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$  
 (Attach explanation if amount certified differs from the amount applied for.)

BY: \_\_\_\_\_ DATE: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Hidalgo County Pct 01 Renovation  
Hidalgo County

APPLICATION NO: Retainage

APPLICATION DATE: 3/19/19

PERIOD FROM: 3/1/19

TO: 3/31/19

In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

A ITEM No.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D		E		F	G		H	I
			Previous Applications	Work in Place	WORK COMPLETED			AND STORED TO DATE (D+E+F)	TOTAL COMPLETED % (G/C)		
					This Application Stored Mat'l (not in D or E)	Work in Place					
1	Supervision	21,500.00	21,500.00	0.00	0.00	0.00	0.00	21,500.00	100.0%	0.00	0.00
2	GC Bonds	6,478.00	6,478.00	0.00	0.00	0.00	0.00	6,478.00	100.0%	0.00	0.00
4	Temporary Toilets	560.00	560.00	0.00	0.00	0.00	0.00	560.00	100.0%	0.00	0.00
5	Fire Extinguishers	491.00	491.00	0.00	0.00	0.00	0.00	491.00	100.0%	0.00	0.00
8	Dumpster Service	4,205.00	4,205.00	0.00	0.00	0.00	0.00	4,205.00	100.0%	0.00	0.00
9	Final Cleaning	1,500.00	1,500.00	0.00	0.00	0.00	0.00	1,500.00	100.0%	0.00	0.00
10	Temporary Fence	541.00	541.00	0.00	0.00	0.00	0.00	541.00	100.0%	0.00	0.00
11	Demolition	6,500.00	6,500.00	0.00	0.00	0.00	0.00	6,500.00	100.0%	0.00	0.00
12	Mill Work	12,075.00	12,075.00	0.00	0.00	0.00	0.00	12,075.00	100.0%	0.00	0.00
13	Doors	17,728.21	17,728.21	0.00	0.00	0.00	0.00	17,728.21	100.0%	0.00	0.00
14	Framing	30,550.00	30,550.00	0.00	0.00	0.00	0.00	30,550.00	100.0%	0.00	0.00
15	Tape Float Texture Paint	20,566.00	20,566.00	0.00	0.00	0.00	0.00	20,566.00	100.0%	0.00	0.00
16	Flooring	44,375.00	44,375.00	0.00	0.00	0.00	0.00	44,375.00	100.0%	0.00	0.00
17	Partitions / Accessories	8,052.17	8,052.17	0.00	0.00	0.00	0.00	8,052.17	100.0%	0.00	0.00
18	All Plumbing	52,500.00	52,500.00	0.00	0.00	0.00	0.00	52,500.00	100.0%	0.00	0.00
19	All Electrical	70,040.00	70,040.00	0.00	0.00	0.00	0.00	70,040.00	100.0%	0.00	0.00
20	HVAC	29,063.00	29,063.00	0.00	0.00	0.00	0.00	29,063.00	100.0%	0.00	0.00
21	Duct Repair Allowance	2,000.00	2,000.00	0.00	0.00	0.00	0.00	2,000.00	100.0%	0.00	0.00
22	Duct Repair Allowance - ADJUSTMENT	-2,000.00	-2,000.00	0.00	0.00	0.00	0.00	-2,000.00	100.0%	0.00	0.00
23	Change Order No.01 Elect/Magnetic Boards	14,688.49	14,688.49	0.00	0.00	0.00	0.00	14,688.49	100.0%	0.00	0.00
	<b>GRAND TOTAL</b>	<b>341,412.87</b>	<b>341,412.87</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>341,412.87</b>	<b>100.0%</b>	<b>0.00</b>	<b>0.00</b>

AIA DOCUMENT G703

CONTINUATION SHEET

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, D.C. 20006

APRIL 1978 EDITION