

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956)565-9813 Fax (956)565-9018**

**INVOICE#:** 11327644  
**INVOICE DATE:** 6/30/2019

**BILL TO:** 34  
Hidalgo County Pct. #1  
902 Joe Stephens  
Weslaco, TX 78599

**JOB:** 171102  
Mile 6 Project (Mile 9 to Mile 11  
WA#2 - PO#779197

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
<b>Engineering services for the month of June 2019.</b>						
Work Authorization #2 - ROW Mapping, ROW Acquisition, Utility Management						
13002-ROW Mapping	10,050.00	10,050.00		10,050.00	100.0	-
13020-ROW Mappint/SUB	35,750.00	35,750.00		35,750.00	100.0	-
15006-Field Surveys	5,218.00	5,218.00		5,218.00	100.0	-
15060-Field Surveys / SUB	6,782.00	6,782.00		6,782.00	100.0	-
60001-ROW Admin. Acquisitions	64,020.00	57,618.00		57,618.00	90.0	6,402.00
60002-Title Services	22,200.00	22,200.00		22,200.00	100.0	-
60003-Appraisal Services	9,250.00	8,500.00		8,500.00	91.9	750.00
60004-Appriaisal Review	7,400.00	7,000.00		7,000.00	94.6	400.00
60006-Closing Services	9,250.00	4,500.00		4,500.00	48.6	4,750.00
60007-Title Services	6,600.00	4,197.60		4,197.60	63.6	2,402.40
60008-Appraisal Services	2,750.00	1,749.00		1,749.00	63.6	1,001.00
60009-Appriaisal Review	2,200.00	1,399.20		1,399.20	63.6	800.80
60011-Parcel Negot	44,000.00	8,000.00	22,800.00	30,800.00	70.0	13,200.00
60012-Closing Services	2,530.00			0.00	0.0	2,530.00
60030-Appraisal Services/SUB	83,250.00	76,050.00		76,050.00	91.4	7,200.00
60040-Appraisl Review/SUB	16,650.00	15,750.00		15,750.00	94.6	900.00
60080-Appraisal Services/SUB	24,750.00	15,750.00		15,750.00	63.6	9,000.00
60090-Appraisl Review/SUB	4,950.00	3,150.00		3,150.00	63.6	1,800.00
60100-Comp. Utility Management	100,000.00	88,000.00	2,000.00	90,000.00	90.0	10,000.00
Sub Total	457,600.00	371,663.80	24,800.00	396,463.80		61,136.20
<b>Supplemental #1 to Work Authorization #2 - Additional Survey work, Signal Design Work PS&amp;E and Reduce ROW Re-Appraisals/Reviews</b>						
11003-PS&E Development	80,000.00	80,000.00		80,000.00	100.0	-
15006-Field Surveys	5,687.00	5,687.00		5,687.00	100.0	-
15060-Field Surveys/SUB	11,313.00	11,313.00		11,313.00	100.0	-
15070-Sub-Surface Utility Engineering	5,000.00	5,000.00		5,000.00	100.0	-
16205-Signal Design	30,651.51	15,325.76	15,325.75	30,651.51	100.0	-
16250-Signal Design/SUB	3,707.49		3,707.49	3,707.49	100.0	-
60002-Title Services	-10,800.00	-10,800.00		-10,800.00	100.0	-
60003-Appraisal Services	-4,500.00	-4,500.00		-4,500.00	100.0	-
60004-Appraisal Review	-3,600.00	-3,600.00		-3,600.00	100.0	-
60006-Closing Services	-4,500.00	-4,500.00		-4,500.00	100.0	-
60030-Appraisal Services/SUB	-40,500.00	-40,500.00		-40,500.00	100.0	-
60040-Appriaisal Review/SUB	-8,100.00	-8,100.00		-8,100.00	100.0	-
Sub Total	64,359.00	45,325.76	19,033.24	64,359.00		-

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956)565-9813 Fax (956)565-9018**

**INVOICE#:** 11327644  
**INVOICE DATE:** 6/30/2019


**BILL TO:** 34  
 Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78599

**JOB:** 171102  
 Mile 6 Project (Mile 9 to Mile 11  
 WA#2 - PO#779197

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Supplemental #2 to Work Authorization #2 - Survey work needed for additional Metes and Bounds descriptions and Parcel Sketches for Parcels 13 and 14 due to error from previous consultant.						
13002-ROW Map	7,000.00	7,000.00		7,000.00	100.0	-
13020-ROW Map/SUB	7,000.00	7,000.00		7,000.00	100.0	-
Sub Total	14,000.00	14,000.00	0.00	14,000.00	100.0	-
<b>TOTAL:</b>	<b>535,959.00</b>	<b>430,989.56</b>	<b>43,833.24</b>	<b>474,822.80</b>	<b>88.6</b>	<b>61,136.20</b>

ORIGINAL CONTRACT SUM	\$	457,600.00
CHANGE BY CHANGE ORDER	\$	78,359.00
CONTRACT SUM TO DATE	\$	535,959.00
TOTAL COMPLETED TO DATE	\$	474,822.80
LESS PREVIOUS INVOICES	\$	430,989.56
<b>CURRENT PAYMENT DUE</b>	<b>\$</b>	<b>43,833.24</b>

  
 PROJECT MANAGER'S SIGNATURE



# L&G Engineering

Transportation Consultants

July 1, 2019

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
**Attn: Amy Saenz-Smith or Erica Espinoza**  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: Mile 6 Project – WA#2**  
**Limits: Mile 9 to 0.30 mi. N. of Mile 11**  
**PO#779197 - L&G Project#171102**

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of June 2019.

The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

## Work Authorization#2 – ROW Mapping, ROW Acquisition, Utility Management

		% Complete
<b>FC 13002 ~ ROW MAP</b>		
L&G has received and reviewed the ROW map as well as Field Notes and Parcel Sketches for the parcels along Mile 11. <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 13020 ~ ROW MAP / SUB</b>		
ROWSS has completed the ROW map for the parcels along Mile 11, including Parcel Sketches and Field Notes. They also revised five (5) additional Field notes and/or Plats in order to obtain release of easements from NAWSC. (Parcels 41, 44A, 44B, 44C and 67) <b>This task is now complete.</b>	<b>ROWSS</b>	<b>100%</b>
<b>FC 15006 ~ ADDITIONAL SURVEY WORK FOR RE-STAKING EXISTING PROPERTY ROW</b>		
L&G has reviewed and verified correctness of re-staking existing ROW for the entire project. <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>

<b>FC 15060 ~ ADDITIONAL SURVEY WORK FOR RE-STAKING EXISTING PROPERTY ROW / SUB</b>		
ROWSS has recovered and re-staked ROW for the entire project. <b>This task is now complete.</b>	<b>ROWSS</b>	<b>100%</b>
<b>FC 60001 ~ ROW ACQUISITION ADMINISTRATION</b>		
<b>The dollar amount for this function has been reduced in order to allocate the funds appropriately to the proper functions for the 11 parcels that are being obtained</b> <b>No change from prior invoice.</b> <ul style="list-style-type: none"> <li>Project presence has been established at 900 S. Stewart Rd. in Mission, Texas 78572 @ L&amp;G Engineering-Transportation Consulting Engineers Right of Way Office. The office is open during normal County and State work hours with available personnel to answer questions about the project.</li> <li>Project files have been created and are maintained in the office. Personnel are available on a daily basis for project meetings and determined by the County. Initial property owner list has been developed.</li> </ul>	<b>L&amp;G</b>	<b>90%</b>
<b>FC 60002 ~ TITLE SERVICES</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b> <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 60003 ~ APPRAISAL SERVICES</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b> L&G has contracted John Malcom, Jr. with Professional Appraisal Services for appraisal reports on the parcels encumbered with NAWSC easement. L&G has reviewed all appraisals that have been submitted to our office. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>91.9%</b>
<b>FC 60004 ~ APPRAISAL REVIEW</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b> L&G has contracted Harvey Heerssen with HLH Appraisal Services for review reports on the parcels encumbered with NAWSC easement. Inspections are complete and L&G has reviewed all reports that have been submitted to our office. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>94.6%</b>
<b>FC 60006 ~ CLOSING SERVICES</b>		
<b>No change from prior invoice.</b> <b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>L&amp;G</b>	<b>48.6%</b>

<b>FC 60007 ~ TITLE SERVICES (11 Parcels)</b>		
<b>No change from prior invoice.</b> L&G has requested title commitments from Sierra Title. We are now in receipt of title commitments for the parcels 68, 69, 70, 71, 72, 73 & 74.	<b>L&amp;G</b>	<b>63.6%</b>
<b>FC 60008 ~ APPRAISAL SERVICES (11 Parcels)</b>		
PAS has completed all appraisals for parcels along Mile 11 Intersection. L&G has reviewed these appraisals for accuracy. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>63.6%</b>
<b>FC 60009 ~ APPRAISAL REVIEW (11 Parcels)</b>		
HLH has reviewed all reports for parcels along Mile 11 intersection. L&G has reviewed these reports for accuracy. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>63.6%</b>
<b>FC 60011 ~ PARCEL NEGOTIATIONS (11 Parcels)</b>		
Have been released to acquire parcels and can seek Federal reimbursement when closed. Initial offers have been sent for all parcels.	<b>L&amp;G</b>	<b>70%</b>
<b>FC 60012 ~ CLOSING SERVICES (11 Parcels)</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60030 ~ APPRAISAL SERVICES / SUB</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b> Professional Appraisal Services (PAS) has completed inspections and has now provided L&G with all appraisal reports. In addition, parcels 14 and 21 were re-appraised. Parcel 14 had to be reappraised after field notes were updated and the square footage of the taking changed, land sales and to reflect that parcel would be acquired as an easement and not fee simple. Parcel 21 was updated for land sales and to reflect that parcel would be acquired as an easement and not fee simple. <b>No change from prior invoice.</b>	<b>PAS</b>	<b>91.4%</b>
<b>FC 60040 ~ APPRAISAL REVIEW / SUB</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b> HLH Appraisal Services has completed review appraisal reports and has now provided L&G with all review reports for the parcels that contained NAWS Easement. <b>No change from prior invoice.</b>	<b>HLH</b>	<b>94.6%</b>
<b>FC 60080 ~ APPRAISAL SERVICES / SUB (11 Parcels)</b>		
PAS has completed appraisals for the parcels along Mile 11 intersection. <b>No change from prior invoice.</b>	<b>PAS</b>	<b>63.6%</b>

<b>FC 60090 ~ APPRAISAL REVIEW / SUB (11 Parcels)</b>		
HLH has reviewed reports for all parcels along Mile 11 intersection. <b>No change from prior invoice.</b>	<b>HLH</b>	<b>63.6%</b>
<b>FC 60101 ~ COMPENSABLE UTILITY MANAGEMENT</b>		
L&G is coordinating the development of the Determination of Upper Limits package with NAWSC and TxDOT. TxDOT has approved the use of the standard Lump Sum Utility Agreement with the county for this project. NAWSC received bids for inclusion in the SUA agreement on October 25, 2018 and is finalizing the submission to L&G. NAWSC is expected to submit a complete DUL package for approval by TxDOT in July 2019.	<b>L&amp;G</b>	<b>90%</b>

**Supplemental #1 to Work Authorization #2 – Additional Survey work, Signal Design Work PS&E and Reduce ROW Re-Appraisals/Reviews**

		<b>% Complete</b>
<b>FC 11003 ~ PS&amp;E DEVELOPMENT</b>		
L&G has completed 100% PS&E and has submitted to TxDOT. <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 15006 ~ FIELD SURVEYS</b>		
L&G has received data submitted by ROWSS and has evaluated for accuracy. <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 15060 ~ FIELD SURVEYS /SUB</b>		
ROWSS has established secondary control. Field crews have completed Topography north of Mile 11 and have submitted to Project Manager. <b>This task is now complete.</b>	<b>ROWSS</b>	<b>100%</b>
<b>FC 15070 ~ SUB-SURFACE UTILITY ENGINEERING / SUB</b>		
ROWSS has submitted all S.U.E. for the portion of Mile 6 from Mile 11 north to end of project. <b>This task is now complete.</b>	<b>ROWSS</b>	<b>100%</b>
<b>FC 16205 ~ SIGNAL DESIGN</b>		
ETSI (Sub) has completed with their signal designs under WA#1 and WA#2. L&G Engineering has reviewed and has been in coordination with ETSI for this work. <b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 16250 ~ SIGNAL DESIGN / SUB</b>		
ETSI (Sub) has completed with their signal designs under WA#1 and WA#2. <b>This task is complete.</b>	<b>ETSI</b>	<b>100%</b>
<b>FC 60002 ~ TITLE SERVICES</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>L&amp;G</b>	<b>100%</b>

<b>FC 60003 ~ APPRAISAL SERVICES</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 60004 ~ APPRAISAL REVIEW</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 60006 ~ CLOSING SERVICES</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 60030 ~ APPRAISAL REVIEW / SUB</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>PAS</b>	<b>100%</b>
<b>FC 60040 ~ APPRAISAL REVIEW / SUB</b>		
<b>Supplemental #1 to Work Authorization #2 reduced the parcels from 37 parcels to 19 parcels.</b>	<b>HLH</b>	<b>100%</b>

**Supplemental #2 to Work Authorization #2 – Survey work needed for additional Metes and Bounds descriptions and Parcel Sketches for Parcels 13 and 14 due to error from previous consultant.**

		<b>% Complete</b>
<b>FC 13002 ~ ROW MAP</b>		
<b>This task is now complete.</b> L&G has received all signed and sealed Parcel sketches and Metes and Bounds for Parcels 13 and 14 and has forwarded for re-appraisals.	<b>L&amp;G</b>	<b>100%</b>
<b>FC 13020 ~ ROW MAP / SUB</b>		
<b>This task is now complete.</b> ROWSS has submitted signed and sealed Parcel sketches and Metes and bounds for Parcels 13 and 14.	<b>ROWSS</b>	<b>100%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Carlos Peralez, P.E.  
Project Manager

---

***ERGONOMIC TRANSPORTATION SOLUTIONS, INC.***

*5300 Hollister Rd., Suite 220*

*Houston, Texas 77040*

*Tel. (713) 956-9601*

*Fax: (713) 956-9667*

June 30, 2019

Mr. Jacinto Garza, P.E.,  
Project Manager  
L & G Engineering  
2100 W. Expressway 83  
Mercedes, Texas 78570

Reference: Invoice no. 2017-5-5 for Mile 6 West Road (from Mile 9 to Mile 11)  
Additional redesign of Traffic Signals; Work Authorization No 27

Dear Jacinto:

Attached for your handling is invoice no. 2017-5-5, for services provided in conjunction with the above referenced project. It reflects our effort from July 1, 2018 to June 30, 2019.

Also, attached is a progress report for the project.

Please let me know if you need additional information. Thank you for giving us the opportunity to assist you with this project.

Sincerely,



Harry C. Simeonidis, P.E.

Attachments

**ERGONOMIC TRANSPORTATION SOLUTIONS, INC.**

**INVOICE**

5300 Hollister Road, Suite 220  
 Houston, Texas 77040  
 Tel. (713) 956-9601  
 Fax (713) 956-9667  
 TAX ID: 76-0583436

INVOICE NUMBER: 2017-5-5  
 INVOICE DATE: 06/30/2019  
 FOR SERVICES PROVIDED FROM: 06/01/2019  
 TO: 06/30/2019

**TO:**  
 Mr. Jacinto Garza, P.E.  
 President  
 L & G Engineering  
 2100 W. Expressway 83  
 Mercedes, Texas 78570

PROJECT NAME: WA #27  
 MILE 6 WEST ROAD  
 FROM MILE 9 TO MILE 11  
 ADDITIONAL SERVICES  
 REDESIGN TRAFFIC SIGNALS

TASK NO.	DESCRIPTION OF SERVICES PROVIDED	% COMPLETE	TOTAL FEE	AMOUNT INVOICED TO DATE	PREVIOUSLY INVOICED AMOUNT	AMOUNT DUE THIS INVOICE
INVOICE SUMMARY	TEMPORARY TRAFFIC SIGNAL DESIGN	100.00%	\$3,707.49	\$3,707.49	\$0.00	\$3,707.49
	TOTAL DUE	100.00%	\$3,707.49	\$3,707.49	\$0.00	\$3,707.49

TOTAL DUE THIS INVOICE: \_\_\_\_\_ **\$3,707.49**

SHEET 1 OF 2

**PLEASE MAKE CHECKS PAYABLE TO:**  
 Ergonomic Transportation Solutions, Inc.  
 Attn: Harry Simeonidis  
 P.O. Box 926333  
 Houston, TX 77292-6333

*Handwritten signature and date:*  
 6-24-19

**THANK YOU FOR GIVING US THE OPPORTUNITY TO SERVE YOU**

**ERGONOMIC TRANSPORTATION SOLUTIONS, INC.**

**INVOICE**

5300 Hollister Road, Suite 220  
 Houston, Texas 77040  
 Tel. (713) 956-9601  
 Fax (713) 956-9667  
 TAX ID: 76-0583436

INVOICE NUMBER: 2017-5-5  
 INVOICE DATE: 06/30/2019  
 FOR SERVICES PROVIDED FROM: 06/01/2019  
 TO: 06/30/2019

**TO:**  
 Mr. Jacinto Garza, P.E.  
 President  
 L & G Engineering  
 2100 W. Expressway 83  
 Mercedes, Texas 78570

PROJECT NAME: WA #27  
 MILE 6 WEST ROAD  
 FROM MILE 9 TO MILE 11  
 ADDITIONAL SERVICES  
 REDESIGN TRAFFIC SIGNALS

TASK NO.	DESCRIPTION OF SERVICES PROVIDED	% COMPLETE	TOTAL FEE	AMNT INVOICED
11	TEMPORARY TRAFFIC SIGNALS	100.00	\$3,533.26	\$3,533.26
	<u>EXPENSES</u>	100.00	174.23	\$174.23
	SUBTOTAL	100.00%	\$3,707.49	\$3,707.49

*J. C. D.*  
 6-24-19

MILE 6 WEST ROAD: FROM MILE 9 TO MILE 11; WA NO 27  
ADDITIONAL REDESIGN OF TRAFFIC SIGNALS  
PROGRESS REPORT AS OF JUNE 30, 2019

ETSI's work progress this period can be summarized as follows:

**SIGNAL REDESIGN**

**TASK 11 – Temporary Traffic Signals (100% Complete)**

- Complete

**PENDING ISSUES:**

- No Pending issues

PROJECT DEVELOPMENT SCHEDULE  
MILE 6W  
(FROM MILE 9 TO 0.3 mi. N. of Mile 11)

TASK AND DESCRIPTION	2018												2019											
	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC								
<b>PS&amp;E and Bid Package</b>																								
90% Submittal																								
TXDOT Review																								
95% Submittal																								
TXDOT Review																								
Final 95% Review																								
Environmental Reassessment																								
Environmental Documents Submittal to TXDOT																								
TXDOT Approval to proceed with MAPOS, etc...																								
Meeting with Property Owners																								
U.S.A.C. Approval																								
TXDOT Approval of Re-Evaluation																								
ROW Acquisition for Original 65 Parcels																								
Resolutions																								
ROW Application for Additional Parcels																								
Appraisal/Reviews for 4 Parcels @ Mile 11 widened EA																								
Negotiation w/Property Owners for 4 Parcels																								
App/Rev for 5 Parcels (outlets & Mile 11 (n)) w/o EA Clear																								
Negotiation w/Property Owners for 6 Parcels																								
Utility Adjustments																								
Compensable																								
Permitted																								
Letting																								
Prepare & Submit Bidding Work Plan, Contr. Proc., etc...																								
TXDOT Approval of Bidding Work Plan, Contr. Proc., etc...																								
State Letter of Authority & Federal Project Authorization Agreement (FPAA)																								
Session X&BE from Civil Rights Division																								
Session Assessment of Risk & Disputes																								
Additional Review of Risk & Disputes																								
Maintain Bid Package Pick-Up/Email log																								
Pre-Bid Meeting (Non-Mandatory)																								
Attendees (if required)																								
Bid Opening																								
Review Bids to Assure Required Documents Included																								
Prepare Bid Tabulation & Review																								
Verify Apparent Low Bidder References & Bid Bond																								
LG Requests Concurrence from TXDOT																								
TXDOT Concurrence																								
Notice to Adverses Contract at Commissioners Court																								
Notice to Adverses Contract at Commissioners Court																								
Rev. Contractor's Contract Bond and Insurance Submittals																								
Prepare Complete Contract Document Package																								
Contractor Executes the Contract																								
Hidalgo County Executes the Contract																								
Submit Executive Package to Contractor																								
Ground Breaking																								
Schedule a Pre-Construction Meeting																								
Construction Advanced Funding Agreement (AFA) Status - (to include additional 65K-Emmark funds from MPO)																								
EDC Execution																								
HCMPO TIP Amend #1 to FY 2019-2022 TIP Final Approval																								
Commission STIP Approval																								
TXDOT Approval of Bid 15.52 Form																								
TXDOT Approval of Bid 15.52 Form																								
County Completes SPA 15.52 Form																								
Draft AFA																								
TXDOT Division Review & Approval of Revised AFA																								
SPA 15.52 form Completed & Signed by D.E.																								
CS Review & Approval of AFA for Partial Execution																								
Transmittal Letter and Approved AFA to LG for Partial Execution																								
Submittal of AFA to CS For Full Execution																								
Full Execution by TXDOT Contract Services																								
Excise AFA to LG																								
Construction Engineering Inspection (CEI) Contract Selection Process																								

TXDOT/Federal/HCMPO  
Hidalgo County  
L&G Engineering

Letting Date

Earliest Start Date