



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
7/2/2019	10036

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #1
 1902 Joe Stephens
 Weslaco, TX 78577

Project Info:


Contract #C-17-310-03-13 WA#1
 Sunset Park Operations Facility
 Construction Mgmt Services
 B2Z JOB: 1100
 PO # 778432

Billing Period **June 2019**

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 1.0 - Pre-Design Phase Services	\$ 5,432.82	\$ 5,432.82	\$ -	\$ 5,432.82	100%
Task 2.1 - Oversight of A/E Design Team/Plan Review/Value Engineering	\$ 4,510.24	\$ 4,510.24	\$ -	\$ 4,510.24	100%
Task 2.2 - Contractor Qualification/Bid Solicitation and Selection (CMAR Delivery Method)	\$ 5,842.92	\$ 5,842.92	\$ -	\$ 5,842.92	100%
Task 3.1 - Construction & Contract Management	\$ 4,997.20	\$ 1,249.30	\$ 249.86	\$ 1,499.16	30%
Task 3.2 - Daily Field Reports and Progress Photos	\$ 29,149.25	\$ -	\$ -	\$ -	0%
Task 4.0 - Project Close Out	\$ 2,255.12	\$ -	\$ -	\$ -	0%
Task 5.0 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 8,892.34	\$ 8,892.34	\$ -	\$ 8,892.34	100%
Direct Expenses	\$ 4,309.76	\$ 1,508.42	\$ -	\$ 1,508.42	35%
Total For This Billing Period				249.86	

Work Authorization ~ Summary

<u>WA No.</u>	<u>WA Amount</u>	<u>Previously Inv.</u>	<u>Percent Complete</u>	<u>Remaining Balance</u>
1	\$65,389.65	\$27,436.04	42.3%	\$37,703.75


 Aisha Gonzalez - President

July 2, 2019

Hon. David Fuentes
 Commissioner, Hidalgo County Pct. #1
 1902 Joe Stephens
 Weslaco, TX 78577

RE: Contract # C-17-310-03-13 ~ Sunset Park Operations Facility

**Work Authorization #1 ~ Hidalgo County Precinct No. 1 Sunset Park Operations Facility – Construction Management Services
 PO #778432**

Dear Commissioner Fuentes:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of June 2019 on the subject referenced project.

The following is attached:

- Invoice No. 10036


The following is a narrative of the progress for this period.

TASK		% Complete
1.0 – Pre-Design Phase Services (Generate Project Management Plan)		100%
UPDATED: This task is complete. Please refer to invoice dated June 1, 2018.		
2.0 – Design Phase Services		
2.1 – Oversight of A/E Design Team/Plan Review/Value Engineering		100%
UPDATED: This task is complete. Please refer to invoice dated December 3, 2018.		
2.2 – Contractor Qualification/Bid Solicitation and Selection		100%
UPDATED: This task is complete. Please reference invoice dated September 1, 2018.		

3.0 – Construction Phase Services		
3.1 – Construction & Contract Management		30%
UPDATED: B2Z is working closely with ECON to ensure that they follow protocol with regards to obtaining a GMP which is still being worked on due to it coming in over budget. Econ continues to work on obtaining a GMP that will satisfy the budget set forth by Hidalgo County. B2Z anticipated having a final GMP in early July.		
3.2 – Daily Field Reports and Progress Photos		0%
UPDATED: Task has not begun.		
4.0 – Project Close Out		0%
UPDATED: Task has not begun.		
5.0 – Meetings & Coordination on Project Development w/Stakeholders		100%
UPDATED: This task is complete. Please refer to invoice dated December 3, 2018.		

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



Carlos Del Angel, PMP
Senior Project Manager
B2Z Engineering, LLC