

B²Z ENGINEERING

P.O. Box 2724
McAllen, Tx. 78502
(956) 585-3773

Invoice

Date	Invoice #
9/3/2019	20173

PO # 792886
9-1353451-22-122-151-0-841
 Req # 386869
 \$3,009.98

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #2
 300 W. Hall Acres Rd.
 Pharr, TX 78577


Project Info:
 Hidalgo County Precinct #2
 Valle Alto Park Youth Facility Project
 Design and Construction Mgmt Services
 B2Z JOB: 2114
 PO # 792886

Billing Period August 2019

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Task 1 - Coordination and Management of SUB for Completion of Arch, Struc. & MEP Plans (Review)	\$ 20,408.16	\$ 16,326.53	\$ 816.32	\$ 17,142.85	84%	3,265.31
2 - SUB: Chanin Engineering - Structural Engineer	\$ 5,000.00	\$ -	\$ -	\$ -	0%	5,000.00
3 - SUB: Trinity Engineering - MEP Engineer	\$ 5,000.00	\$ -	\$ -	\$ -	0%	5,000.00
4 - SUB: M. Garcia Engineering - Civil	\$ 10,250.00	\$ 2,767.50	\$ -	\$ 2,767.50	27%	7,482.50
Task 5 - Construction Bidding Assistance	\$ 8,816.64	\$ -	\$ -	\$ -	0%	8,816.64
Task 6 - Construction Contract Mgmt	\$ 36,499.84	\$ -	\$ -	\$ -	0%	36,499.84
Task 7 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 10,968.32	\$ 5,484.16	\$ 2,193.66	\$ 7,677.82	70%	3,290.50
Direct Expenses	\$ 2,150.40	\$ -	\$ -	\$ -	0%	2,150.40
	<u>99,093.36</u>	<u>24,578.19</u>	<u>3,009.98</u>	<u>27,588.17</u>		<u>71,505.19</u>
Total For This Billing Period					3,009.98	740

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$99,093.36	\$24,578.19	27.8%	\$71,505.18


 Aisha Gonzalez - President

INVOICE RECEIVED BY:
Aysha Khalid ON 9/4/19
 GOODS/SERVICES RECEIVED BY:
Eduardo Cantu ON 08/01-31/19

PA 9/5/19

September 3, 2019

Hon. Eddie Cantu
Commissioner, Hidalgo County Pct. #2
300 W. Hall Acres Rd.
Pharr, TX 78577

RE: Pct 2 - (C-18-291-12-04)
WA No. 1 ~ Valle Alto Park Youth Facility
PO #792886

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of August 2019 on the subject referenced project.

The following is attached:

- Invoice No. 20173

The following is a narrative of the progress for this period.

TASK	% Complete
Task 1 – Completion of Arch plans for adjacent pool structures, site plan, floor plans elevations, sections, etc. Coordination and Management of SUB for completion of struc. & MEP plans (Review). Integration of plan sets into final construction documents.	84%
UPDATED: Construction Document (CD) phase was paused until the final decision on building location was reached. B2Z met with the City of Hidalgo to present the “proposed” building location. The City of Hidalgo and Hidalgo County Precinct No. 2 agree with the new location of the building. B2Z has initiated the modifications to all plan sets required to comply with this change. The change will delay completion of the construction documents 45-60 days.	
Task 2 – SUB: Chanin Engineering LLC – Structural Engineer	0%
NO UPDATE: This task has not begun.	
Task 3 – SUB Trinity MEP Engineering – MEP Engineer	0%

<u>NO UPDATE:</u> This task has not begun.	
Task 4 – SUB M. Garcia Engineering	27%
<u>UPDATED:</u> No update on this task.	
Task 5 – Construction Bidding Assistance (Package Preparation, Grading, Ranking, Selection, Contract Docs)	0%
<u>NO UPDATE:</u> This task has not begun.	
Task 6 – Construction Contract Management w/Daily Field Reports & Progress Photos	0%
<u>NO UPDATE:</u> This task has not begun.	
Task 7 – Meetings & Coordination on Project Development Activities w/Stakeholders	70%
<u>UPDATED:</u> B2Z conducted meetings with Precinct No. 2 Commissioner and staff and the City of Hidalgo officials. Meetings were to discuss the project in general, but specifically to present the new “proposed” location of the building. The option was presented to both Hidalgo County and the City of Hidalgo, and there is concurrence to proceed with the new building location. B2Z will continue to update both entities as the project develops. B2Z will update the project schedule to reflect the delays associated with the moving the building site.	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,

Carlos Del Angel, PMP
Senior Project Manager
B2Z Engineering, LLC



Purchase Order COUNTY OF HIDALGO

PO# 792886 ✓

DATE: 02/07/19

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 449121

REQ: 00386869

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

GONZALEZ, AISHA ✓
B2Z ENGINEERING, LLC
900 S. STEWART RD. SUITE 4
MISSION TX 78572

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-18-291-12-04

P2 ADMIN
2019 FEB 12 PM 12:42

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-18-291-12-04 EXPIRES 12/4/2021 PCT 2 VALLE ALTO PARK YOUTH FACILITY - DESIGN AND CONSTRUCTION MANAGEMENT ENGINEERING SERVICES		
		WORK AUTH# 1 APPROVED BY CC 12/4/18 AI#67949		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 TO PROVIDE DESIGN AND CONSTRUCTION MANAGEMENT SERVICES FOR THE PCT 2 VALLE ALTO PARK YOUTH FACILITY PROJECT	99,093.3600	99,093.36
		TOTAL:		99,093.36
		***** For Hidalgo County use only 9-1353-451-22-122-151-0-841		99,093.36

SCANNED
2/12/19 Jai

Authorized by: Martha Salazar