

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83** ✓  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11327846**  
**INVOICE DATE: 10/31/19**

**BILL TO: 93** ✓  
 Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

**JOB: 150108**  
 Regional Linear Park WA#8  
 From: San Antonio Ave to Ridge  
 PO#759102 ✓

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2019. ✓						
32001-Const. Mgmt	30,075.39 ✓	26,165.59 ✓	601.51 ✓	26,767.10 ✓	89.0	3,308.29 ✓
32002-Const. Inspect	132,590.90 ✓	115,354.08 ✓	2,651.82 ✓	118,005.90 ✓	89.0	14,585.00 ✓
33004-Material Test	33,775.06 ✓	29,384.30 ✓	675.50 ✓	30,059.80 ✓	89.0	3,715.26 ✓
TOTALS:	196,441.35 ✓	170,903.97 ✓	3,928.83 ✓	174,832.80 ✓	89.0	21,608.55 ✓

ORIGINAL CONTRACT SUM	\$	196,441.35 ✓
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	196,441.35 ✓
TOTAL COMPLETED TO DATE	\$	174,832.80 ✓
LESS PREVIOUS INVOICES	\$	170,903.97 ✓
CURRENT PAYMENT DUE	\$	3,928.83 ✓

  
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY:  
Lori Cantu ON 11/1/19  
 GOODS/SERVICES RECEIVED BY:  
Eduardo Cantu ON 10/31/19

PO # 759102  
9 7315-452-00-122-110 -0- 740  
 Req # 315740  
 \$ 3,928.83

P2 ADMIN  
 2019 NOV 1 PM 3:17

DA 11/14/19



November 1, 2019

Mr. Armando Garza, Jr., Chief Administrator  
**Attn: Ms. Erika Zamora, Director of Administrative Operations**  
Hidalgo County Precinct No. 2  
300 West Hall Acres Rd  
Pharr, Texas 78589

**RE: Regional Linear Park WA#8 – Engineering Services**  
**Construction Management, Inspection and Construction Material Testing**  
**From: San Antonio Ave to Ridge Road**  
**PO#759102 – Job#150108**

Dear Commissioner Cantu:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of October 2019.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule


### Work Authorization#8 – Construction Management, Inspection and Material Testing

TASK:		% Complete
<b>FC 32001 – CONSTRUCTION MANAGEMENT</b>		
<b>Update</b> – L&G continues to coordinate with Designer and Hidalgo County Pct #2 to address any design issues that come up. L&G continues to respond to RFI's submitted by Contractor having to do with Design questions or concerns. City of Pharr has completed the Lift Station. Clore Construction Company continues working on "I" Road H&B Trail and has placed flex base and treat base on west and east side of tunnel trail. Contractor continues to work on electrical items. Clore has constructed the PR1 Rail foundation on both sides of tunnel and is expected to receive fabricated rail by mid-November. Also, L&G continues coordinated with HCDD#1 on work still pending as part of Change Order #2. L&G developed and submitted CO #8 for approval. Change Order #8 was reviewed and approved by TxDOT and Pct #2.	<b>L&amp;G</b>	<b>89%</b>
<b>FC 32002 – CONSTRUCTION INSPECTION</b>		
<b>Update:</b> L&G Inspector continues to meet with HCDD#1 and Contractor to discuss any issues or questions that arise. L&G Inspector is on project daily or as needed. Contractor has substantially completed Lime Treat Subgrade and base and HMA CP for all LEGS with exception to areas near the proposed change order work. Contractor continues to work on SW3P items. Contractor has substantially	<b>L&amp;G</b>	<b>89%</b>

<p>completed work on Stations Ty 1, Ty 2 and Ty 3. Contractor has substantially completed the installation of the irrigation system. Contractor has substantially seeded the H&amp;B area (except near "I" Road). TxDOT continues to visit the project and provided comments. HCDD#1 continues working on concrete riprap on the east side of "I" Road. City of Pharr has completed the Lift Station. Clore Construction Company has placed flex base and treated base on west and east side of tunnel trail. Clore has constructed the PR1 Rail foundation on both sides of tunnel as well. Fabricated rail is expected to be on the project by mid-November. Also, L&amp;G continues coordinated with HCDD#1 and Contractor on work still pending as part of Change Order #2.</p>		
<p><b>FC 33004 – MATERIAL TESTING</b></p>		
<p><b>Update:</b> L&amp;G lab continues to coordinate with material suppliers to obtain sampling for testing to check for compliance with specifications. L&amp;G Lab continues to coordinate with TxDOT on material submittals by Contractor. On an as needed basis, L&amp;G tested subgrade for to verify compliance with TxDOT specifications.</p>	<p><b>L&amp;G</b></p>	<p><b>89%</b></p>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Ricardo Gallaga., P.E.  
Project Manager  
Attachments



# Purchase Order COUNTY OF HIDALGO

PO# 759102 ✓

DATE: 03/24/17

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 280046

REQ: 00315740

PHONE: (956) 565-9813

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

✓ 300 WEST HALL ACRES, SUITE G  
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.  
2100 W. EXPRESSWAY 83 ✓  
MERCEDDES TX 78570

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-046-03-03

**SPECIAL INSTRUCTIONS:**

**VENDOR NOTES**

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-046-03-03 12/31/19 - PCT 2 REGIONAL LINEAR PARK PROJECT - ENGINEERING SERVICES WORK AUTH#8 APPROVED BY CC 2/21/17 AI#58576		
1.00	LOT	CC WORK AUTHORIZATION NO. 8 FOR ENGINEER TO PROVIDE CONSTRUCTION MANAGEMENT, INSPECTION, AND CONSTRUCTION MATERIAL TESTING SERVICES FOR PCT 2 REGIONAL LINEAR PARK PROJECT FROM SAN ANTONIO AVENUE TO RIDGE ROAD	196,441.35	196,441.35
		TOTAL:		196,441.35
		***** For Hidalgo County use only -1315-452-00-122-110-0-740		196,441.35

HIDALGO COUNTY  
PRECINCT NO. 2

2017 MAR 27 PM 3 16

**SCANNED**  
3/27/17

Authorized by: \_\_\_\_\_

*Martha Salazar*