

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11327924
INVOICE DATE: 11/30/19

BILL TO: 93

Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 151301

Eldora Road Project
 WA#1 - PO#732796

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Work Authorization #1 - Provide the Environmental Assessment, Public Involvement, Schematic Design and Design Survey						
11005-Pre Comp Utili	36,004.44	36,004.44		36,004.44	100.0	
11007-Pre ROW Owners	61,997.58	61,997.58		61,997.58	100.0	
11008-Schm Rdwy TxDO	189,045.96	189,045.96		189,045.96	100.0	
11009-Updte Schm TxD	67,998.32	67,998.32		67,998.32	100.0	
12001-EA Reports	199,851.52	189,858.94		189,858.94	95.0	9,992.58
12002-Pub Invm (PM)	41,627.68	41,627.68		41,627.68	100.0	
12003-Pub Invm (PH)	41,627.68	22,062.67		22,062.67	53.0	19,565.01
12007-Arch & Hist	64,996.44	21,448.83	43,547.61	64,996.44	100.0	
12008-Eng/Pub Mtgs	71,501.52	71,501.52		71,501.52	100.0	
12009-Eng/Pub Hearin	22,505.04	5,626.26		5,626.26	25.0	16,878.78
16101-Hydro Map	96,002.78	96,002.78		96,002.78	100.0	
TOTALS:	893,158.96	803,174.98	43,547.61	846,722.59	94.8	46,436.37

ORIGINAL CONTRACT SUM \$ 893,158.96
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 893,158.96
 TOTAL COMPLETED TO DATE \$ 846,722.59
 LESS PREVIOUS INVOICES \$ 803,174.98
 CURRENT PAYMENT DUE \$ 43,547.61

PROJECT MANAGER'S SIGNATURE

PO # 732796
9 -1345-431-00-122-133-0-841
 Req # 285600
 \$ 43,547.61

DEC 02 2019

INVOICE RECEIVED BY:
Lori Cantu ON 12/02/19
 GOODS/SERVICES RECEIVED BY:
Eduardo Cantu ON 11/01-30/19



December 2, 2019

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
 Hidalgo County Precinct No. 2
 300 West Hall Acres Rd
 Pharr, Texas 78589

RE: Eldora Road Project - Work Authorization No. 1
Limits: Jackson Road to I Road
PO#732796 - L&G Project#151301

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of November 2019. Now that the AFA has been executed, TxDOT has resumed reviewing the technical reports.

The following is attached:

- L&G Invoice
- Work Schedule

Work Authorization #1 – Provide the Environmental Assessment, Public Involvement, Schematic Design and Design Survey

TASK		% Complete
FC 11005 ~ PRELIMINARY COMPENSABLE UTILITY IDENTIFICATION ON SCHEMATIC		
NO UPDATE: This task is complete.	L&G	100%
FC 11007 ~ OFFICE SURVEYS FOR SCHEMATICS (Prel. Ownership Identification and Property Rights)		
NO UPDATE: This task is complete.	L&G	100%
FC 11008 ~ SCHEMATIC FOR ROADWAY (TxDOT/FHWA)		
NO UPDATE: This task is complete.	L&G	100%
FC 11009 ~ UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT/FHWA		
NO UPDATE: This task is complete.	L&G	100%
FC 12001 ~ ENVIRONMENTAL DOCUMENT FOR TxDOT/FHWA		
UPDATED: The following technical reports have been approved: Air, Hazmat, and Noise. All remaining technical reports have been submitted and are pending TxDOT's review. Funds were moved from FC 12007 to FC 12001 to supplement remaining work on the environmental document.	L&G	89%

FC 12002 ~ PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING		
NO UPDATE: This task is complete.	L&G	100%
FC 12003 ~ PUBLIC INVOLVEMENT FOR 1 PUBLIC HEARING		
NO UPDATE: L&G submitted the MAPO Summary Packet to TxDOT and has begun preparing the Opportunity for Public Hearing Notices. L&G continues to update the address list.	L&G	53%
FC 12007 ~ ARCHEOLOGICAL AND HISTORICAL RESEARCH		
UPDATED: The Archeological Background Study was approved by TxDOT and no survey was required. The Historical PCR was approved by TxDOT and no survey was required. Funds were moved to FC 12001 to supplement remaining work on the environmental document. This task is complete.	L&G	100%
FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, Etc.		
NO UPDATE: This task is complete.	L&G	100%
FC 12009 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC HEARINGS WITH LAYOUTS, Etc.		
NO UPDATE: L&G Design Engineers re-designed schematics to address four affected property owners to support the MAPO Summary Packet.	L&G	25%
FC 16101 ~ HYDROLOGIC MAP FOR OUTFALL DITCH (HCDD#1)		
NO UPDATE: This task is complete.	L&G	100%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Reza Badiozzamani, P.E., CFM
Project Manager



Purchase Order COUNTY OF HIDALGO

PO# 732796

DATE: 10/07/15

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 28Q046

REQ: 00285600

PHONE: (956)565-9813

Fax: (956)565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

L & G CONSULTING ENGINEERS, INC.
2100 W. EXPRESSWAY 83
MERCEDES TX 78570

CONTACT:

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-336-09-29

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-336-09-29 EXPIRES 12/31/2020 - PCT 2 ICA ELDORA (JACKSON-I RD)		
		ICA W/CITY OF PHARR APPROVED BY CC 9/1/2015 AI#51116		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 IS FOR THE ENGINEER TO PROVIDE THE ENVIRONMENTAL ASSESSMENT, PUBLIC INVOLVEMENT, SCHEMATIC DESIGN AND DESIGN SURVEY FOR PHASE I OF THE PCT 2 ELDORA ROAD PROJECT	893,158.96	893,158.96
		TOTAL:		893,158.96
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		9 ***** For Hidalgo County use only		
		5-1345-431-00-122-123-0-841	893,158.96	

HIDALGO COUNTY
PRECINCT NO. 2

2015 OCT 13 PM 1 28

SCANNED
10/13/15

Authorized by: Martha L Salazar