



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
12/2/2019	10044

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #1
 1902 Joe Stephens
 Weslaco, TX 78596

Project Info:

Contract #C-17-315-03-13 WA#1
 Tax Office
 Construction Mgmt Services
 B2Z JOB: 1101
 PO # 778474

Billing Period **November 2019**

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 1.0 - Pre-Design Phase Services	\$ 5,432.82	\$ 5,432.82	\$ -	\$ 5,432.82	100%
Task 2.1 - Oversight of A/E Design Team/Plan Review/Value Engineering	\$ 4,510.24	\$ 4,510.24	\$ -	\$ 4,510.24	100%
Task 2.2 - Contractor Qualification/Bid Solicitation and Selection (CMAR Delivery Method)	\$ 5,842.92	\$ 5,842.92	\$ -	\$ 5,842.92	100%
Task 3.1 - Construction & Contract Management	\$ 13,454.00	\$ 6,727.00	\$ 672.70	\$ 7,399.70	55%
Task 3.2 - Daily Field Reports and Progress Photos	\$ 38,925.46	\$ 11,677.64	\$ 3,892.54	\$ 15,570.18	40%
Task 4.0 - Project Close Out	\$ 2,255.12	\$ -	\$ -	\$ -	0%
Task 5.0 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 15,093.98	\$ 15,093.98	\$ -	\$ 15,093.98	100%
Direct Expenses	\$ 4,465.07	\$ 2,009.28	\$ 223.26	\$ 2,232.54	50%
Total For This Billing Period				4,788.50	

Work Authorization ~ Summary

<u>WA No.</u>	<u>WA Amount</u>	<u>Previously Inv.</u>	<u>Percent Complete</u>	<u>Remaining Balance</u>
1	\$89,979.61	\$51,293.88	62.3%	\$33,897.23


 Aisha Gonzalez - President

December 2, 2019

Hon. David Fuentes
Commissioner, Hidalgo County Pct. #1
1902 Joe Stephens
Weslaco, TX 78596

**RE: Contract # C-17-315-03-13 ~ Hidalgo County Precinct No. 1 Tax Office
Work Authorization No. 1 ~ Hidalgo County Precinct No. 1 Tax Office –
Construction Management Services
PO #778474**

Dear Commissioner Fuentes:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of November 2019 on the subject referenced project.

The following is attached:

- Invoice No. 10044

The following is a narrative of the progress for this period.

TASK	% Complete
1.0 – Pre-Design Phase Services (Generate Project Management Plan)	100%
<u>UPDATED:</u> This task is complete. Please refer to invoice dated June 1, 2018.	
2.0 – Design Phase Services	
2.1 – Oversight of A/E Design Team/Plan Review/Value Engineering	100%
<u>UPDATED:</u> This task is complete. Please refer to invoice dated April 1, 2019.	
2.2 – Contractor Qualification/Bid Solicitation & Selection	100%
<u>UPDATED:</u> This task is complete. Please refer to invoice dated August 1, 2018.	

3.0 – Construction Phase Services		
3.1 – Construction & Contract Management		55%
<p><u>UPDATED:</u></p> <p>B2Z continues to coordinate and manage all project documentation.</p> <p>Pending RFI's:</p> <ul style="list-style-type: none"> • NONE <p>Pending Submittals:</p> <ul style="list-style-type: none"> • #011 - Alum. Framed Entrance • #013 - HVAC • #015 - Roofing • #016 - Fluid Applied Barrier • #023 - Plumbing Fixtures • #024 – Lath and Plaster • #025- HM Frames/Steel/Wood Doors <p>Change Proposals/Orders:</p> <ul style="list-style-type: none"> ○ (\$2,351.50) credit for CMT re-test on densities- pending submission from Erickson. 		
3.2 – Daily Field Reports and Progress Photos		40%
<p><u>UPDATED:</u></p> <p>Conducting daily job-site inspections to document the following: Job-site conditions, weather conditions, job-site safety, job progress, material deliveries, and installed construction. Documented inspection findings via job reports and photo journal.</p> <p>Project Schedule:</p> <ul style="list-style-type: none"> • Project Start Date - 08/14/2019 • Original Completion Date – 04/21/2020 • Granted Weather Days – 17 days <ul style="list-style-type: none"> ○ 09/03/2019-09/06/2019 ○ 09/09/2019-09/10/2019 1.5 days ○ 09/12/2019-09/13/2019 ○ 09/16/2019-09/18/2019 ○ 10/01/2019 ○ 10/04/2019 ½ day ○ 10/31/2019 ○ 11/12/2019-11/15/2019 ○ 11/18/2019 • Adjusted Completion Date—05/08/2020 		

<p>Project Delays:</p> <ul style="list-style-type: none"> • 17 days due to weather • Pending days due to ROFA submittal review delay <p>Completed Tasks:</p> <ul style="list-style-type: none"> • Building Pad/Concrete Placement • Under Slab Plumbing, Fire Line, Electrical, and Com. Lines • Installation of T-Pole • Bore and Connections of Sewer/Water Lines across Joe Stephens <p>Tasks In-Progress:</p> <ul style="list-style-type: none"> • CMU Walls • In wall Electrical Work • In wall Plumbing Work • Transformer Pad Installation • Submittal Process (delayed by ROFA) <p>Meetings:</p> <ul style="list-style-type: none"> • Owner/Architect/Contractor (OAC) Bi-Weekly Meetings. These meetings are held at Precinct No.1 Administration Office. B2Z facilitates discussion of general project topics, administrative items, project progress, document management, open issues, and any other new business. <ul style="list-style-type: none"> ○ 11/07/2019 ○ 11/21/2019 ○ 10/21/2019 Special Systems coordination meeting 		
4.0 – Project Close Out		0%
UPDATED: Task has not begun.		
5.0 – Meetings & Coordination on Project Development w/Stakeholders		100%
<p>UPDATE:</p> <p>This task is complete. Refer to invoice date May 1, 2019.</p>		

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



Carlos Del Angel, PMP
Senior Project Manager
B2Z Engineering, LLC