

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11327996
INVOICE DATE: 1/31/2020

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78599


JOB: 180601
FM 1015 Project WA#1
PO# 785461

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2020.						
Work Authorization #1 - Public Involvement, Environmental Re-Evaluation, Schematic Update, Surveying and Hydrologic Design						
10206-Feasibility	30,000.00	30,000.00		30,000.00	100.0	-
11002-Schm Roadway	309,600.00	281,736.00	6,192.00	287,928.00	93.0	21,672.00
11004-Schm Outfalls	360,000.00	327,600.00	7,200.00	334,800.00	93.0	25,200.00
11007-Prelim ROW Req	42,000.00	38,220.00		38,220.00	91.0	3,780.00
11009-Prelim ROW Out	42,000.00	38,220.00		38,220.00	91.0	3,780.00
12002-Pub Invmnt (PM)	57,600.00	23,040.00		23,040.00	40.0	34,560.00
12008-Eng/Pub Mtgs	40,000.00	20,000.00		20,000.00	50.0	20,000.00
15006-Field Surveys	98,179.00	92,905.85		92,905.85	94.6	5,273.15
15060-Field Survey/SUB	135,821.00	88,344.00	32,062.00	120,406.00	88.7	15,415.00
16101-Hydro Map	135,000.00	122,850.00	2,700.00	125,550.00	93.0	9,450.00
Sub Total	1,250,200.00	1,062,915.85	48,154.00	1,111,069.85		139,130.15
Supplemental #1 to Work Authorization #1 - Revised Scope of Work						
10206-Feasibility	-30,000.00	-30,000.00		-30,000.00	100.0	-
10211-Pre Engineering	30,000.00	23,400.00	600.00	24,000.00	80.0	6,000.00
15006-Field Survey	-78,179.00	-78,179.00		-78,179.00	100.0	-
16403-ProjectMngmnt	78,179.00	64,888.57	1,563.58	66,452.15	85.0	11,726.85
Sub Total	0.00	-19,890.43	2,163.58	-17,726.85		17,726.85
TOTAL:	1,250,200.00	1,043,025.42	50,317.58	1,093,343.00	87.5	156,857.00

ORIGINAL CONTRACT SUM	\$	1,250,200.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	1,250,200.00
TOTAL COMPLETED TO DATE	\$	1,093,343.00
LESS PREVIOUS INVOICES	\$	1,043,025.42
CURRENT PAYMENT DUE	\$	50,317.58



PROJECT MANAGER'S SIGNATURE



February 3, 2020

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: FM 1015 – WA#1
Limits: Mile 12 to SH 107
PO#785461- L&G Project#180601

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during the month of January 2020.

The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

Work Authorization#1 – Engineering services required for the preparation of the Public Involvement, Schematic and Hydrologic Design

		% Complete
FC 10206 – DETERMINE OF LOCAL COST vs STATE COST / FEASIBILITY STUDY and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION		
Supplemental #1 to Work Authorization #1 revises the scope of work and removes this scope of work	L&G	100%
FC 11002 – SCHEMATIC FOR ROADWAY per TxDOT REQUIREMENTS		
L&G has updated schematic based on new visual imagery obtained via drone. L&G continues to develop the schematic in preparation for an upcoming public meeting. The Schematic has been presented to both TxDOT and the County in its preliminary version. A meeting was held with TxDOT on June 6, 2019. A Design Concept Conference with TxDOT was held on October 11, 2019. Schematic was updated with comments from this meeting.	L&G	93%

FC 11004 – SCHEMATIC FOR OUTFALLS (w/o FIELD VERIFIED EXIST ROW)		
<p>L&G has developed preliminary schematics for each of the eight outfalls on the project that include the following:</p> <ul style="list-style-type: none"> • Determined existing and proposed horizontal alignments along all eight (8) outfalls. • Vertical alignments have been determined based on LIDAR information. • Aerial imagery via drone has been generated for all eight outfalls based on shape files. • Existing ROW based on Carson Maps and/or HCCID#9 information and proposed ROW based on HCDD#1 criteria. • All existing structures along outfalls have been visually identified to include on schematics. • L&G has received a “Market” analysis from sub (PAS) to determine ROW costs along outfalls. This analysis was based on comparable sales within the project area. • Construction cost Estimates for all outfalls have been determined. • L&G has identified all HCDD#1 Bond projects. <p>A meeting with TxDOT and HCDD#1 was held on October 28, 2019 to agree on cost participation of each entity. TxDOT sent letter to Precinct 1 on 12-2-19 agreeing to cost participation proposals as requested.</p>	L&G	93%
FC 11007 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) ROADWAY		
<p>L&G has field verified multiple utilities along the project, uploaded the appraisal district database for property ownership and continues to placing the information on the preliminary schematic. L&G has been using “Carson Maps” and Appraisal District Maps as an aid in recovering existing ROW information along the roadway and along intersections.</p> <p>No change from prior invoice.</p>	L&G	91%
FC 11009 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) 13,240 FT. OF OUTFALLS		
<p>Property owners have been mapped and identified on the proposed schematics based on the appraisal district records and preliminary research of deeds. This is an ongoing deliverable. L&G has been using “Carson Maps” as an aid in recovering existing ROW information along the outfalls as well as Texas A&M maps identifying irrigation lines along outfalls.</p> <p>No change from prior invoice.</p>	L&G	91%

FC 12002 – PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING		
L&G has presented this project to TxDOT, Hidalgo County, HCDD#1 and presented it to the Mayors of the Cities of Edcouch, Weslaco and Elsa on August 23, 2018. This is an ongoing deliverable. No change from prior invoice.	L&G	40%
FC 12008 – ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS etc.		
L&G generated the Preliminary Schematic, Hydrologic Map, Typical Sections for presentation to the various stakeholders. This is an ongoing deliverable. No change from prior invoice.	L&G	50%
FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY		
Supplemental #1 to Work Authorization #1 revises the scope of work. L&G Engineering has completed the design survey contracts with the surveyor and identified limits of the surveys and outfalls. The surveyor was provided with a preliminary schematic for their reference and limits of the various outfalls identified. The existing H&V Control as well as the 1 st Order Survey Control for the Project was given to the Surveyor. No change from prior invoice.	L&G	94.6%
FC 15060 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY / SUB		
ROWSS (sub) has performed the following to date: <ul style="list-style-type: none"> • Established primary control based on TxDOT’s geodetic network • Established secondary control based on primary points • Set BM’s throughout project @ 1000 ft spacing and developed control sheets • Has recovered existing ROW points throughout the project limits • Has established existing centerline of ROW • Approx. 80% complete on Topo, cross sections, Profiles of intersections 	ROWSS	88.7%
FC 16101 – HYDROLOGICAL MAP FOR 8 OUTFALL DRAIN DITCHES (OUTFALL AND CAPACITIES)		
L&G continues to develop the Hydrologic Map in preparation for the upcoming public meetings. Updates and field verification of elevations are ongoing. Hydrologic map has been updated to reflect outfalls as per Master drainage plan in Precinct 1.	L&G	93%

Supplemental #1 to Work Authorization #1 – Revised Scope of Work

<p>FC 10206 – DETERMINE OF LOCAL COST vs STATE COST / FEASIBILITY STUDY and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION</p>		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work and removes this scope.</p>	<p>L&G</p>	<p>100%</p>
<p>FC 10211 - PRELIMINARY ENGINEERING</p>		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work to include this scope. L&G along with Comm. Fuentes presented to TxDOT the subject project and received concurrence from TxDOT for the County to take the lead in moving the project forward. David Suarez has been instrumental with L&G Staff in the assignment of MPO funding for the Project. Meeting was held with TxDOT in June 2019. Estimated cost breakdowns for construction and land costs have been forwarded to TxDOT and HCDD#1 in an effort to establish contributions. A meeting was held on October 28, 2019 with TxDOT and HCDD#1 to agree on cost contributions for each entity.</p>	<p>L&G</p>	<p>80%</p>
<p>FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY</p>		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work.</p>	<p>L&G</p>	<p>100%</p>
<p>FC 16403 – PROJECT MANAGEMENT</p>		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work. Contracts have been developed with all the subcontractors and the County. Several meetings with layouts have been held with City of Edcouch, TxDOT, Hidalgo County Pct #1 and HCDD#1. Meeting was held with TxDOT on January 10, 2019 to discuss TxDOT schematic criteria for on-system projects. A Design Concept Conference was held with TxDOT on October 11, 2019 in which L&G presented all aspects of the project and received direction on how to proceed. An environmental scoping meeting will need to be scheduled. A meeting was held on March 20, 2019 with HCDD#1 to discuss outfalls. Subsequent meetings have been held with HCDD#1 and TxDOT in determining the funding construction cost of outfalls.</p>	<p>L&G</p>	<p>85%</p>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Carlos Peralez, P.E.
 Project Manager

R. O. W. Surveying Services, L.L.C.

900 S. Stewart Road, Suite 13
Mission, Texas 78572
TBPLS Reg. # 10193886
956-424-3335

INVOICE

INVOICE NUMBER : R20-007
Date: January 31, 2020
Our Order No.: R18140

L&G Job No.: 180601

BILL TO:
Jacinto Garza, P.E.
L & G Engineering
Attn: Carlos Peralez, P.E.
2100 W. Expressway 83
Mercedes, Texas 78570

RE: FM 1015 Road Project (Work Authorization No. 44)
Limits: From Mile 12 Road to SH 107)
Hidalgo County Precinct No. 1 (Work Authorization No. 1)

Task and Description	Contract Amount	Invoice to Date	Paid to Date	Current Amount Due	Contract Balance	Amount
Function Code 150:						
Phase I - FC 150 Field Surveying (Control Hz & Vt)						
A. Primary Project Control						
a. Establish Primary Control	\$7,290.00	\$7,290.00	\$7,290.00	\$0.00	\$0.00	100.00%
B. Secondary Project Control						
a. Set Additional Secondary Control Points as Needed	\$7,843.00	\$7,843.00	\$7,843.00	\$0.00	\$0.00	100.00%
b. Horizontal Values Established with RTK or VRS	\$6,470.00	\$6,470.00	\$6,470.00	\$0.00	\$0.00	100.00%
c. Vertical Values Established with Digital Level	\$6,142.00	\$6,142.00	\$6,142.00	\$0.00	\$0.00	100.00%
Phase II - DTM Topography and Cross Sections (Total Length side streets = 6.2 Miles)						
C. Setting Benchmarks						
1. Setting Benchmark	\$10,850.00	\$10,850.00	\$10,850.00	\$0.00	\$0.00	100.00%
2. Topographic & Cross Sections	\$18,050.00	\$15,343.00	\$9,025.00	\$4,513.00	\$2,707.00	85.00%
3. Locate Visible Utilities	\$14,950.00	\$12,708.00	\$7,475.00	\$3,738.00	\$2,242.00	85.00%
5. Right of Entry, ROW Research, Appraisal District Records	\$4,801.00	\$4,081.00	\$2,401.00	\$1,200.00	\$720.00	85.00%
6. Proposed Centerline on Existing Pavement Pre-Construction for Utilities	\$8,602.00	\$7,312.00	\$3,442.00	\$2,150.00	\$1,290.00	85.00%
7. Profile and Cross Section Intersecting Streets	\$5,688.00	\$4,835.00	\$2,844.00	\$1,422.00	\$853.00	85.00%
10. Tie Existing Underground & Overhead Utilities Coordinate w/Engineer (No SUE)	\$6,032.00	\$5,128.00	\$3,017.00	\$1,508.00	\$904.00	85.01%
11. Additional Field Surveying						
a. Irrigation Lines	\$5,704.00	\$4,849.00	\$2,283.00	\$1,426.00	\$855.00	85.01%
c. Driveways and Turnouts	\$3,464.00	\$2,945.00	\$1,387.00	\$866.00	\$519.00	85.02%
14. Provide temp. signs, traffic control, flags, safety equip., etc.	\$2,790.00	\$2,372.00	\$1,395.00	\$698.00	\$418.00	85.02%
15. Ties to Existing Bridges/Culverts that may be in conflict w/New Construction	\$6,810.00	\$5,789.00	\$2,724.00	\$1,703.00	\$1,021.00	85.01%
16. Inventory Signs, Mailboxes, & Driveways	\$2,780.00	\$2,363.00	\$1,390.00	\$695.00	\$417.00	85.00%
17. Survey Control Data Sheets per TxDOT	\$2,480.00	\$2,108.00	\$744.00	\$620.00	\$372.00	85.00%
19. Coordinate with Engineer for Existing CL Staking	\$1,000.00	\$850.00	\$400.00	\$250.00	\$150.00	85.00%
20. Right of Way Restaking (Pre-Construction)	\$9,095.00	\$7,731.00	\$909.00	\$2,274.00	\$1,364.00	85.00%
21.SUE Level A Data Sheets (10 holes per mile = 52 Pot Holes)	\$984.00	\$0.00	\$0.00	\$0.00	\$984.00	0.00%
Final Report & Deliverables						
A. CADD file (2D & 3D) for limits of project	\$820.00	\$697.00	\$328.00	\$205.00	\$123.00	85.00%
B. Final Report and Deliverables	\$1,320.00	\$1,122.00	\$528.00	\$330.00	\$198.00	85.00%
Project Management and Oversight						
A. Meeting and Coordination w/ Engineers	\$600.00	\$510.00	\$240.00	\$150.00	\$90.00	85.00%
B. QC/QA Survey	\$1,256.00	\$1,068.00	\$503.00	\$314.00	\$188.00	85.03%
GRAND TOTAL:	\$135,821.00	\$120,406.00	\$79,630.00		\$15,415.00	88.65%
			TOTAL DUE:	\$24,062.00		

DIRECT ALL INQUIRIES TO:
JULIO CERDA, P.E.
(956)451-2670
email: julio@southtexasig.com

MAKE ALL CHECKS PAYABLE TO:
R. O. W. Surveying Services, L.L.C.
Attn: JULIO CERDA, P.E.
900 S. Stewart Road, Suite #13, Mission, Texas 78572

THANK YOU FOR YOUR BUSINESS!

Julio Cerda
1-24-20

R. O. W. Surveying Services, L.L.C.

900 S. Stewart Road, Suite 13
Mission, Texas 78572
TBPLS Reg. # 10193886
956-424-3335

INVOICE

INVOICE NUMBER : **R19-112**

Date: **November 30, 2019**

Our Order No.: **R18140**

L&G Job No.: **180601**

BILL TO:

Jacinto Garza, P.E.
L & G Engineering
Attn: Carlos Peralez, P.E.
2100 W. Expressway 83
Mercedes, Texas 78570

RE: **FM 1015 Road Project (Work Authorization No. 44)**
Limits: From Mile 12 Road to SH 107)
Hidalgo County Precinct No. 1 (Work Authorization No. 1)

Task and Description	Contract Amount	Invoice to Date	Paid to Date	Current Amount Due	Contract Balance	Amount
Function Code 150:						
Phase I - FC 150 Field Surveying (Control Hz & Vt)						
A. Primary Project Control						
a. Establish Primary Control	\$7,290.00	\$7,290.00	\$7,290.00	\$0.00	\$0.00	100.00%
B. Secondary Project Control						
a. Set Additional Secondary Control Points as Needed	\$7,843.00	\$7,843.00	\$7,843.00	\$0.00	\$0.00	100.00%
b. Horizontal Values Established with RTK or VRS	\$6,470.00	\$6,470.00	\$6,470.00	\$0.00	\$0.00	100.00%
c. Vertical Values Established with Digital Level	\$6,142.00	\$6,142.00	\$6,142.00	\$0.00	\$0.00	100.00%
Phase II - DTM Topography and Cross Sections (Total Length side streets = 6.2 Miles)						
C. Setting Benchmarks						
1. Setting Benchmark	\$10,850.00	\$10,850.00	\$10,850.00	\$0.00	\$0.00	100.00%
2. Topographic & Cross Sections	\$18,050.00	\$9,025.00	\$7,220.00	\$0.00	\$9,025.00	50.00%
3. Locate Visible Utilities	\$14,950.00	\$7,475.00	\$5,980.00	\$0.00	\$7,475.00	50.00%
5. Right of Entry, ROW Research, Appraisal Distrist Records	\$4,801.00	\$2,881.00	\$2,401.00	\$0.00	\$1,920.00	60.01%
6. Proposed Centerline on Existing Pavement Pre-Construction for Utilities	\$8,602.00	\$4,301.00	\$2,581.00	\$860.00	\$4,301.00	50.00%
7. Profile and Cross Section Intersecting Streets	\$5,688.00	\$2,844.00	\$2,275.00	\$0.00	\$2,844.00	50.00%
10. Tie Existing Underground & Oerhead Utilities Coordinae w/Engineer (No SUE)	\$6,032.00	\$3,016.00	\$2,413.00	\$0.00	\$3,016.00	50.00%
11. Additional Field Surveying						
a. Irrigation Lines	\$5,704.00	\$2,852.00	\$1,712.00	\$570.00	\$2,852.00	50.00%
c. Driveways and Turnouts	\$3,464.00	\$1,732.00	\$1,040.00	\$346.00	\$1,732.00	50.00%
14. Provide temp. signs, traffic control, flags, safety equip., etc.	\$2,790.00	\$1,395.00	\$1,116.00	\$0.00	\$1,395.00	50.00%
15. Ties to Existing Bridges/Culverts that may be in conflict w/New Constuction	\$6,810.00	\$3,405.00	\$2,043.00	\$681.00	\$3,405.00	50.00%
16. Inventory Signs, Mailboxes, & Driveways	\$2,780.00	\$1,390.00	\$1,112.00	\$0.00	\$1,390.00	50.00%
17. Survey Control Data Sheets per TxDOT	\$2,480.00	\$1,240.00	\$496.00	\$496.00	\$1,240.00	50.00%
19. Coordinate with Engineer for Existing CL Staking	\$1,000.00	\$500.00	\$300.00	\$100.00	\$500.00	50.00%
20. Right of Way Restaking (Pre-Construction)	\$9,095.00	\$4,548.00	\$0.00	\$4,548.00	\$4,547.00	50.01%
21.SUE Level A Data Sheets (10 holes per mile = 52 Pot Holes)	\$984.00	\$0.00	\$0.00	\$0.00	\$984.00	0.00%
Final Report & Deliverables						
A. CADD file (2D & 3D) for limits of project	\$820.00	\$410.00	\$246.00	\$82.00	\$410.00	50.00%
B. Final Report and Deliverables	\$1,320.00	\$660.00	\$396.00	\$132.00	\$660.00	50.00%
Project Management and Oversight						
A. Meeting and Coordination w/ Engineers	\$600.00	\$300.00	\$180.00	\$60.00	\$300.00	50.00%
B. QC/QA Survey	\$1,256.00	\$628.00	\$377.00	\$125.00	\$628.00	50.00%
GRAND TOTAL:	\$135,821.00	\$87,197.00	\$70,483.00		\$48,624.00	64.20%
				TOTAL DUE:	\$8,000.00	

DIRECT ALL INQUIRIES TO:
JULIO CERDA, P.E.
(956)451-2670
email: julio@southtexasig.com

MAKE ALL CHECKS PAYABLE TO:
R. O. W. Surveying Services, L.L.C.
Attn: JULIO CERDA, P.E.
900 S. Stewart Road, Suite #13 Mission, Texas 78572

THANK YOU FOR YOUR BUSINESS!

Julio Cerda
1-24-20

