



SEC Project Name:  
SEC Project No.:

Monte Alto Community Solar Light Project  
HPCT1-001

STRADA Engineering and Consulting, LLC  
5111 North 10th St., #366  
McAllen, TX 78504

Date: March 9, 2020  
Invoice No.: 3

Acct #: 9-1200-431-00-121-005-0-334  
Requisition #: 392327

**Work Authorization No. 1 (#C-19-070-04-23)**  
**County of Hidalgo - Pct. 1**

Invoice Period: *from 12/10/19 thru 03/09/20*

DESCRIPTION		ESTIMATED LINE ITEM BUDGET	PERCENT COMPLETE	INVOICED TO DATE	PREVIOUSLY INVOICED	AMOUNT DUE THIS INVOICE
<b>LABOR FOR TECHNICAL WORK ACTIVITIES:</b>						
1	Project Management /Admin.	\$ 5,128.50	100%	\$5,128.50	\$3,846.38	\$ 1,282.12
2	Design Criteria Coord.	\$ 1,590.00	100%	\$1,590.00	\$1,590.00	\$ -
3	Plan Preparation	\$ 17,147.40	100%	\$17,147.40	\$17,147.40	\$ -
4	Topo	\$ 4,240.00	100%	\$4,240.00	\$4,240.00	\$ -
Sub Total (Labor)		\$28,105.90	100%	\$28,105.90	\$ 26,823.78	\$ 1,282.12
<b>OTHER DIRECT CHARGES (ODC) AND NON-LABOR</b>						
Direct Expenses (trip to austin mileage)		\$0.00	100%	\$0.00	\$0	\$ -
Sub Total (ODC / NON-LABOR)		\$0.00	#DIV/0!	\$ -	\$ -	\$ -
<b>TOTALS:</b>		\$28,105.90	100%	\$ 28,105.90	\$ 26,823.78	\$ 1,282.12
<b>TOTAL INVOICE AMOUNT DUE</b>						<b>\$1,282.12</b>

Invoice Back-up Check List:



Respectfully Submitted,

*[Signature]*  
Name: Oscar Cancino, P.E.  
Title: President

MAR 17 20 AM 9:12  
HIDALGO COUNTY PCT 1