

APPLICATION FOR PMT #1

To: Hidalgo County Purchasing (Pct 1) (OWNER)
 From: RGV Solar Power Systems LLC (CONTRACTOR)
 Contract: RFB No: 2019-295-12-18-YSS
 Project: Solar Light Project(s) Monte Alto
 OWNER's Contract No. 2019-295-12-18-YSS ENGINEER's Project No. C-19-070-04-23
 For Work accomplished through the date of: 27-Feb-2020

1. Original Contract Price:	\$ 51,750.00
2. Net change by Change Orders and Written Agreements (+ or -):	\$ (51,750.00)
3. Current Contract Price (1 plus 2):	\$ -
4. Total completed to date: 48 lights posts	\$ 36,000.00
5. Retainage (per Agreement):	
<u>10%</u> of completed Work: \$ 3,600.00	
Total Retainage:	\$ 3,600.00
6. % of Construction Completed:	
<u>69%</u> of contracted \$ amount has been completed	
7. Total completed and stored to date less retainage (4 minus 5):	\$ 32,400.00
8. Less previous Application for Payments:	\$ -
9. Balance to Finish:	\$ (36,000.00)
10. AMOUNT DUE THIS APPLICATION (5 MINUS 7):	\$ 32,400.00

Accompanying Documentation:

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through PMT #1 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

Dated 27-Feb-20 RGV Solar Power Systems, LLC
 CONTRACTOR

By: *[Signature]*

State of Texas
 County of Hidalgo

Subscribed and sworn to before me this 13
 day of March

[Signature]
 Notary Public
 My Commission expires: 06-05-2021



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Dated 3-13-20 Strada Engineering and Consulting, LLC
 ENGINEER

By: *[Signature]* 03-13-20

Contractor Name: RGV Solar Power Systems LLC
 Starting Date: 3-Feb-2020
 Project Ending Date: 3-Apr-2020
 Engineer's / County Project Desc: Solar Light Project(s) Monte Alto

Application: PMT #1
 Application Date: 10-Mar-2020
 Estimate Period: 2/3/20 - 2/27/20
 Engineer's / County Project No.: C-19-070-04-23

No.	Item Code	Description	Unit	Original Schedule Value			Application #1			Balance To Finish				
				Original Rates	Quan	Dollars	Monthly Quan	QTY to Date	Item Cost (Monthly)	Total to Date	Quan	Dollars		
1		ITEMS												
2		Install Roadside Street lights (Solar Powered)	0	\$ 750.00	69.00	\$ 51,750.00	48.00	48.00	\$ 36,000.00	\$ 36,000.00	21.00	\$ 15,750.00		
3			0								0.00	\$ -		
4			0								0.00	\$ -		
5			0								0.00	\$ -		
6			0								0.00	\$ -		
7			0								0.00	\$ -		
8			0								0.00	\$ -		
9			0								0.00	\$ -		
10			0								0.00	\$ -		
11			0								0.00	\$ -		
12			0								0.00	\$ -		
13			0								0.00	\$ -		
14			0								0.00	\$ -		
15			0								0.00	\$ -		
16			0								0.00	\$ -		
17			0								0.00	\$ -		
18			0								0.00	\$ -		
19			0								0.00	\$ -		
20			0								0.00	\$ -		
21			0								0.00	\$ -		
22			0								0.00	\$ -		
23			0								0.00	\$ -		
24			0								0.00	\$ -		
25			0								0.00	\$ -		
26			0								0.00	\$ -		
27			0								0.00	\$ -		
28			0								0.00	\$ -		
				TOTAL BASE AMOUNTS:					\$ 51,750.00			\$ 36,000.00		\$ 15,750.00
				TOTAL BASE AMOUNTS:					\$ 51,750.00			\$ 36,000.00		\$ 15,750.00
				TOTAL BASE AMOUNTS:					\$ 51,750.00			\$ 36,000.00		\$ 15,750.00

EXHIBIT B
RFB 2019-295-12-18-YSS
BID FOR UNIT PRICE CONTRACTS

PLACE Hidalgo County
DATE 12/10/2019
PROJECT NO. RFB 2019-295-12-18-YSS

Proposal of RGV Solar Power Systems (hereinafter called "Bidder") a corporation/ a partnership, or an individual doing business as: RGV Solar Power Systems LLC.

To the Hidalgo County Purchasing Department (hereinafter called "Owner")

Gentlemen:

The Bidder, in compliance with your invitation for bids for the construction of Solar Light Project(s) in Precinct 1, commencing with Monte Alto, & Other Unincorporated Townships with a minimum population of 700 residents, Parks & Other Designated County Owned Properties (RFB No.: 2019-295-12-18) of the proposed work, and being familiar with all of the conditions surrounding the construction of the proposed project including the availability of materials and labor, hereby proposes to furnish all labor, materials, and supplies; and to construct the project in accordance with the Contract Documents, within the time set forth therein, and at the prices stated below. These prices are to cover all expenses incurred in performing the work required under the Contract Documents, of which this proposal is part.

Bidder hereby agrees to commence work under this contract on or about date to be specified in written "Notice to Proceed" of the owner and to fully complete the project within 90 consecutive calendar days thereafter as stipulated in the specifications. Bidder further agrees to pay as liquidated damages the sum of \$150.00 for each consecutive calendar day thereafter as herein after provided in General Conditions.

BIDDER ACKNOWLEDGES RECEIPT OF THE FOLLOWING ADDENDUM:

Hidalgo County - "Solar Light Project(s) in Precinct 1, commencing with Monte Alto, & Other Unincorporated Townships with a minimum population of 700 residents, Parks & Other Designated County Owned Properties"

*Insert corporation, partnership or individual as applicable.

Bidder agrees to perform all of the Corporation work described in

the specifications and shown on plans, for the following unit prices:

Bid Item	Description	Quantity	Unit	Unit Price	Total
1	Preparation ROW	7	STA	\$	\$
2	Hydromulch Seeding(Perm)(Watering included)	722	SY	\$	\$
3	Barricades Signs & Traffic Handling (Contractor to provide Signed and Sealed TCP)	3	MO	\$	\$
4	Temp. Sed Control Fence (Install & Remove)	650	LF	\$	\$
5	Install Roadside Street Light (Solar Powered)	69	EA	\$ 750.00	\$ 51,750.00

TOTAL BID: \$ 51,750.00
 (words) Fifty one thousand seven hundred and fifty dollars

(AMOUNTS ARE TO BE SHOWN IN BOTH WORDS AND FIGURES. IN CASE OF DISCREPANCY, THE AMOUNT SHOWN IN WORDS WILL GOVERN)

The above unit price shall include all labor, materials, bailing, shoring, removal, overhead, profit, insurance, etc., to cover the finished work of the several kinds called for.

Bidder understands that the Owner reserves the right to reject any or all bids and to waive any informalities in the bidding.

The Bidder agrees that this bid shall be good and may not be withdrawn for a period of 30 calendar days after the scheduled closing time for receiving bids.

Upon receipt of written notice of the acceptance of this bid, Bidder will execute the formal contract attached within 10 days and deliver a Surety Bond, or Bonds as required by Paragraph 29 of the General Conditions. The bid security attached in the sum of

\$ 51,750.00

(\$ 51,750.00) is to become the property of the Owner in the event that contract and the bond are not executed within the time above set forth, as liquidated damages for the delay and additional expenses to the owner caused thereby.

Respectfully submitted:

By: RGV Solar Power Systems - Christopher Vela
 (Title)

1560 Venture Drive, 78599
 (Business Address and Zip Code)

(SEAL - if bid is by a corporation)



1500 VENUTRE DR. WESLACO TX 78599
 PH: (956)375-2810 FAX: (956)375-2826

DATE
 12/10/2019

INVOICE NO.
 PO#

BILL TO	SHIP TO
Hidalgo County Purchasing Department 2802 S. Bus. HWY 281 Edinburg, Tx, 78539	Same as recipient

QNTY	DESCRIPTION	UNIT PRICE	TOTAL
69	50Watt All In One Solar Street Light With MPPT. Solar Panel: 18V 65W. Battery: Lithium Battery 444WH. Installation: Mounting Height: 18Ft 6-Month Wireless Gateway Monitoring 2 Years Warranty	\$ 450.00	\$ 31,050.00
69	Galvanized Posts 22ft Tall, Diameter (2.25in), with break-off flange	\$ 165.00	\$ 11,385.00
1	Equipment & Material	\$ 2,815.00	\$ 2,815.00
1	Labor for Installation	\$ 6,500.00	\$ 6,500.00

SUBTOTAL	\$ 51,750.00
SALES TAX	\$ -
TOTAL	\$ 51,750.00

TERMS
 NET 30 DAYS
 MAKE CHECKS PAYABLE TO RGV SOLAR POWER SYSTEMS

Hidalgo County-"Solar Light Project(s) in Precinct 1, commencing with Monte Alto, & other Unincorporated Townships with a minimum population of 700 residents, Parks, & Other Designated County owned Properties"

Thank you for your business!