

SAM Engineering and Surveying



Engineering Firm Reg # 10602 Surveying Firm Reg # 101416-00
200 S. 10th Street, Suite 1500, McAllen, Texas 78501 Phone: (956) 702-8880 Fax: (956) 702-8883

May 1, 2020

Hon. David L. Fuentes
Commissioner Precinct No. 1
1902 Joe Stephens Ave
Weslaco, Texas 78596

Re: Professional Engineering Services- Contract C-19-231-01-28
Work Authorization No. 1 Mile 6 W. Road Project (From Mile 9 to Mile 11) Precinct No. 1

Dear Commissioner Fuentes,

Attached for your review and approval is our request for Payment No. 2 for services rendered under Work Authorization No. 1, executed January 28, 2020 through April 30, 2020 on the above referenced project.

The following is a narrative of the progress for this period:

TASK DESCRIPTIONS

1 - Construction Administration

22.79%

SAMES, Inc. has commenced coordination with County RPIC on the following task:

- Attended project coordination meeting with County RPIC, Design Engineer, Hidalgo County Drainage District No. 1, and City of Weslaco.
- Notice of Award letter was sent to Texas Cordia dated 3/16/2020
- Coordinating completion of contracts with Texas Cordia Construction, Precinct No. 1, and Purchasing Department
- Coordination with Design Engineer of Record to identify utility companies with existing conflicts
- Made contact and continue correspondence with permitted utility companies for relocation
- Issued Notice to proceed letter to North Alamo Water Supply on behalf of project owner. (Compensable Utility)
- Prepared and completed construction management plan for services during construction
- Reviewed project plans, specifications, general notes/conditions, bid documents and Advanced Funding Agreement.
- Prepared and Coordinated pre-construction meeting with contractor and all project stake holders
- Coordinated with County RPIC to develop and issue a Notice to Proceed
- Continuing coordination with design engineer, county RPIC, TXDOT, City of Weslaco, and Contractor

TASK DESCRIPTIONS

2- Construction Management & Inspection 0%

Construction Management (During Construction) Task 1-10

- Initiated on-site inspection for waterline relocation (compensable utility)
- Initiated reporting of daily documentation, project diaries, and RAKEN reports
- Weekly report no. 1 through report no. 7 on project status have been submitted to County RPIC, Commissioner Fuentes, and City of Weslaco Mayor. Weekly report No. 7 was submitted 5/1/20.

Construction Inspection Task 1-7 4.91%

Construction Management (Post Construction) Task 1-3 0%

- Have conducted daily inspections and inspection reports for the compensable utility relocation for the month of April
- Have complete daily RAKEN reporting and daily diaries for the month of April

3- Miscellaneous Technical Activities 33%

- SAMES, Inc. continues coordination with the County RPIC, City of Weslaco, North Alamo Water Supply, Frontier Communications, Magic Valley, and Dewbre for relocation of existing utilities in conflict and are to be moved before and/or during construction
- SAMES, Inc. has confirmed project benchmarks & monuments for proposed R.O.W.
- Coordinated with Design engineer for the review of contractor submittals
- Has begun submitting monthly reporting to Hidalgo County Commissioner Pct. #1

4- Direct Expense 0%

Mileage


5- Direct Expense 0%

Construction Material Testing

For your review and consideration attached is our request for payment no. 2.

Should you have any questions regarding this submittal please do not hesitate to call me at 956-702-8880.

Respectfully,



Samuel D. Maldonado, P.E., R.P.L.S
Principal
SAMES, Inc.

Hidalgo County Precinct No. 1

**PROFESSIONAL SERVICES –
INSPECTION, MATERIAL TESTING AND CONSTRUCTION MANAGEMENT**

REQUEST FOR PAYMENT NO: 2 (May 1, 2020)

CITY/PRECINCT: Hidalgo County Precinct #1
 PROJECT NAME: Mile 6 W. Road Project (From Mile 9 to Mile 11) in HCPI
 Work Authorization No. 1
 ENG./ARCH. FIRM: SAMES, Inc. (SAM Engineering and Surveying)
 ADDRESS: 200 S 10TH ST, SUITE 1500
 CITY/STATE: McAllen, Texas ZIP: 78501

Contract Amt. \$ 1,009,369.70

Contract #: C-19-231-01-28

Purchase Order#: 813324


| SCOPE OF SERVICES | ESTIMATED AMOUNT | % COMPLETED TO DATE | TOTAL DUE | LESS PREVIOUS PAYMENTS | AMOUNT DUE THIS REQUEST |
|---|-----------------------|---------------------|--------------------|------------------------|-------------------------|
| Construction Administration | \$114,975.00 | 22.79% | \$26,202.80 | \$17,890.11 | \$8,312.69 |
| Construction Management & Inspection | \$112,045.00 | 0% | 0 | 0 | 0 |
| Task 1-10 Construction Management (During Construction) | | | | | |
| Task 1-7 Construction Inspection | \$470,550.00 | 4.91% | \$23,104.00 | \$7,528.80 | \$15,575.20 |
| Task 1-3 Construction Management (Post Construction) | \$10,940.00 | 0% | 0 | 0 | 0 |
| Miscellaneous Technical Activities | \$38,110.00 | 33% | \$12,576.30 | \$5,476.40 | \$7,099.90 |
| Direct Expenses | \$7,466.20 | 0% | 0 | 0 | 0 |
| Mileage | | | | | |
| Direct Expense | \$255,283.50 | 0% | 0 | 0 | 0 |
| Construction Material Testing | | | | | |
| TOTAL | \$1,009,369.70 | 6.13% | \$61,883.10 | \$30,895.31 | \$30,987.79 |

Work Authorization Summary

| <u>WA No. 1</u> | <u>WA Amount</u> | <u>Previously Invoiced</u> | <u>Percentage Complete</u> | <u>Remaining Balance</u> |
|-----------------|------------------|----------------------------|----------------------------|--------------------------|
| | \$1,009,369.70 | \$30,895.31 | 6.13% | \$947,486.60 |

* - Please attach supporting documents to this request.

I certify that the above is true and correct to the best of my knowledge.

for  Samuel D. Maldonado, P.E., R.P.L.S.
Principal
SAMES, Inc.

Date 5/7/20