



Hidalgo County Commissioner's Court  
 2818 South Business Hwy. 281  
 Hidalgo County Budget and Management Div  
 Edinburg TX 78539

Invoice Date: 04/16/2020  
 Invoice: 10036340  
 Project: 037836.001

Contract  
 #C-19-265-12-03 /  
 WO#1  
 Acct No. 9-1100-419-4  
 0-220-0500-339

Attention: Ms. Glinda Pacheco, glinda.pacheco@co.hidalgo.tx.us  
 Project Name: Hidalgo Co. Juvenile Center Demolition

For Professional Services Rendered through: April 5, 2020

Lump Sum	Fee	Pct. Comp	Earned To Date	Previous Amount	Current Amount
<b>000100 - Phase 1</b>					
TSK101 - Review Existing Documents & Conditions	900.00	100.00	900.00	900.00	0.00
TSK102 - Site Survey	6,630.00	100.00	6,630.00	6,630.00	0.00
TSK103 - Demolition Plans	11,110.00	100.00	11,110.00	5,555.00	5,555.00
TSK104 - Electrical Service Coordination	4,110.00	100.00	4,110.00	3,082.50	1,027.50
TSK105 - Electrical Plans	13,320.00	100.00	13,320.00	9,990.00	3,330.00
TSK106 - Specification	1,775.00	100.00	1,775.00	1,331.25	443.75
TSK107 - Compile Div 1 Specifications and Project	2,040.00	100.00	2,040.00	408.00	1,632.00
TSK108 - Coordination Meeting with County	1,855.00	100.00	1,855.00	1,855.00	0.00
TSK109 - Design Phase Administrative Support	1,040.00	100.00	1,040.00	208.00	832.00
TSK110 - Issuance of Final Documents	1,570.00	100.00	1,570.00	0.00	1,570.00
TSK111 - Existing Electrical System Survey	2,510.00	100.00	2,510.00	1,882.50	627.50
<b>000100 Subtotal</b>	<b>46,860.00</b>	<b>100.00</b>	<b>46,860.00</b>	<b>31,842.25</b>	<b>15,017.75</b>
<b>000200 - Phase 2</b>					
TSK201 - Pre Proposal Conference	730.00	100.00	730.00	0.00	730.00
TSK202 - Review Bids	910.00	0.00	0.00	0.00	0.00
TSK203 - Answer Questions Regarding Constr. Docum	695.00	100.00	695.00	0.00	695.00
TSK204 - Provide Recommendation for Awards	255.00	0.00	0.00	0.00	0.00
TSK205 - Procurement Phase	520.00	0.00	0.00	0.00	0.00
<b>000200 Subtotal</b>	<b>3,110.00</b>	<b>45.82</b>	<b>1,425.00</b>	<b>0.00</b>	<b>1,425.00</b>
<b>000300 - Phase 3</b>					
TSK301 - Pre Construction	1,460.00	0.00	0.00	0.00	0.00
TSK302 - Response to RFI's	950.00	0.00	0.00	0.00	0.00
TSK303 - Review Submittals	950.00	0.00	0.00	0.00	0.00
TSK304 - Review Payment Applications (2 visits)	1,390.00	0.00	0.00	0.00	0.00
TSK305 - CA Phase Admin. Support	1,040.00	0.00	0.00	0.00	0.00
TSK306 - Field Observation/Punch list (4 field me	2,340.00	0.00	0.00	0.00	0.00
<b>000300 Subtotal</b>	<b>8,130.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>
<b>Total Lump Sum Services:</b>	<b>58,100.00</b>	<b>83.11</b>	<b>48,285.00</b>	<b>31,842.25</b>	<b>16,442.75</b>

Remaining Fee: 9,815.00

Total Earned to Date: 48,285.00  
 Less Previous Billed: 31,842.25

**Amount Due this Invoice: 16,442.75**

Remit payment to P.O. Box 678316, Dallas, TX 75267-8316  
 Reference Project 037836.001 and Invoice 10036340  
 Contact Karen Highlander at khighlander@halfftritex.com with any billing questions.



**Outstanding Invoices:**

<b>Number</b>	<b>Date</b>	<b>Balance</b>
10033885	02/14/2020	6,533.50
10035371	03/25/2020	25,308.75
<b>Total</b>		<b>31,842.25</b>

**Remit payment to P.O. Box 678316, Dallas, TX 75267-8316**  
**Reference Project 037836.001 and Invoice 10036340**  
Contact Karen Highlander at [khighlander@halftritex.com](mailto:khighlander@halftritex.com) with any billing questions.