

# B<sup>2</sup>Z ENGINEERING

P.O. Box 2724  
 McAllen, Tx. 78502  
 (956) 585-3773

## Invoice

Date	Invoice #
7/1/2020	20239

PO # 815451  
0-1200-431-00-122-130-0-721  
 Req # 413898  
 \$21,726.59

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez  
 P.O. Box 2724  
 McAllen, Tx. 78502

Bill To:  
 Hidalgo County Precinct #2  
 300 W. Hall Acres Rd.  
 Pharr, TX 78577


Project Info:  
 Hidalgo County Precinct #2  
 On-Call Engineering 2020-2021  
 C-20-100-03-10  
 WA#1 - Rancho Blanco Rd.  
 B2Z JOB: 2305  
 PO # 815451

**Billing Period** June 2020

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Task 1 - Management & Coordination of SUBs for Warrant Analysis	\$ 3,726.59	\$ -	\$ 3,726.59	\$ 3,726.59	100%	0
Task 2 - SUB: Legacy Engineering Group - Warrant Analysis @ Intersection of Rancho Blanco Rd & Jackson Rd	\$ 18,000.00	\$ -	\$ 18,000.00	\$ 18,000.00	100%	0
Task 3 - TxDOT Permit Coordinatin & Processing	\$ 7,218.10	\$ 7,218.10	\$ -	\$ 7,218.10	100%	0
	<u>28,944.69</u>	<u>7,218.10</u>	<u>21,726.59</u>	<u>28,944.69</u>		
<b>Total For This Billing Period</b>					<b>21,726.59</b>	

### Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$28,944.69	\$7,218.10	100.0%	\$0.00

  
 Aisha Gonzalez - President

INVOICE RECEIVED BY:  
 Esther Perez ON 7/01/20  
 GOODS/SERVICES RECEIVED BY:  
 Eduardo Cantu ON 06/01-30/20

July 1, 2020

Hon. Eddie Cantu  
Commissioner, Hidalgo County Pct. #2  
300 W. Hall Acres Rd.  
Pharr, TX 78577

**RE: Precinct No. 2 On-Call Engineering 2020-2021 (C-20-100-03-10)**  
**WA No. 1 ~ Rancho Blanco Rd: Traffic Signal Warrant Analysis & Permitting**  
**PO #815451 ✓**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during June 2020 on the subject referenced project.

The following is attached:

- Invoice No. 20239 ✓


The following is a narrative of the progress for this period.

<b>TASK</b>	<b>% Complete</b>
<b>Task 1 – Management &amp; Coordination of SUBs for Warrant Analysis</b>	<b>100%</b>
<b><u>UPDATED:</u></b> Management of the Warrant Analysis study has been completed and submitted to Precinct 2 for review. B2Z recommends that Precinct 2 submits this Warrant Study to TxDOT as soon as possible to expedite their review/approval.	
<b>Task 2 – Warrant Analysis at Intersection of Rancho Blanco Rd &amp; Jackson Rd</b>	<b>100%</b>
<b><u>UPDATED:</u></b> Warrant Analysis study has been completed and submitted to Precinct 2.  The report's results warrant a signal at the intersection of Javelina & Jackson Rd. Since Jackson Rd is a state road (FM 2061), we would need to submit to Jessie Leal at TxDOT for review/approval.	

Task 3 – TxDOT Permit Coordination and Processing	100%
<p><b><u>NO UPDATE:</u></b></p> <p>Permit application and coordination meeting with TxDOT Pharr Area Engineer was conducted to explain the need for the permit. Subsequently, the permit was submitted to TxDOT for final approval. TxDOT has granted final approval, and the fully executed permit to Hidalgo County Precinct 2 will be delivered as a back-up.</p>	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



---

Armando Pompa, CFM  
Production Manager  
B2Z Engineering, LLC

