

APPLICATION AND CERTIFICATE FOR PAYMENT

TO:
County of Hidalgo
100 E. Cano
2nd Floor
Edinburg, Texas, 78539

PROJECT:
Las Milpas Park Youth Facility - GMP II

APPLICATION NO: 6

Distribution to:
OWNER:
ARCHITECT:
CONTRACTOR:
OTHER:

FROM CONTRACTOR:
Erickson Construction, LLC
3520 Buddy Owens
McAllen, Texas, 78504

INVOICE NO: INV-006

PERIOD TO: 07/31/2020

PROJECT No.: 2019-005

CONTRACT DATE: 03/20/2018

OUR CONTRACT No.: 2019-005

CLIENT CONTRACT No.: C-17-324-07-17

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM	\$1,630,000.00 ✓
2. NET CHANGE BY CHANGE ORDERS	\$19,437.73 ✓
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$1,649,437.73 ✓
4. TOTAL COMPLETED & STORED TO DATE (Column G on Continuation Sheet)	\$780,868.70 ✓
5. RETAINAGE:	\$39,043.44 ✓
6. TOTAL EARNED LESS RETAINAGE	\$741,825.26 ✓
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$472,947.77 ✓
8. CURRENT PAYMENT DUE	\$268,877.49 ✓
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$907,612.47 ✓

CHANGE ORDER SUMMARY	
Changes approved in previous months by Owner	\$19,437.73 ✓
Approved this period	\$0.00
NET CHANGES by Change Order	\$19,437.73

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: JE Erickson

Date: 8/4/2020

State of: Texas


County of: Hidalgo

Subscribed and sworn to before: Jeffrey Erickson

me this: August 4, 2020

Notary Public: Azucena P. Rodriguez

My commission expires: 01/29/2020



Azucena P. Rodriguez

ARCHITECT'S APPLICATION FOR PAYMENT

In accordance with the Contract Documents, Based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

\$ 268,877.49

ARCHITECT:

By: [Signature]

Date: 8/4/2020

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any right of the Owner or contractor under this Contract.

INVOICE RECEIVED BY:
Erika Zamora ON 8/6/20
GOODS/SERVICES RECEIVED BY:
Eduardo Cantu ON 07/01-31/20

CONTINUATION SHEET

TO:
County of Hidalgo
100 E. Cano
2nd Floor
Edinburg, Texas, 78539

PROJECT:
Las Milpas Park Youth Facility - GMP II

APPLICATION NO: 6
INVOICE NO: INV-006
APPLICATION DATE: 07/31/2020
PERIOD TO: 07/31/2020
PROJECT NO: 2019-005

A Item #	B Description of Work	C Scheduled Values	D Work Completed		E This Period	F Materials Presently Stored	G Total Completed and Stored To Date		H Balance to Finish	I Retainage (if Variable Rate)	J Total Retainage			
			From Previous Application				%	%						
General Requirements														
01	General Requirements ✓	\$128,313.76	✓	\$60,000.00	✓	\$0.00	\$60,000.00	✓	47.50 %	\$66,313.76	✓	\$0.00	✓	\$3,000.00
05	Jobsite Trailer ✓	\$7,200.00	✓	\$2,088.00	✓	\$1,298.00	✓	\$3,384.00	✓	\$3,816.00	✓	\$64.80	✓	\$169.20
06	Jobsite Temp Electricity ✓	\$1,200.00	✓	\$348.00	✓	\$216.00	✓	\$564.00	✓	\$636.00	✓	\$10.80	✓	\$28.20
07	Jobsite Cell Phone ✓	\$800.00	✓	\$232.00	✓	\$144.00	✓	\$376.00	✓	\$424.00	✓	\$7.20	✓	\$18.80
08	Jobsite Ice & Watere ✓	\$1,600.00	✓	\$484.00	✓	\$288.00	✓	\$752.00	✓	\$848.00	✓	\$14.40	✓	\$37.60
09	Toilets ✓	\$1,920.00	✓	\$556.80	✓	\$345.60	✓	\$902.40	✓	\$1,017.60	✓	\$17.28	✓	\$45.12
10	Temporary Fencing ✓	\$4,500.00	✓	\$4,500.00	✓	\$0.00	✓	\$4,500.00	✓	\$0.00	✓	\$0.00	✓	\$225.00
11	Temporary Project Signage ✓	\$1,500.00	✓	\$1,500.00	✓	\$0.00	✓	\$1,500.00	✓	\$0.00	✓	\$0.00	✓	\$75.00
12	Dumpster Hauls ✓	\$12,000.00	✓	\$3,480.00	✓	\$2,160.00	✓	\$5,640.00	✓	\$6,360.00	✓	\$108.00	✓	\$282.00
13	Periodic and Final Cleans ✓	\$4,000.00	✓	\$800.00	✓	\$1,080.00	✓	\$1,880.00	✓	\$2,120.00	✓	\$54.00	✓	\$94.00
14	Protecting Installed Construction (Flooring) ✓	\$3,000.00	✓	\$0.00	✓	\$0.00	✓	\$0.00	✓	\$3,000.00	✓	\$0.00	✓	\$0.00
	Subtotal:	\$164,033.76	✓	\$73,968.80	✓	\$5,529.60	✓	\$79,498.40	✓	\$84,535.36	✓	\$276.48	✓	\$3,974.92
Concrete														
15	Concrete Subcontractor ✓	\$87,000.00	✓	\$87,000.00	✓	\$0.00	✓	\$87,000.00	✓	\$0.00	✓	\$0.00	✓	\$4,350.00
16	Termite Pretreat ✓	\$2,400.00	✓	\$1,818.60	✓	\$0.00	✓	\$1,818.60	✓	\$581.40	✓	\$0.00	✓	\$90.93
	Subtotal:	\$89,400.00	✓	\$88,818.60	✓	\$0.00	✓	\$88,818.60	✓	\$581.40	✓	\$0.00	✓	\$4,440.93
Masonry														
17	Masonry Subcontractor ✓	\$41,746.00	✓	\$1,881.00	✓	\$14,000.00	✓	\$15,881.00	✓	\$25,865.00	✓	\$700.00	✓	\$794.05
18	Damp Proofing ✓	\$27,000.00	✓	\$0.00	✓	\$20,000.00	✓	\$20,000.00	✓	\$7,000.00	✓	\$1,000.00	✓	\$1,000.00
19	King Size Brick Allowance ✓	\$20,000.00	✓	\$0.00	✓	\$10,652.30	✓	\$10,652.30	✓	\$9,347.70	✓	\$532.62	✓	\$532.62
	Subtotal:	\$88,746.00	✓	\$1,881.00	✓	\$44,652.30	✓	\$46,533.30	✓	\$42,212.70	✓	\$2,232.62	✓	\$2,326.67
Metals														
20	Structural Steel Subcontractor ✓	\$156,992.00	✓	\$25,490.00	✓	\$0.00	✓	\$55,922.44	✓	\$81,412.44	✓	\$2,796.12	✓	\$4,070.62
21	Mezzanine Allowance ✓	\$20,000.00	✓	\$0.00	✓	\$0.00	✓	\$0.00	✓	\$20,000.00	✓	\$0.00	✓	\$0.00
	Subtotal:	\$176,992.00	✓	\$25,490.00	✓	\$0.00	✓	\$55,922.44	✓	\$95,579.56	✓	\$2,796.12	✓	\$4,070.62
Woods & Plastics														
22	Wood Studs, Drywall, and Misc Materials ✓	\$68,200.00	✓	\$31,087.04	✓	\$26,689.25	✓	\$57,756.29	✓	\$10,443.71	✓	\$1,334.46	✓	\$2,887.81
23	Framing Labor ✓	\$20,150.00	✓	\$20,150.00	✓	\$0.00	✓	\$20,150.00	✓	\$0.00	✓	\$0.00	✓	\$1,007.50
24	Wood Trusses ✓	\$13,950.00	✓	\$0.00	✓	\$0.00	✓	\$0.00	✓	\$13,950.00	✓	\$0.00	✓	\$0.00
25	Wood Blocking ✓	\$3,100.00	✓	\$3,100.00	✓	\$0.00	✓	\$3,100.00	✓	\$0.00	✓	\$0.00	✓	\$155.00
26	Plywood Sheathing for Gym ✓	\$7,200.00	✓	\$0.00	✓	\$0.00	✓	\$0.00	✓	\$7,200.00	✓	\$0.00	✓	\$0.00
	Subtotal:	\$112,600.00	✓	\$54,317.04	✓	\$26,689.25	✓	\$81,006.29	✓	\$31,593.71	✓	\$1,334.46	✓	\$4,050.31
Thermal Protection														
27	Roofing Subcontractor ✓	\$45,000.00	✓	\$8,238.38	✓	\$29,403.80	✓	\$37,642.18	✓	\$7,357.82	✓	\$1,470.19	✓	\$1,882.11
	Subtotal:	\$45,000.00	✓	\$8,238.38	✓	\$29,403.80	✓	\$37,642.18	✓	\$7,357.82	✓	\$1,470.19	✓	\$1,882.11
Openings														
28	Windows and Storefronts ✓	\$18,990.00	✓	\$0.00	✓	\$9,369.56	✓	\$9,369.56	✓	\$9,620.44	✓	\$468.48	✓	\$468.48
29	Door Frames, Doors, and Hardware ✓	\$30,000.00	✓	\$0.00	✓	\$2,673.00	✓	\$2,673.00	✓	\$27,327.00	✓	\$133.65	✓	\$133.65
	Subtotal:	\$48,990.00	✓	\$0.00	✓	\$12,042.56	✓	\$12,042.56	✓	\$36,947.44	✓	\$602.13	✓	\$602.13
Finishes														
30	Drywall Labor ✓	\$4,800.00	✓	\$0.00	✓	\$3,592.60	✓	\$3,592.60	✓	\$1,207.40	✓	\$179.63	✓	\$179.63



Purchase Order COUNTY OF HIDALGO

PO# 795831

DATE: 03/28/19

PAGE NO: 1 of 1

PO TYPE:

VENDOR: 455296

REQ: 00390943

PHONE: (956) 631-9789

Fax: (956) 631-1074

EMAIL: ericksonconstruction@icloud.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

ERICKSON CONSTRUCTION, LLC
3520 BUDDY OWENS
MCALLEN TX 78504

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-17-324-07-17

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original Invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		APPROVED BY CC 3/5/19 AI#69124		
		C-17-324-07-17 -CO2017-PCT 2 LAS MILPAS PARK CRC YOUTH FACILITY PROJECT - CMAR GMP AMENDMENT		
1.00	LOT	CC CONSTRUCTION MANAGER'S GMP AMENDMENT FOR CONSTRUCTION SERVICES TO UPGRADE WATERLINE NECESSARY TO COMPLY WITH CITY OF PHARR SUBDIVISION PLAT REQUIREMENTS	73,459.4200	73,459.42
		TOTAL:		73,459.42
		***** For Hidalgo County use only 9-1351-451-22-122-141-0-730		
			73,459.42	

P2 ADMIN
2019 MAR 29 PM 4:35

SCANNED
MAR 29 2019

Authorized by: _____

Martha L Salazar
ms