



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
11/2/2020	20262

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #2
 300 West Hall Acres, Suite G
 Pharr, TX 78577

Project Info:
 Hidalgo County Precinct #2
 Contract # C-18-164-11-20
 Work Authorization #1
 Pct 2 Regional Linear Park - Phase II

B2Z JOB: 2113
 PO # 790326

Billing Period October 2020

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Construction Contract Administration	\$ 93,019.36	\$ 88,368.39	\$ 1,860.39	\$ 90,228.78	97%	2,790.58
Construction Management & Inspection						
Tasks 1~9 - Construction Mgmt (During Construction)	\$ 73,126.20	\$ 69,469.89	\$ 1,462.52	\$ 70,932.41	97%	2,193.79
Tasks 1~6 - Construction Inspection	\$ 462,804.16	\$ 439,663.95	\$ 9,256.09	\$ 448,920.04	97%	13,884.12
Tasks 1~3 - Construction Mgmt (Post Construction)	\$ 13,807.36	\$ -	\$ -	\$ -	0%	13,807.36
Miscellaneous Technical Activities	\$ 40,340.16	\$ 38,323.15	\$ 806.81	\$ 39,129.96	97%	1,210.20
Direct Expenses						
CMT	\$ 142,726.32	\$ 142,726.32	\$ -	\$ 142,726.32	100%	0
Mileage	\$ 12,208.00	\$ 11,597.60	\$ 244.16	\$ 11,841.76	97%	366.24
	<u>838,031.56</u>	<u>790,149.30</u>	<u>13,629.97</u>	<u>803,779.27</u>		<u>34,252.29</u>

Total For This Billing Period \$13,629.97

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$838,031.56	\$790,149.30	95.91%	\$34,252.29

$\$13,629.97 \times 20\% = \$2,725.99$

$\$13,629.97 \times 80\% = \$10,903.98$

PO # 790326

0 -1315-452-00-122-110-8-740

Req # 383903

pay direct \$2,725.99

Aisha Gonzalez
 Aisha Gonzalez - President

INVOICE RECEIVED BY:
 Elizabeth Alvarez ON 11/2/20
 GOODS/SERVICES RECEIVED BY:
 Eddie Cantu ON 10/31/20

PO # 790326
 0 -1315-126-10-122-005-0-000
 Req # 383903
 \$10,903.98



Vertical text on the left side, possibly a list or index, including words like "Page", "Date", and "Time".

POB # 198230
1-1518-138-00-155-110-0-140
Red # 282305

4 of 10
Date: 1/15/18

POB # 198230
1-1518-138-00-155-110-0-140
Red # 282305

1-1518-138-00-155-110-0-140
Red # 282305

November 2, 2020

Hon. Eddie Cantu
Commissioner, Hidalgo County Pct. #2
300 W. Hall Acres Rd.
Pharr, TX 78577

**RE: Professional Engineering Services (C-18-164-11-20)
WA No. 1 ~ Pct. 2 Regional Linear Park Project – Phase II
PO #790326**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of October 2020 on the subject referenced project.

The following is attached:

- Invoice No. 20262

The following is a narrative of the progress for this period.

TASK	% Complete
1 - Construction Contract Administration	97%
<p><u>UPDATED:</u></p> <p>Regional Linear Park Ph II is 97% complete, and Texas Cordia is completing the last items of work, seeding, fencing, and sealing the tunnel joints between box culverts.</p> <p>B2Z conducted our last Precinct #2 status meeting on April 21, 2020 via teleconference following COVID-19 safety protocols. This week was our first face to face status meeting October 26th, 2020 following the same COVID-19 protocols. Attendees included Armando Garza (RPIC), Erika Zamora, Jorge Hinojosa, Roy Garcia, and members of the B2Z staff, including Saul Munoz and Stanley Ramos. B2Z continued maintaining daily communication with Precinct #2 personnel to discuss contractor concerns, discuss precinct concerns and to provide an update of the project status with respect to the completion time.</p> <p>B2Z is working closely with the County and Engineer of Record to included change orders and utility adjustments in the final as-built plans.</p>	

<p>The last Critical Path schedule showed the Project to be completed by September 16, 2020.</p> <p>B2Z continues to coordinate with Hidalgo County RPIC, TxDOT Project Manager, Hidalgo County Irrigation District #2 Manager, and the City of Pharr Engineer to address utilities, construction, and changes in plans.</p> <p>B2Z continues to monitor the County’s construction expenditures versus the refundable and available funds within the advanced funding agreement (AFA).</p>	
<p>2 – Construction Management & Inspection</p>	
<p>Tasks 1-9 Construction Management (During Construction)</p>	<p>97%</p>
<p><u>UPDATED:</u></p> <p>B2Z continues to make project visits, discuss the remaining items of work, discuss the remaining time and updating Hidalgo County and TxDOT as needed.</p> <p>B2Z continues with send emails and/or conduct meetings with Texas Cordia and subcontractors for adherence to specifications and the schedule. COVID-19 safety protocols: wear masks, social distancing, outdoor meetings, avoid crowds and cleanliness/hygiene.</p> <p>B2Z continues preparing monthly estimates, pay applications, summary of contractor’s tabulations, prompt payment report, DBE monthly reports, certified payrolls, labor wage rate interview, commercially useful function (CUF) report and summary of work performed.</p> <p>B2Z continues to review and process contractor invoices.</p> <p><u>RFI’s, Submittals & Change Orders:</u></p> <ul style="list-style-type: none"> ➤ RFI #1-13 – Completed ➤ Submittal #1-22 – Completed ➤ Change Order #1 - #9 –Completed ➤ Change order #10 – Complete, pending final approval 	

Tasks 1-6 Construction Inspection	97%
<p><u>UPDATED:</u> B2Z's field superintendent and inspector conducted onsite inspections to document the construction activities in the daily project diary. The Contractor performed hot striping, chain linked fence, riprap and completed all wiring for lighting.</p> <p>Texas Cordia continued addressing sealing tunnel joints. The Ridge Road tunnel</p> <p>Major work activities completed this month:</p> <ul style="list-style-type: none"> ▪ Metal Beam Guard Fence at Moore Rd ▪ Chain linked fence at Moore Rd ▪ Electrical poles, lights, conduit at Ridge Rd ▪ Barricades ▪ SW3P <p>B2Z continues to assure specification compliance of materials delivered to the job site, maintaining job safety measures, implementing OSHA requirements, and conducting day & night barricade inspections.</p> <p>B2Z continuously inspects storm water pollution control devices and implements best management practices.</p>	
Tasks 1-3 Construction Management (Post Construction)	0%
<p><u>NO UPDATE:</u> <i>This task has not begun.</i></p>	
3 – Miscellaneous Technical Activities	97%
<p><u>UPDATED:</u></p> <ul style="list-style-type: none"> ▪ B2Z continues to coordinate fencing along the current gun range with Hidalgo County Precinct No. 2. We will be contacting the City of Pharr to get a construction completion and move date. 	

4 – Direct Expenses	B2Z
Material Testing	100%
<p><u>UPDATED:</u> B2Z conducted construction material testing on the following work items:</p> <ul style="list-style-type: none"> ▪ Mow Strip – Test CI “A” concrete strength 	
Mileage	97%
<p><u>UPDATED:</u> B2Z has conducted the following activities that required vehicle travel:</p> <ul style="list-style-type: none"> ▪ Project Manager site visits – 2/week ▪ Superintendent/inspector job-site inspections - Daily ▪ Laboratory Technicians – 1/week ▪ Hidalgo County Precinct No. 2 Status Updates – 1/month 	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,

Carlos Del Angel, PMP
Executive Vice President
B2Z Engineering, LLC



Purchase Order COUNTY OF HIDALGO

PO# 790326

DATE: 12/21/18

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 449121

REQ: 00383903

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

GONZALEZ, AISHA
B2Z ENGINEERING, LLC
900 S. STEWART RD. SUITE 4
MISSION TX 78572

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-18-164-11-20

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original Invoices are required customer copy may be accepted. Our number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-18-164-11-20 EXPIRES 12/31/2023 CONSTRUCTION CONTRACT ADMINISTRATION, MANAGEMENT, INSPECTION AND CONSTRUCTION MATERIAL TESTING SERVICES WORK AUTHORIZATION NO. 1 APPROVED BY CC 11/20/18 AI#67767		
		ADVANCE FUNDING AGREEMENT AMENDMENT NO. 1 APPROVED BY CC 7/3/18 AI#65495		
		TOTAL WORK AUTH NO. 1 IS FOR \$838,031.56 AS PER AFA TXDOT PORTION IS 80% 670,425.25 AND COUNTY PORTION IS 20% \$167,606.31.		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 FOR ENGINEER TO PROVIDE CONSTRUCTION CONTRACT ADMINISTRATION, CONSTRUCTION MANAGEMENT & INSPECTION, CONSTRUCTION MATERIAL TESTING AND MISCELLANEOUS TECHNICAL ACTIVITIES FOR THE PCT 2 REGIONAL LINEAR PARK PROJECT - PHASE II	167,606.3100	167,606.31
		TOTAL:		167,606.31
		***** For Hidalgo County use only 8-1315-452-00-122-110-8-740	167,606.31	

HIDALGO COUNTY
PRECINCT NO. 2

2018 DEC 27 PM 3:00

SCANNED
12/29/18

Authorized by: _____

Martha Salazar