



Invoice

✓ P.O. Box 2724  
McAllen, Tx. 78502  
(956) 585-3773

Date	Invoice #
11/2/2020	20263

PO # 792886  
0 -1353-451-22-122-151-0-841  
 Req # 386869  
 \$ 3,865.02

Please send remittance with copy of invoice to:  
 Attn: Mrs. Aisha Gonzalez  
 P.O. Box 2724  
 McAllen, Tx. 78502

Bill To:  
 Hidalgo County Precinct #2  
 300 W. Hall Acres Rd.  
 Pharr, TX 78577

Project Info:  
 Hidalgo County Precinct #2  
 Contract # C-18-291-12-04  
 Valle Alto Park Youth Facility Project  
 Design and Construction Mgmt Services  
 B2Z JOB: 2114  
 PO # 792886 ✓

Billing Period October 2020 ✓

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	Bal
Task 1 - Coordination and Management of SUB for Completion of Arch, Struc. & MEP Plans (Review)	\$ 20,408.16 ✓	\$ 20,408.16 ✓	\$ -	\$ 20,408.16 ✓	100%	0
2 - SUB: Chanin Engineering - Structural Engineer	\$ 5,000.00 ✓	\$ 5,000.00 ✓	\$ -	\$ 5,000.00 ✓	100%	0
3 - SUB: Trinity Engineering - MEP Engineer	\$ 5,000.00 ✓	\$ 5,000.00 ✓	\$ -	\$ 5,000.00 ✓	100%	0
4 - SUB: M. Garcia Engineering - Civil	\$ 10,250.00 ✓	\$ 10,250.00 ✓	\$ -	\$ 10,250.00 ✓	100%	0
Task 5 - Construction Bidding Assistance	\$ 8,816.64 ✓	\$ 8,816.64 ✓	\$ -	\$ 8,816.64 ✓	100%	0
Task 6 - Construction Contract Mgmt	\$ 36,499.84 ✓	\$ 18,249.92 ✓	\$ 3,649.98 ✓	\$ 21,899.90 ✓	60%	14,599.94
Task 7 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 10,968.32 ✓	\$ 10,968.32 ✓	\$ -	\$ 10,968.32 ✓	100%	0
Direct Expenses	\$ 2,150.40 ✓	\$ 1,075.20 ✓	\$ 215.04 ✓	\$ 1,290.24 ✓	60%	860.16
<b>Valle Alto Park Youth Facility - Supplemental No. 1</b>	<b>99,093.36</b>	<b>79,768.24</b>		<b>83,633.24</b>		
Task 1 - Management of Sub-Consultant	\$ 391.90 ✓	\$ 391.90 ✓	\$ -	\$ 391.90 ✓	100%	0
Task 2 - SUB: M. Garcia Engineering - Civil	\$ 2,750.00 ✓	\$ 2,750.00 ✓	\$ -	\$ 2,750.00 ✓	100%	0
Task 3 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 486.50 ✓	\$ 486.50 ✓	\$ -	\$ 486.50 ✓	100%	0
	<b>3,628.40</b>	<b>3,628.40</b>	<b>3,865.02</b>	<b>3,628.40</b>		<b>15,460.10</b>
<b>Total For This Billing Period</b>						<b>3,865.02</b>

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$102,721.76 ✓	\$83,396.64 ✓	84.9%	\$15,460.10 ✓

Aisha Gonzalez - President

INVOICE RECEIVED BY:  
 Elizabeth Alvarez ON 11/2/20

GOODS/SERVICES RECEIVED BY:  
 Eddie Cantu ON 10/31-31/20

Handwritten notes at the top left of the page.

Handwritten notes at the top right of the page.

Handwritten notes in the middle left section.

PO # 11111111  
1111-111-00-111-111-0-111  
Rep # 11111111

Main body of text, possibly a list or table, with some faint lines.

1111

1111  
1111  
1111  
1111  
1111

11111111

1111

111111

1111  
1111

11111111

11111111 11111111 11111111

Bottom section of text, possibly a signature or footer area.

11111111 11111111 11111111  
11111111 11111111 11111111  
11111111 11111111 11111111

November 2, 2020

Hon. Eddie Cantu  
Commissioner, Hidalgo County Pct. #2  
300 W. Hall Acres Rd.  
Pharr, TX 78577

**RE: Contract # C-18-291-12-04 ~ Valle Alto Park Youth Facility  
Work Authorization No. 1 ~ Valle Alto Park Youth Facility  
PO #792886**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of October 2020 on the subject referenced project.

The following is attached:

- Invoice No. 20263

The following is a narrative of the progress for this period.

<b>TASK</b>	<b>% Complete</b>
<b>Task 1 – Completion of Arch plans for site plan, floor plans elevations, sections, etc. Coordination and Management of SUB for completion of struc. &amp; MEP plans (Review). Integration of plan sets into final construction documents.</b>	<b>100%</b>
<b><u>NO UPDATE:</u></b> This task is complete.	
<b>Task 2 – SUB: Chanin Engineering, LLC – Structural Engineer</b>	<b>100%</b>
<b><u>NO UPDATE:</u></b> This task is complete.	
<b>Task 3 – SUB Trinity MEP Engineering – MEP Engineer</b>	<b>100%</b>
<b><u>NO UPDATE:</u></b> This task is complete.	

<b>Task 4 – SUB: M. Garcia Engineering</b>	<b>100%</b>
<p><b><u>NO UPDATE:</u></b> This task is complete.</p>	
<b>Task 5 – Construction Bidding Assistance (Package Preparation, Grading, Ranking, Selection, Contract Docs)</b>	<b>100%</b>
<p><b><u>NO UPDATE:</u></b> This task is complete.</p>	
<b>Task 6 – Construction Contract Management w/Daily Field Reports &amp; Progress Photos</b>	<b>60%</b>
<p><b><u>UPDATE:</u></b> B2Z continues to coordinate all aspects of construction, contract management and manage all project documentation.</p> <p><b>Project Schedule</b></p> <ul style="list-style-type: none"> <li>• NTP/Project Start Date – <b>4/13/2020</b></li> <li>• Original Completion Date – <b>12/09/2020</b></li> <li>• Change Order #001 – <b>12 Days</b></li> <li>• Weather Days – <b>45 Days</b></li> <li>• New Completion Date; <b>02/04/2021</b></li> </ul> <p><b>Project Delays</b></p> <ul style="list-style-type: none"> <li>• Weather Days – 45 Days</li> <li>• May – 23 Days</li> <li>• June – 12 Days</li> <li>• July - 7 Days</li> <li>• Aug – 3 Days</li> </ul> <p><b>Pending RFI's</b></p> <ul style="list-style-type: none"> <li>• None</li> </ul> <p><b>Pending Submittals</b></p> <ul style="list-style-type: none"> <li>• None</li> </ul> <p><b>Proposed Change Orders</b></p> <ul style="list-style-type: none"> <li>• None</li> </ul>	

<p><b>Completed Tasks</b></p> <ul style="list-style-type: none"> <li>• Installation of Mezzanine and Light weight concrete flooring</li> <li>• Installation Plumbing Vents and Water lines</li> <li>• Installation of Sanitary Sewer Line</li> <li>• Installation of Electrical Primary</li> <li>• Concrete Placement at Sidewalks</li> <li>• Underground Fire Line</li> </ul> <p><b>Tasks in Progress</b></p> <ul style="list-style-type: none"> <li>• Installation of Electrical Conduits and wire</li> <li>• Installation of Metal Wall Panels</li> <li>• Installation of Roof Insulation</li> <li>• Installation of Drywall</li> <li>• Above ceiling fire suppression system</li> </ul>	
<p><b>Task 7 – Meetings &amp; Coordination on Project Development Activities w/Stakeholders</b></p>	<p><b>100%</b></p>
<p><b><u>NO UPDATE:</u></b> This task is complete.</p>	


**Supplemental #1 to WA#1**

<p><b>Task 1 – Management of Sub-Consultant</b></p>	<p><b>100%</b></p>
<p><b><u>NO UPDATE:</u></b> This task is complete.</p>	
<p><b>Task 2 – SUB M. Garcia Engineering</b></p>	<p><b>100%</b></p>
<p><b><u>NO UPDATE:</u></b> This task is complete.</p>	

<b>Task 3 – Meetings &amp; Coordination on Project Development Activities w/Stakeholders</b>	<b>100%</b>
<b><u>NO UPDATE:</u></b> This task is complete.	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



---

Carlos Del Angel, PMP  
Senior Project Manager  
B2Z Engineering, LLC



# Purchase Order COUNTY OF HIDALGO

PO# 792886

DATE: 02/07/19

PAGE NO: 1 of 1

**PO TYPE:**

VENDOR: 449121

REQ: 00386869

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

✓ 300 WEST HALL ACRES, SUITE G  
PHARR TX 78577

✓ GONZALEZ, AISHA

✓ B2Z ENGINEERING, LLC

900 S. STEWART RD. SUITE 4

MISSION TX 78572

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-18-291-12-04

P2 ADMIN  
2019 FEB 12 PM 12:42

**SPECIAL INSTRUCTIONS:**

**VENDOR NOTES**

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-18-291-12-04 EXPIRES 12/4/2021 PCT 2 VALLE ALTO PARK YOUTH FACILITY - DESIGN AND CONSTRUCTION MANAGEMENT ENGINEERING SERVICES		
		WORK AUTH# 1 APPROVED BY CC 12/4/18 AI#67949		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 TO PROVIDE DESIGN AND CONSTRUCTION MANAGEMENT SERVICES FOR THE PCT 2 VALLE ALTO PARK YOUTH FACILITY PROJECT	99,093.3600	99,093.36
		<b>TOTAL:</b>		99,093.36
		***** For Hidalgo County use only 9-1353-451-22-122-151-0-841		99,093.36

**SCANNED**

2/12/19 Jai

Authorized by: \_\_\_\_\_

*Martha Salazar*  
ms