



November 2, 2020

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 6 Project – WA#1
Limits: Mile 11 to SH 107
PO#784887 - L&G Project#180501

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of October 2020.

The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

Work Authorization#1 – Engineering services required for the preparation of the Re-Evaluation Document, Public Involvement, Schematic and Hydrologic Design

TASK		% Complete
FC 10206 – DETERMINE LOCAL COSTS vs STATE COSTS / FEASIBILITY STUDY and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION		
Supplemental #1 to Work Authorization #1 revises the scope of work and removes this scope.	L&G	100%
FC 11002 – SCHEMATIC FOR ROADWAY		
No change from prior invoice L&G has modified schematic to address the following: <ul style="list-style-type: none">• Added existing profile @ CL based on LIDAR• Added existing LT & RT ROW profile based on LIDAR• Updated ROW parcel counts• Established exist. Centerline of ROW based on approved survey• Placed vertical alignment on schematic based on LIDAR.• Received topo and TIN file.• The roadway schematic was updated based on comments from TxDOT and submitted to them for approval.	L&G	98%

FC 11005 – SCHEMATIC FOR OUTFALLS		
<p>No change from prior invoice L&G has developed schematics for each of the nine outfalls on the project (approx. 8 mi.) that include the following:</p> <ul style="list-style-type: none"> • Determined existing and proposed horizontal alignments along all nine (9) outfalls. • Vertical alignments have been determined based on LIDAR information. • Aerial imagery via drone has been generated for all nine outfalls based on shape files. • Existing ROW based on Carson Maps and/or HCCID#9 information and proposed ROW based on HCDD#1 criteria. • All existing structures along outfalls have been visually identified to include on schematics. • Aerial imagery via drone has been generated for all nine outfalls based on shape files. L&G has updated schematics based on this. • L&G has identified all HCDD#1 Bond projects. • L&G has determined ROW and construction costs for all nine outfalls. • L&G has met with HCDD#1 to get concurrence. • Letter from Pct. 1 to TxDOT was sent on July 15, 2019 on funding recommendations for outfalls. HCDD#1 concurred by letter dated October 7, 2019. • Concurrence letter was sent from TxDOT on 12-2-19 regarding outfall improvements. • Environmental Scoping meeting with TxDOT was held on 8-21-19. • The outfall schematics were updated and submitted to TxDOT. 	L&G	98%
FC 11007 – UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT / FHWA & EA UPDATE		
<p>NO UPDATE: A DCC meeting was held between TxDOT personnel, HC Pct. 1 personnel, and L&G Engineering Personnel on June 12, 2020. After the successful DCC meeting the County requested a public meeting schedule and L&G updated the schematics.</p>	L&G	90%
FC 11009 – OFFICE SURVEYS FOR SCHEMATIC (PRELIMINARY OWNER IDENTIFIED AND COMP. PROPERTY RIGHTS, ROADWAY & OUTFALLS		
<p>NO UPDATE: This task is complete.</p>	L&G	100%
FC 12001 – RE-EVALUATION OF ENVIRONMENTAL DOCUMENT WITH TxDOT		
<p>NO UPDATE: L&G’s Environmental Group conducted the fieldwork necessary for the noise analysis technical report and continues to prepare the technical reports for submittal to TxDOT.</p>	L&G	80%

FC 12002 – PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS		
UPDATE: L&G has prepared the notices in English/Spanish and published in the local newspapers, mailed out letters to adjacent property owners, coordinated with the Hidalgo County/TxDOT to publish the virtual public meeting materials (agenda, fact sheets, comment forms, schematics, hydrologic maps, etc) in their respective websites, and published a video presentation for the virtual public meeting for November 3 rd .	L&G	90%
FC 12007 – ARCHEOLOGICAL AND HISTORICAL RESEARCH		
NO UPDATE: TxDOT has approved the background study. L&G is moving forward with obtaining ROE for the archeological survey.	L&G	40%
FC 12008 – ENGINEERING TECHNICAL SUPPORT FOR LIMITED PUBLIC INVOLVEMENT		
UPDATE: L&G finalized the schematics and hydrologic maps for the virtual public meeting scheduled for November 3 rd .	L&G	95%
FC 12070 – ARCHEOLOGICAL AND HISTORICAL RESEARCH / SUB		
NO UPDATE: This task is complete.	AmaTerra	100%
FC 15007 – SUB-SURFACE UTILITIY ENGINEERING (SUE) 25 POT HOLES / MILE (ROADWAY AND OUTFALLS)		
Supplemental #1 to Work Authorization #1 revises the scope of work. We have completed the sub-contracts with Alfonso Quintanilla and have provided his office with our existing digital files. We are plotting and researching the various utilities within the project.	L&G	100%
FC 15008 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY AND 9 OUTFALLS		
Supplemental #1 to Work Authorization #1 revises the scope of work. We have completed the sub-contracts with Alfonso Quintanilla and have provided his office with our existing digital files. All of the H&V Control is being gathered and coordination with the surveyor is on-going.	L&G	99.8%
FC 15070 - SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE (ROADWAY AND OUTFALLS) / SUB		
NO UPDATE: This task has not begun.	QUINTANILLA	0%
FC 15080 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY AND 9 OUTFALLS / SUB		
No change from prior invoice Quintanilla, Headley & Associates (Sub) have set all BM's to establish vertical control. 3 wire loops have been completed. They have also set/recovered existing centerline of roadway as well as center of existing ROW for the section from 1000 ft. south of Mile 14 ½ to SH 107. Sub has submitted topo and TIN files that L&G Engineering is currently reviewing for correctness. Sub has completed Outfall survey for B7 thru B9.	QUINTANILLA	73%

FC 16101 – HYDROLOGICAL MAP FOR OUTFALL DRAIN DITCHES (OUTFALL AND CAPACITIES)		
L&G has updated Hydrologic Map based on the latest outfall schematics approved by HCDD#1. Comments received at meetings with the various Cities and TxDOT have been addressed. A hydraulic report, based off of the Hydrologic Map that was submitted to TxDOT, is being produced as per TxDOT’s request. The report will be submitted in early November to the County and TxDOT for their review and approval.	L&G	98%
FC 16204 – TRAFFIC SIGNAL RE-WARRANTS AND MULTIWAY STOP CONTROL WARRANT STUDIES		
No change from prior invoice L&G has received and reviewed ETSI (Sub) Traffic Signal Re-Warrant study for the signal at SH 107. L&G has received and reviewed all Multiway-stop control warrant studies submitted by ETSI as well.	L&G	81.7%
FC 16206 – TRAFFIC COUNT PROJECTIONS FOR 20-YRS FOR SCHEMATICS		
NO UPDATE: This task is complete.	L&G	100%
FC 16240 - TRAFFIC SIGNAL RE-WARRANTS AND MULTIWAY STOP CONTROL WARRANT STUDIES / SUB		
No change from prior invoice ETSI (Sub) is approximately 80% complete with their Traffic Signal and Multi-Way Stop Control Warrant Studies. The following tasks have been performed: <ul style="list-style-type: none"> • Collection of Data and Conduction of Field Investigations • Intersection Exhibits • Traffic signal & Multi-Way Stop control Warrant Analysis • Photo Album • Recommendations • Study Report 	ETSI	81.7%
FC 16260 - TRAFFIC COUNT AND MODELING PROJECTIONS FOR 20-YRS FOR SCHEMATICS / SUB		
NO UPDATE: C&M has completed their traffic projects and has submitted all data. This task is now complete.	C&M	90.8%

Supplemental #1 to Work Authorization #1 – Revised Scope of Work

FC 10206 - FC 10206 – DETERMINE LOCAL COSTS vs STATE COSTS / FEASIBILITY STUDY and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION		
Supplemental #1 to Work Authorization #1 revises the scope of work and removes this scope.	L&G	100%

FC 10211 - PRELIMINARY ENGINEERING		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work to include this scope.</p> <p>L&G has developed several cost breakdowns for Pct. #1 and have had several meetings with TxDOT and the MPO to verify the approximate totals based on the preliminary schematics and schedule of work. This work is ongoing on a monthly basis and updated as the schematics continue to be worked on.</p>	L&G	90%
FC 11005 – SCHEMATIC FOR OUTFALLS		
<p>L&G has developed preliminary schematics for each of the nine outfalls on the project (approx. 8.0 mi.) that include the following:</p> <ul style="list-style-type: none"> • Determined exist and prop horizontal alignments along all nine outfalls. • Vertical alignments have been determined based on LIDAR information. • Aerial imagery via drone has been generated for all nine outfalls based on shape files. • Existing ROW based on Carson Maps and/or HCCID#9 information and proposed ROW based on HCDD#1 criteria. • All existing structures along outfalls have been visually identified to include on schematics. • Aerial imagery via drone has been generated for all nine outfalls based on shape files. L&G has updated schematics based on this. • L&G has identified all HCDD#1 Bond projects. • L&G has determined ROW and construction costs for all nine outfalls. • L&G has met with HCDD#1 to get concurrence. A meeting with TxDOT was held on October 28, 2019. • Concurrence letter was sent from TxDOT on 12-2-19 regarding outfall improvements. • The outfall schematics were prepared and submitted to TxDOT for use in the virtual public meeting. 	L&G	98%
FC 15007 – SUB-SURFACE UTILTIY ENGINEERING (SUE) 25 POT HOLES / MILE (ROADWAY AND OUTFALLS)		
Supplemental #1 to Work Authorization #1 revises the scope of work.	L&G	100%
FC 15008 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY AND 9 OUTFALLS		
Supplemental #1 to Work Authorization #1 revises the scope of work.	L&G	100%
FC 16403 – PROJECT MANAGEMENT		
<p>Supplemental #1 to Work Authorization #1 revises the scope of work.</p> <p>A Mock Public Meeting was held between TxDOT, the County and L&G Engineering personnel, via ZOOM. The Mock Public Meeting went well and, a Virtual Public Meeting was scheduled with TxDOT. L&G Engineering staff has been coordinating with TxDOT staff on the Hydraulic Report submittal.</p>	L&G	95%

Supplemental #2 to WA#1 – Archeological and Historical Research will be performed by both L&G Engineering and AmaTerra.

FC 12007 – ARCHEOLOGICAL AND HISTORICAL RESEARCH		
UPDATE: TxDOT has approved the background study. L&G is moving forward with obtaining ROE for the archeological survey.	L&G	25%
FC 12070 – ARCHEOLOGICAL AND HISTORICAL RESEARCH / SUB		
NO UPDATE: This task is complete.	L&G	100%
FC 12070 – ARCHEOLOGICAL AND HISTORICAL RESEARCH / SUB		
UPDATE: TxDOT has approved the background study report.	AmaTerra	100%

Should you have any questions or require additional information, please do not hesitate to give me or Project Engineer, Damien Tijerina, P.E. a call at (956) 585-1909.

Sincerely,



Armando J. Sandoval, P.E.
Project Manager

L &G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11328344
INVOICE DATE: 10/31/2020

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78599

JOB: 180501
Mile 6 Project WA#1
PO# 784887
(From: Mile 11 to SH107)

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2020.						
Work Authorization #1 - Re-Evaluation Document, Public Involvement, Schematic and Hydrologic Design						
10206-Feasibility	30,000.00	30,000.00		30,000.00	100.0	-
11002-Schm Roadway	180,000.00	176,400.00		176,400.00	98.0	3,600.00
11005-Dsgn Schm Outfall	180,000.00	176,400.00		176,400.00	98.0	3,600.00
11007-Schm Rdwy TxDOT	45,000.00	40,500.00		40,500.00	90.0	4,500.00
11009-Pr1 ROW Outfall	90,000.00	90,000.00		90,000.00	100.0	-
12001-EA Reports	86,400.00	67,392.00	1,728.00	69,120.00	80.0	17,280.00
12002-Pub Invmnt (PM)	43,200.00	30,240.00	8,640.00	38,880.00	90.0	4,320.00
12007-Arch & Hist	10,166.40	4,066.56		4,066.56	40.0	6,099.84
12008-Eng/Pub Mtgs	36,000.00	27,000.00	7,200.00	34,200.00	95.0	1,800.00
12070-Arch & Hist/SUB	27,333.60	27,333.60		27,333.60	100.0	-
15007-Sub-Surfc Util	208,210.00	208,210.00		208,210.00	100.0	-
15008-Field Srvy Out	209,940.00	209,431.00		209,431.00	99.8	509.00
15070-SubSurface Eng	10,540.00	0.00		0.00	0.0	10,540.00
15080-Field Srvy/SUB	245,060.00	178,790.00		178,790.00	73.0	66,270.00
16101-Hydro Map	90,000.00	86,400.00	1,800.00	88,200.00	98.0	1,800.00
16204-Signal Warrant	8,240.56	6,732.54		6,732.54	81.7	1,508.02
16206-Trfc Prjetns	18,288.72	18,288.72		18,288.72	100.0	-
16240-Signl Wrnts/SUB	65,759.44	53,731.53		53,731.53	81.7	12,027.91
16260-Trfc Prj/SUB	21,711.28	19,711.28		19,711.28	90.8	2,000.00
Sub Total	1,605,850.00	1,450,627.23	19,368.00	1,469,995.23		135,854.77
Supplemental #1 to Work Authorization #1 - Revised Scope of Work						
10206-Feasibility	-30,000.00	-30,000.00		-30,000.00	100.0	-
10211-Pre Engineering	30,000.00	26,100.00	900.00	27,000.00	90.0	3,000.00
11005-Dsgn Schm Outfall	177,940.00	172,601.80	1,779.40	174,381.20	98.0	3,558.80
15007-Sub-Surf Util	-187,389.00	-187,389.00		-187,389.00	100.0	-
15008-Field Srvy Out	-177,940.00	-177,940.00		-177,940.00	100.0	-
16403-ProjectMngmnt	187,389.00	172,397.88	5,621.67	178,019.55	95.0	9,369.45
Sub Total	0.00	-24,229.32	8,301.07	-15,928.25		15,928.25
Supplemental #2 to WA#1 - Archeological and Historical will be performed by both L&G Engineering and AmaTerra.						
12007-Arch & Hist	24,474.60	4,894.92	1,223.73	6,118.65	25.0	18,355.95
12070-Arch & Hist/SUB	-27,333.60	-27,333.60		-27,333.60	100.0	-
12070-Arch & Hist/SUB	2,859.00	2,716.05	142.95	2,859.00	100.0	-
Sub Total	0.00	-19,722.63	1,366.68	-18,355.95		18,355.95
TOTAL:	1,605,850.00	1,406,675.28	29,035.75	1,435,711.03	89.4	170,138.97



Invoice for Professional Services

To: L&G Consulting Engineers, Inc.
2100 West Expressway 83
Mercedes, TX 78570

From: AmaTerra Environmental, Inc.
11842 Rim Rock Trail
Austin, TX 78737

Phone (512) 329-0031

Attn: Velma Garcia
velma@lgengineers.com

AmaTerra Mgr: Katherine Seikel
kseikel@amaterra.com

cc: Corina Argullin <cargullin@lgengineers.com>

**6 Mile Project : Mile 11 to SH 107
WA#27**

**AmaTerra
Project #** 184-037

Invoice Date October 1, 2020	Invoice Period September 1-30, 2020	Invoice No. 184-037-03	Terms Net 30	Due Date October 31, 2020
---------------------------------	--	---------------------------	-----------------	------------------------------

Value Completed by Work Task

Project Task	Contract Value	percent complete	Value Completed	Previously Invoiced	Amount Due
Task 1 Arch Background Study	\$2,859.00	100.00%	\$2,859.00	\$2,716.05	\$142.95
Total	\$2,859.00	100.0%	\$2,859.00	\$2,716.05	\$142.95

Thank You for including AmaTerra as part of your Project Team!	TOTAL	\$142.95
--	--------------	-----------------

Client: Hidalgo County Precinct 1
 CSJ: 0921-02-286 (Mile 11 to SH 107)
 CSJ: 0921-02-448 (Mile 14 1/2 to SH 107)

Exhibit "C"
MILE 6
(FROM MILE 11 TO SH 107)

TASK AND DESCRIPTION	FIRM	2018	2019	2020												2021												2022												2023											
		DEC	JAN-DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC												
W.A. No. 1: EA, Pub Inv. Schematic																																																			
AFA Agreements																																																			
ROW/FUNDING AGREEMENT W/ TXDOT (SH 107 to Mile 11)	County																																																		
Construction Funding Agreement w/TXDOT (SH 107 to Mile 14 1/2)	County																																																		
Public Involvement (From: SH 107 to Mile 11)																																																			
TxDOT Approval to Proceed	TxDOT																																																		
Advertise & Conduct Public Meeting	L&G																																																		
Schematic																																																			
Design Survey	L&G																																																		
Update Schematic	L&G																																																		
Hydrologic Map	L&G																																																		
TxDOT Review & Revisions	TxDOT																																																		
TxDOT Updated Schematic Approval	TxDOT																																																		
Environmental Re-Evaluation																																																			
Scoping Meeting & Documentation	L&G																																																		
Technical Report Submittals to TxDOT	L&G																																																		
Submit Re-evaluation Document	L&G																																																		
TxDOT Approval of Re-Evaluation	TxDOT																																																		
W.A. No. 2: ROW Map & Acquisition (Section 1)																																																			
ROW Map																																																			
Prepare ROW Map	L&G																																																		
TxDOT Review & Revisions	TxDOT																																																		
TxDOT ROW Map Approval	TxDOT																																																		
ROW Acquisition (109 Parcels)(From: SH 107 to Mile 14 1/2)																																																			
ROW Release (Dependent on Availability of Funds)	TxDOT																																																		
Project Administration	L&G																																																		
Coordination with County & TxDOT	L&G																																																		
Title Commitments	L&G																																																		
Appraisal Reports	L&G																																																		
Appraisal Review Reports	L&G																																																		
Appraisal Update Reports	L&G																																																		
Approved Values by TxDOT	TxDOT																																																		
Acquisition Negotiation Offers	L&G																																																		
Title Curative Process	L&G																																																		
Title Commitment Updates	L&G																																																		
Payments for Parcels	L&G																																																		
L&G Condemnation Support Process	L&G																																																		
Eminent Domain Proceedings by County	County																																																		
Title Insurance Policies	L&G																																																		
Consumation of Outstanding Cases	L&G																																																		
W.A. No. 3: PS&E & Constr. Oversight(Section 1)																																																			
PS&E (From: SH 107 to Mile 14 1/2)																																																			
Compensable Utility Oversight	L&G																																																		
Outfall Coordination with HCDD #1	L&G																																																		
30% PS&E Completion	L&G																																																		
60% PS&E Completion	L&G																																																		
90% PS&E Completion	L&G																																																		
95% PS&E Completion	L&G																																																		
100% Signed & Sealed Plan Set	L&G																																																		
TxDOT Plan Set Approval	L&G																																																		
Construction																																																			
Let Project (MPO: FY 2024)	County																																																		
Construction Duration	County																																																		
Open To Traffic	County																																																		

■ L&G FUNCTION
■ ENVIRONMENTAL ASSESSMENT WORK
■ TXDOT FUNCTION
■ HIDALGO COUNTY FUNCTION

Revision by Damien T. 05/14/2020