

L & G Consulting Engineers Inc  
 2100 W. Expressway 83  
 Mercedes, TX 78570  
 (956) 565-9813 Fax (956) 565-9018

INVOICE #: 11328441  
 INVOICE DATE: 01/08/2021

PO # 821432 710  
~~0 -1315-431-00-122-123 -0- 844~~  
 Req # 421089

\$53,887.50

BILL TO: 93  
 Hidalgo County Pct. #2  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

JOB: 151303  
 Eldora Rd WA#3 C-15-336-09-29  
 (FM 3662 to Veterans Blvd)  
 PO#821432

RECEIVED JAN 11 2021

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of December 2020.						
13002-ROW Map Review	(a) 16,960.32				0.0	16,960.32
16401-ROW Acq Mngmt	(b) 25,053.92	2,505.39		2,505.39	10.0	22,548.53
16405-Cord w/TxDOT	(c) 15,426.16				0.0	15,426.16
16406-Cord w/TxDOT	(d) 13,698.72				0.0	13,698.72
16407-Monitor CAT 7	(e) 28,943.68				0.0	28,943.68
60001-Row Acq. Admin	* 114,750.00	34,425.00	11,475.00	45,900.00	40.0	68,850.00
60002-Title Services	† 56,700.00		14,700.00	14,700.00	25.9	42,000.00
60003-Appraisal Srv	‡ 27,000.00				0.0	27,000.00
60004-Appraisal Rvw	( ) 6,750.00				0.0	6,750.00
60005-Parcel Negotia	# 108,000.00				0.0	108,000.00
60006-Closing Servic	o 8,100.00				0.0	8,100.00
60110-Aprsl Srv/SUB	! 68,750.00				0.0	68,750.00
60120-Aprsl Rvw/SUB	‡ 20,000.00				0.0	20,000.00
60130-Parcl Neg/SUB	= 87,500.00				0.0	87,500.00
60140-Closng Srv/SUB	∕ 5,000.00				0.0	5,000.00
60030-Aprsl Srv/SUB	≠ 60,750.00				0.0	60,750.00
60040-Aprsl Rvw/SUB	( ) 17,550.00				0.0	17,550.00
60080-ROW Acq. Admin	≈ 148,750.00	37,187.50	22,312.50	59,500.00	40.0	89,250.00
60090-Title Services	e 15,000.00		5,400.00	5,400.00	36.0	9,600.00
TOTALS:	844,682.80	74,117.89	53,887.50	128,005.39	15.2	716,677.41

INVOICE RECEIVED BY:  
Lupita Garza ON 1/11/21

GOODS/SERVICES RECEIVED BY:  
Eddie Canty ON 12/01-31/20

  
 PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM	\$	844,682.80
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	844,682.80
TOTAL COMPLETED TO DATE	\$	128,005.39
LESS PREVIOUS INVOICES	\$	74,117.89
CURRENT PAYMENT DUE	\$	53,887.50

lg 1/12/21



January 4, 2021

Mr. Armando Garza, Jr., Chief Administrator  
Attn: Ms. Erika Zamora, Director of Administrative Operations  
Hidalgo County Precinct No. 2  
300 West Hall Acres Rd  
Pharr, Texas 78589

**RE: Eldora Road Project - Work Authorization No. 3 (C-15-336-09-29)**  
**Limits: FM 3662 (Jackson Rd) to Veterans Blvd. (I Rd)**  
**PO#821432 - L&G Project#151303**

Dear Mr. Garza,

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of December 2020.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization #3 – To complete the ROW Acquisition needed (52 Parcels Total)**


TASK		% COMPL
<b>FC 13002 ~ ADMINISTRATIVE REVIEW OF THE FINAL ROW MAP &amp; GEOMETIC ALIGNMENT CHECK</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 16401 ~ ROW ACQUISITION SERVICES SUB-CONTRACT MANAGEMENT AND COORDINATION</b>		
Brighton Group has begun their acquisition process by establishing their office presence. Reviewing surveys & ROW map, 25 parcels. Project files have been prepared and property owner info is being gathered. Title commitments have been requested. Informational letters have been sent out. Communication with L & G Engineering is ongoing.	<b>L&amp;G</b>	<b>10%</b>
<b>FC 16405 ~ COORDINATION W/TxDOT FOR FPA AND ROW RELEASE</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 16406 ~ COORDINATION w/TxDOT FOR PROJECT PROGRAMMING IN TOWIS DATABASE</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>

<b>FC 16407 ~ MONITOR AVIALABLE CAT 7 FUNDS IN AFA vs. EXPENDITURES</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60001 ~ ROW ADMIN ACQUISITION</b>		
<ul style="list-style-type: none"> <li>• Project presence has been established at 900 S. Stewart Rd. in Mission, Texas 78572 @ L&amp;G Engineering-Transportation Consulting Engineers Right of Way Office. The office is open during normal County and State work hours with available personnel to answer questions about the project.</li> <li>• Project files have been created and are maintained in the office. Personnel are available on a daily basis for project meetings and determined by the County. Initial property owner list has been developed.</li> <li>• Subs have been contracted for appraisal, review and acquisition.</li> <li>• The title company has been contacted for the upcoming project and their required services. Field notes and plat maps have been forwarded.</li> <li>• Info letters along with property owner rights have been mailed CRR to the property owners.</li> </ul>	<b>L&amp;G</b>	<b>40%</b>
<b>FC 60002 ~ TITLE SERVICES</b>		
<ul style="list-style-type: none"> <li>• Received 7 commitments (32, 35, 36, 44, 46, 49, 51)</li> </ul>	<b>L&amp;G</b>	<b>25.9%</b>
<b>FC 60003 ~ APPRAISAL SERVICES</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60004 ~ APPRAISAL REVIEW</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60005 ~ PARCEL NEGOTIATIONS</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60006 ~ CLOSING SERVICES</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 60030 ~ APPRAISAL SERVICES / SUB</b>		
<b>This task has not begun</b>	<b>Leonel</b>	<b>0%</b>
<b>FC 60040 ~ APPRAISAL REVIEW / SUB</b>		
<b>This task has not begun</b>	<b>HLH</b>	<b>0%</b>
<b>FC 60080 ~ ROW ADMIN ACQUISITION</b>		
Project presence has been established at 2805 Fountain Plaza Blvd. Edinburg, TX. Project files have been established. Property owner research was done through appraisal district in order to obtain mailing information. Informational letters have been mailed out for parcels 1-16, 18, 20-25. Title commitments for parcels 1-25 have been requested from Sierra Title. Communication with L & G Engineering are ongoing.	<b>Brighton</b>	<b>40%</b>

<b>FC 60090 ~ TITLE SERVICES</b>		
• Received 9 commitments (3, 4, 5, 6, 9, 10, 12, 13, 21)	<b>Brighton</b>	<b>36%</b>
<b>FC 60110 ~ APPRAISAL SERVICES</b>		
<b>This task has not begun</b>	<b>Brighton</b>	<b>0%</b>
<b>FC 60120 ~ APPRAISAL REVIEW</b>		
<b>This task has not begun</b>	<b>Brighton</b>	<b>0%</b>
<b>FC 60130 ~ PARCEL NEGOTIATIONS</b>		
<b>This task has not begun</b>	<b>Brighton</b>	<b>0%</b>
<b>FC 60140 ~ CLOSING SERVICES</b>		
<b>This task has not begun</b>	<b>Brighton</b>	<b>0%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

for   
 Luana Gonzalez  
 Project Manager





# Purchase Order COUNTY OF HIDALGO

PO# 821432

DATE: 09/18/20

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 280046

REQ: 00421089 ✓

PHONE: (956) 565-9813

Fax: (956) 565-6746

EMAIL:

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G  
PHARR TX 78577 ✓

L & G CONSULTING ENGINEERS, INC.  
2100 W. EXPRESSWAY 83  
MERCEDES TX 78570 ✓

CONTACT: EDDIE CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-15-336-09-29

**SPECIAL INSTRUCTIONS:**

**VENDOR NOTES**

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-15-336-09-29 TXDOT-PCT 2 ELDORA ROAD (JACKSON RD TO I RD) PROJECT - ROW ACQUISITION SERVICES		
1.00	LOT	CC WORK AUTHORIZATION NO. 3 FOR ENGINEER TO COMPLETE THE ROW ACQUISITION NEEDED FOR THE PCT 2 ELDORA ROAD PROJECT FROM JACKSON RD TO I RD	844,682.8000	844,682.80
		<b>TOTAL:</b>		844,682.80
		***** For Hidalgo County use only 0-1315-431-00-122-123-0-841		844,682.80

**SCANNED**  
SEP 23 2020

P2 ADMIN  
2020 SEP 23 AM 3:35

Authorized by: \_\_\_\_\_

*Martha L Salazar*