

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11328488**  
**INVOICE DATE: 02/28/21**

**BILL TO: 34**  
Hidalgo County Pct. #1  
902 Joe Stephens  
Weslaco, TX 78596


**JOB: 090201**  
FM 493 South WA#1  
PO# 617489

| <u>DESCRIPTION</u>  | <u>CONTRACT</u>     | <u>PREVIOUS APPLICATIONS</u> | <u>CURRENT COMPLETED</u> | <u>TOTAL COMPLETED</u> | <u>% COMPL</u> | <u>BALANCE TO FINISH</u> |
|---|---------------------|------------------------------|--------------------------|------------------------|----------------|--------------------------|
| Engineering Services for the month of February 2021   |                     |                              |                          |                        |                |                          |
| Work Authorization #1 - Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying and Roadway Design for the Reconstruction |                     |                              |                          |                        |                |                          |
| 11006-Design Schem  | 254,000.00          | 254,000.00                   |                          | 254,000.00             | 100.0          |                          |
| 12001-EA Reports  | 60,000.00           | 60,000.00                    |                          | 60,000.00              | 100.0          |                          |
| 12002-Pub Involvement   | 10,000.00           | 10,000.00                    |                          | 10,000.00              | 100.0          |                          |
| 12040-Cul Resc/Sub  | 20,000.00           | 20,000.00                    |                          | 20,000.00              | 100.0          |                          |
| 13002-Owner Data/Cor  | 35,000.00           | 35,000.00                    |                          | 35,000.00              | 100.0          |                          |
| 15011-Field Sur/Sub   | 150,000.00          | 150,000.00                   |                          | 150,000.00             | 100.0          |                          |
| 16001-Rdwy Dsgn   | 401,000.00          | 401,000.00                   |                          | 401,000.00             | 100.0          |                          |
| 16104-Outfall Design  | 67,000.00           | 67,000.00                    |                          | 67,000.00              | 100.0          |                          |
| 16302-Traf Cntrl Pln  | 30,000.00           | 30,000.00                    |                          | 30,000.00              | 100.0          |                          |
| 16304-Irrigation  | 32,000.00           | 32,000.00                    |                          | 32,000.00              | 100.0          |                          |
| 16306-Qty Specs   | 30,000.00           | 30,000.00                    |                          | 30,000.00              | 100.0          |                          |
| 16307-Utilities   | 40,000.00           | 40,000.00                    |                          | 40,000.00              | 100.0          |                          |
| 3200-Const. Mgmt  | 15,000.00           | 12,000.00                    | 450.00                   | 12,450.00              | 83.0           | 2,550.00                 |
| <b>TOTALS:</b>  | <b>1,144,000.00</b> | <b>1,141,000.00</b>          | <b>450.00</b>            | <b>1,141,450.00</b>    | <b>99.8</b>    | <b>2,550.00</b>          |

ORIGINAL CONTRACT SUM \$ 1,144,000.00  
CHANGE BY CHANGE ORDER \$ 0.00  
CONTRACT SUM TO DATE \$ 1,144,000.00  
TOTAL COMPLETED TO DATE \$ 1,141,450.00  
LESS PREVIOUS INVOICES \$ 1,141,000.00

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 450.00



March 1, 2021

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
Attn: Amy Saenz-Smith or Erica Espinoza  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)  
Work Authorization No. 1, PO# 617489,  
C08-417-12-09, L&G Job#090201  
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

Attached for your approval is our invoice for services rendered for the month of February 2021. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project. The following is attached:

- L & G's Invoice
- Exhibit C "Project Schedule"

**Work Authorization #1 – Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying, and Roadway Design for the Reconstruction**

| TASK                                   |        | %<br>COMPL |
|--|--------|------------|
| FC 11006 – DESIGN SCHEMATICS           |        |            |
| This task is complete.                 |        |            |
| FC 12001 – EA REPORTS                  | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 12002 – PUBLIC INVOLVEMENT          | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 12040 – CULTURAL RESOURCES          | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 13002 – OWNERSHIP DATA COLLECTION   | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 15011 – SURVEY PLANS AND DESIGN/SUB | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 16001 – ROADWAY DESIGN              | J.E.S. | 100%       |
| This task is complete.                 |        |            |
| FC 16104 – OUTFALL DESIGN              | L&G    | 100%       |
| This task is complete.                 |        |            |
| FC 16302 – TRAFFIC CONTROL PLAN        | L&G    | 100%       |
| This task is complete.                 |        |            |
|  | L&G    | 100%       |

|  |     |       |
|--|-----|-------|
| FC 16304 – IRRIGATION  |     |       |
| This task is complete.   | L&G | 100%  |
| FC 16306 – QUANTITIES & SPECS  |     |       |
| This task is complete.   | L&G | 100%  |
| FC 16307 – UTILITIES   |     |       |
| This task is complete.   | L&G | 100%  |
| FC 32000 – CONSTRUCTION MANAGEMENT   |     |       |
| Contractor continued to maintain barricades. L&G continues coordinating with Mr. Jesus Garcia, P. E., TxDOT Project Manager, to discuss project issues. No issues were discussed this month. As of January 2021, the contract is 82.5% complete and approximately 87.23% (717 days) time used of the 842 days in the contract. Contractor continues to perform some roadway work such as Roadway Excav and Embank, Flex Base, Lime Treated Base, Lime Treat Subgrade, RC Pipe (18", 24", 36" & 42"), Conc Riprap, Safety End Treatments, Work Zone Pavm't Markings and Barricades. | L&G | 83.0% |

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Ricardo Gallaga Jr. P.E.  
Project Manager

Attachment

