

APPLICATION FOR PAYMENT NO. 7

To: COUNTY OF HIDALGO (OWNER)
 From: TEXAS CORDIA CONSTRUCTION (CONTRACTOR)
 Project: MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1
 Owner's Contract No. C-19-274-04-07 Engineer's Project No. 2019-274-12-18-YSS
 For Work accomplished through the date of: JANUARY 31/2021

1. Original Contract Price:		<u>\$12,069,056.81</u>
2. Net change by Change Order and Written Agreements(+or-):		<u>\$0.00</u>
3. Current Contract Price (1 plus 2):		<u>\$12,069,056.81</u>
4. Total completed and stored to date:		<u>\$5,592,364.21</u>
5. Retainage (per Agreement):		
<u>5%</u> of completed Work:	<u>\$ 261,566.99</u>	
_____ of stored material	<u>\$ 18,051.22</u>	
Total Retainage:		<u>\$279,618.21</u>
6. Total completed and stored to date less retainage (4 minus 5)		<u>\$5,312,746.00</u>
7. Less previous Application for Payments:		<u>\$4,534,021.64</u>
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)		<u>\$778,724.36</u>

Accompanying Documentation:

ESTIMATE QUANTITY WORKSHEET
 SCHEDULE OF VALUES

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 0 through 6 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments is in accordance with the Contract Documents and not defective.


Date: 3/05/2021

State of Texas
 County of Hidalgo

Subscribed and sworn to before me this 5 day
 of March, 2021

[Signature]
 Notary Public
 My Commission expires: 12/03/2021

TEXAS CORDIA CONSTRUCTION
 CONTRACTOR
[Signature]
 Yara M. Corbitt, P.E., CEO



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.
 Date: _____

 ENGINEER
 By: [Signature]

MILE 8 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11 - HIDALGO COUNTY PRECINCT NO. 1

Item	Desc	Original Schedule Value		Revised Schedule Value/Changes		Material on Hand		Previous Application		This Period		Total to Date		Total Work Cost & Stored		Balance To Finish	
		Quan	ITEM COST	QTY	ITEM COST	QTY	Item Cost	Item Cost	Quantity	Value	Quantity	Value	Quantity	Value	Quantity	Value	Quan
531	CONC SIDEWALKS (4')	11,494.00	\$ 36.00		\$ 416,722.00		\$ 16,520.88	1515.51	\$ 57,589.80	370.32	\$ 14,108.16	1838.83	\$ 71,775.54	282,296.43	\$ 4,414.82	9,055.17	\$ 348,975.57
531	CURB RAMPS (1Y 5)	2.00	\$ 2,850.00		\$ 4,770.00		\$ 219.60	0.00	\$ -	0.00	\$ -	0.00	\$ -	219.60	\$ 10.88	2.00	\$ 4,550.40
531	CURB RAMPS (1Y 7)	14.00	\$ 1,620.00		\$ 22,680.00		\$ 1,537.20	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,537.20	\$ 76.85	14.00	\$ 21,142.80
531	CURB RAMPS (1Y 10)	34.00	\$ 1,650.00		\$ 56,700.00		\$ 3,511.60	2.00	\$ 3,300.00	0.00	\$ -	2.00	\$ 3,300.00	6,813.60	\$ 340.68	32.00	\$ 49,386.40
542	REMOVE METAL BEAM GUARD FENCE	159.00	\$ -		\$ -		\$ -	54.00	\$ 1,295,000	75.00	\$ 1,800.00	129.00	\$ 3,095.00	154.80	\$ -	28.00	\$ 624.00
544	GUARDRAIL END TREATMENT (INSTALL)	1.00	\$ 3,000.00		\$ 3,000.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 3,000.00
549	MARI BOX INSTALL (TYPIC-POST) 11'2	46.00	\$ 210.00		\$ 9,660.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	46.00	\$ 9,660.00
550	MARI BOX INSTALL (TYPIC-POST) 11'2	1.00	\$ 250.00		\$ 250.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 250.00
560	MARI BOX INSTALL (TYPIC-POST) 11'2	2.00	\$ 750.00		\$ 750.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 750.00
618	CONDUIT (PVC) (SCH-40) (1')	325.00	\$ 7.59		\$ 2,466.25		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	325.00	\$ 2,466.25
618	CONDUIT (PVC) (SCH-40) (2')	1,655.00	\$ 11.56		\$ 19,130.40		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,655.00	\$ 19,130.40
618	CONDUIT (PVC) (SCH-40) (4')	469.00	\$ 14.50		\$ 6,805.50		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	469.00	\$ 6,805.50
618	CONDUIT (PVC) (SCH-40) (6')	565.00	\$ 20.60		\$ 11,639.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	565.00	\$ 11,639.00
620	ELEC CONDR (NO.9) BARE	1,050.00	\$ 0.35		\$ 367.50		\$ -	110.00	\$ 2,265,000	0.00	\$ -	110.00	\$ 2,265.00	2,265.00	\$ 113.30	455.00	\$ 9,373.00
620	ELEC CONDR (NO.9) BARE	60.00	\$ 1.15		\$ 69.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	60.00	\$ 69.00
620	ELEC CONDR (NO.9) INSULATED	120.00	\$ 1.30		\$ 156.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	120.00	\$ 156.00
621	TRAY CABLE (4 COND) (12 AWG)	1,000.00	\$ 7.05		\$ 7,050.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,000.00	\$ 7,050.00
624	GROUND BOX TY (123) 1/4 W/ARROW	2.00	\$ 1,950.00		\$ 3,900.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 3,900.00
624	GROUND BOX TY (123) 1/4 W/ARROW	160.00	\$ 1.55		\$ 248.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	160.00	\$ 248.00
625	ZINC COAT STL W/BE STRIP (40 FT)	1.00	\$ 2,875.00		\$ 2,875.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 2,875.00
629	ALUMINUM SIGNS (TY A)	345.00	\$ 20.00		\$ 6,900.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	345.00	\$ 6,900.00
644	IN SN HD SN SUP/AM TYS/SD/1/4 (S)	4.00	\$ 750.00		\$ 3,000.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	4.00	\$ 3,000.00
644	REGRADE SN HD SN SUP/AM	30.00	\$ 160.00		\$ 4,800.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	30.00	\$ 4,800.00
652	WRK ZH PAV M/RK NON-REMOV (W/1' BRK)	2.614.00	\$ 0.35		\$ 914.50		\$ -	22173.00	\$ 7,084,450	7,644.00	\$ 2,445.00	29713.00	\$ 9,530.55	9,530.55	\$ 5,025.56	15,708.00	\$ 5,025.56
652	WRK ZH PAV M/RK NON-REMOV (W/1' SLD)	45.491.00	\$ 0.32		\$ 14,557.12		\$ -	254.00	\$ -	0.00	\$ -	254.00	\$ 254.00	254.00	\$ 145.00	45.745.00	\$ 14,702.12
652	WRK ZH PAV M/RK NON-REMOV (W/3' SLD)	420.00	\$ 7.00		\$ 2,940.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	420.00	\$ 2,940.00
652	WRK ZH PAV M/RK NON-REMOV (W/2' SLD)	142.00	\$ 14.00		\$ 1,988.00		\$ -	119.00	\$ 1,655,000	0.00	\$ -	119.00	\$ 1,655.00	1,655.00	\$ 83.30	261.00	\$ 1,738.30
652	WRK ZH PAV M/RK NON-REMOV (W/1' ARROW)	7.00	\$ 185.00		\$ 1,295.00		\$ -	7.00	\$ 1,295,000	0.00	\$ -	7.00	\$ 1,295.00	1,295.00	\$ 64.75	14.00	\$ 1,359.75
652	WRK ZH PAV M/RK NON-REMOV (W/1' ARROW)	2.469.00	\$ 0.35		\$ 864.15		\$ -	3.00	\$ 85,000	0.00	\$ -	3.00	\$ 85.00	85,000	\$ 41.25	5.00	\$ 1,100.00
652	WRK ZH PAV M/RK NON-REMOV (W/1' SLD)	60.236.00	\$ 0.12		\$ 7,228.32		\$ -	25810.00	\$ 2,822,050	12,490.00	\$ 3,994.00	30,990.00	\$ 12,918.08	12,918.08	\$ 612.30	27,970.00	\$ 7,025.44
652	WRK ZH PAV M/RK NON-REMOV (W/1' SLD)	550.00	\$ 3.00		\$ 1,650.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	550.00	\$ 1,650.00
652	WRK ZH PAV M/RK REMOV (W/1' SLD)	10.00	\$ 1.00		\$ 10.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	10.00	\$ 10.00
652	WRK ZH PAV M/RK REMOV (W/1' SLD)	1,705.00	\$ 3.00		\$ 5,115.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,705.00	\$ 5,115.00
658	WRK ZH PAV M/RK SHT TERM (1/4" TYP) 1/2	2,500.00	\$ 3.00		\$ 7,500.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	2,500.00	\$ 7,500.00
659	REFL PAV M/RK TY (W/1' SLD) (100ML)	1,300.00	\$ 1.50		\$ 1,950.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,300.00	\$ 1,950.00
659	REFL PAV M/RK TY (W/2' SLD) (100ML)	64.00	\$ 3.00		\$ 192.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	64.00	\$ 192.00
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	5,240.00	\$ 0.32		\$ 1,676.80		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	5,240.00	\$ 1,676.80
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	22,952.00	\$ 0.30		\$ 6,877.52		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	22,952.00	\$ 6,877.52
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	4,571.00	\$ 0.30		\$ 1,371.30		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	4,571.00	\$ 1,371.30
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	35.00	\$ 525.00		\$ 18,375.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	35.00	\$ 18,375.00
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	13.00	\$ 825.00		\$ 10,725.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	13.00	\$ 10,725.00
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	308.00	\$ 3.00		\$ 924.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	308.00	\$ 924.00
659	REFL PAV M/RK TY (W/1' BRK) (100ML)	40,732.00	\$ 0.25		\$ 10,183.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	40,732.00	\$ 10,183.00
659	ELIM EXT PAV M/RK & M/RKS (1')	350.00	\$ 0.50		\$ 175.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	350.00	\$ 175.00
659	ELIM EXT PAV M/RK & M/RKS (1')	252.00	\$ 3.00		\$ 756.00		\$ -	69.00	\$ 207,000	0.00	\$ -	69.00	\$ 207.00	207,000	\$ 12.36	321.00	\$ 756.00
659	ELIM EXT PAV M/RK & M/RKS (ARROW)	16.00	\$ 50.00		\$ 800.00		\$ -	15.00	\$ 750,000	0.00	\$ -	15.00	\$ 750.00	750,000	\$ 37.50	31.00	\$ 1,550.00
659	ELIM EXT PAV M/RK & M/RKS (ARROW)	6.00	\$ 50.00		\$ 300.00		\$ -	2.00	\$ 100,000	0.00	\$ -	2.00	\$ 100.00	100,000	\$ 50.00	4.00	\$ 200.00
659	ELIM EXT PAV M/RK & M/RKS (ARROW)	1.00	\$ 5,310.00		\$ 5,310.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 5,310.00
659	INSTALL HWY TRIP SIG (PLUSH BEACON)	2.00	\$ 3,175.00		\$ 6,350.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 6,350.00
659	REMOVING TRAFFIC SIGNALS	3.00	\$ 4,195.00		\$ 12,585.00		\$ -	102.00	\$ 91,000	0.00	\$ -	102.00	\$ 91,000.00	91,000.00	\$ 4,590.00	105.00	\$ 127,590.00
659	INSTALL HWY TRIP SIG (ISOCATED)	2.00	\$ 4,175.00		\$ 8,350.00		\$ -	2.00	\$ 89,400.00	0.00	\$ -	2.00	\$ 89,400.00	89,400.00	\$ 4,175.00	4.00	\$ 12,525.00
659	VEH SIG SEC (17') (ENGRN ARW)	16.00	\$ 173.00		\$ 2,768.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	16.00	\$ 2,768.00
659	VEH SIG SEC (17') (ENGRN ARW)	22.00	\$ 173.00		\$ 3,806.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	22.00	\$ 3,806.00
659	VEH SIG SEC (17') (ENGRN ARW)	12.00	\$ 173.00		\$ 2,076.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	12.00	\$ 2,076.00
659	VEH SIG SEC (17') (ENGRN ARW)	20.00	\$ 173.00		\$ 3,460.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	20.00	\$ 3,460.00
659	VEH SIG SEC (17') (ENGRN ARW)	8.00	\$ 173.00		\$ 1,384.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	8.00	\$ 1,384.00
659	VEH SIG SEC (17') (ENGRN ARW)	16.00	\$ 450.00		\$ 7,200.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	16.00	\$ 7,200.00
659	BACK PLATE (12" (1' SEC)	10.00	\$ 74.00		\$ 740.00		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	10.00	\$ 740.00

Item	Dose mber 2870 20	Original Schedule Value		Revised Schedule Value/Change		Material on Hand		Previous Application		This Period		Total to Date		Total Work Completed & Stored		Balance to Finish	
		Quon	ITEM COST	Dollars	QTY	ITEM COST	OVER/UN/ UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value	Quon
682 6023	EA	16.00	\$ 100.00	\$ 1,600.00			16.00	\$ 22.00	\$ 352.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	16.00	\$ 1,652.00
682 6024	EA	8.00	\$ 100.00	\$ 800.00			8.00	\$ 22.00	\$ 176.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	8.00	\$ 822.00
684 6008	LF	2,655.00	\$ 1.20	\$ 3,186.00			2,655.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	2,655.00	\$ 3,186.00
684 6010	LF	4,295.00	\$ 1.65	\$ 7,092.75			4,295.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	4,295.00	\$ 7,092.75
684 6012	LF	1,650.00	\$ 1.65	\$ 2,722.50			1,650.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,650.00	\$ 2,722.50
694 6027	LF	650.00	\$ 0.63	\$ 409.50			650.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	650.00	\$ 409.50
694 6028	LF	6,020.00	\$ 1.22	\$ 7,344.40			6,020.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	6,020.00	\$ 7,344.40
696 6020	EA	1.00	\$ 6,545.00	\$ 6,545.00			1.00	\$ 6,545.00	\$ 6,545.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 6,545.00
696 6023	EA	1.00	\$ 6,945.00	\$ 6,945.00			1.00	\$ 6,945.00	\$ 6,945.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 6,945.00
696 6029	EA	2.00	\$ 9,123.00	\$ 18,246.00			2.00	\$ 9,123.00	\$ 18,246.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 18,246.00
696 6033	EA	2.00	\$ 20,700.00	\$ 41,400.00			2.00	\$ 20,700.00	\$ 41,400.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 41,400.00
696 6035	EA	11.00	\$ 87.00	\$ 957.00			11.00	\$ 87.00	\$ 957.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	11.00	\$ 957.00
696 6036	EA	16.00	\$ 1,045.00	\$ 16,720.00			16.00	\$ 1,045.00	\$ 16,720.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	16.00	\$ 16,720.00
696 6037	EA	3.00	\$ 5,775.00	\$ 17,325.00			3.00	\$ 5,775.00	\$ 17,325.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	3.00	\$ 17,325.00
696 6038	EA	1.00	\$ 4,350.00	\$ 4,350.00			1.00	\$ 4,350.00	\$ 4,350.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	1.00	\$ 4,350.00
696 6039	EA	3.00	\$ 20,535.00	\$ 61,605.00			3.00	\$ 20,535.00	\$ 61,605.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	3.00	\$ 61,605.00
696 6040	EA	502.00	\$ 88.00	\$ 44,176.00			502.00	\$ 88.00	\$ 44,176.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	502.00	\$ 44,176.00
696 6041	EA	8.00	\$ 140.00	\$ 1,120.00			8.00	\$ 140.00	\$ 1,120.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	8.00	\$ 1,120.00
SUB TOTAL																	
DEDUCTIVE ALTERNATE NO. 4 (DAA) IRRIGATION CROSSING (PLAN SHEETS 197-198)																	
104 6000 D44	REMOVING CONC (RRPAP)	1,429.00	\$ 5.00	\$ 7,145.00			1,429.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,429.00	\$ 7,145.00
104 6000 D44	EXCAVATION (CHANGES)	8,094.00	\$ 7.00	\$ 56,658.00			8,094.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	8,094.00	\$ 56,658.00
129 6005 D44	EMBANKMENT (FINALS) (DENS CON) (TY C)	6,453.00	\$ 6.00	\$ 38,718.00			6,453.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	6,453.00	\$ 38,718.00
400 6005 D44	CUT & REST CRANG PAV	130.00	\$ 60.00	\$ 7,800.00			130.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	130.00	\$ 7,800.00
400 6010 D44	STRUCT EXCAV (SPECIAL)	227.00	\$ 50.00	\$ 11,350.00			227.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	227.00	\$ 11,350.00
400 6011 D44	SMID BACKFILL	1,358.00	\$ 19.00	\$ 25,802.00			1,358.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	1,358.00	\$ 25,802.00
402 6001 D44	TRENCH EXCAVATION PROTECTION	603.00	\$ 5.00	\$ 3,015.00			603.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	603.00	\$ 3,015.00
432 6001 D44	RRPAP (CONC) (IN)	334.00	\$ 400.00	\$ 133,600.00			334.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	334.00	\$ 133,600.00
495 6000 D44	REMOV STR (BOX CULVERT)	120.00	\$ 94.00	\$ 11,280.00			120.00	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	120.00	\$ 11,280.00
495 6042 D44	REMOV STR (SMALL)	2.00	\$ 725.00	\$ 1,450.00			2.00	\$ 725.00	\$ 1,450.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	2.00	\$ 1,450.00
HIC001 6001 D44	CENTRIFUGALLY CAST FIBERGLASS PIPE (95')	322.00	\$ 1,000.00	\$ 322,000.00			322.00	\$ 1,000.00	\$ 322,000.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	322.00	\$ 322,000.00
HIC001 6002 D44	CENTRIFUGALLY CAST FIBERGLASS PIPE (110')	281.00	\$ 1,290.00	\$ 362,490.00			281.00	\$ 1,290.00	\$ 362,490.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	281.00	\$ 362,490.00
SUB TOTAL																	
CHANGE ORDER NO. 1																	
TOTAL																	
CHANGE ORDER NO. 1																	
TOTAL																	

