

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11328525
INVOICE DATE: 03/31/21


BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 180701

Mile 10 Project WA#1
 (From: Mile 6 to FM 1015)
 PO#796083

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of March 2021.						
Work Authorization #1 - Engineering services required for the completion of the Environmental Document, Public Involvement and Schematic Design.						
10201-Project Coord.	45,000.00	45,000.00		45,000.00	100.0	
11002-Schm Rdwy Outf	236,640.00	224,808.00		224,808.00	95.0	11,832.00
11005-Pre Comp Utlty	54,000.00	51,300.00		51,300.00	95.0	2,700.00
11007-Prelim ROW Req	70,000.00	70,000.00		70,000.00	100.0	
11008-Schm Updt TxDO	30,000.00	9,000.00		9,000.00	30.0	21,000.00
11009-Pre ROW Outfal	35,000.00	35,000.00		35,000.00	100.0	
11011-Traffic Data	18,288.72	18,288.72		18,288.72	100.0	
11012-Intersection	65,000.00	59,800.00	1,950.00	61,750.00	95.0	3,250.00
110110-Traffic Data	21,711.28	21,711.28		21,711.28	100.0	
12002-Pub Invmt (PM)	67,200.00	26,880.00		26,880.00	40.0	40,320.00
12003-Pub Invmt (PH)	27,000.00				0.0	27,000.00
12006-Env Doc TxDOT	135,000.00	43,200.00		43,200.00	32.0	91,800.00
12007-Arch & Hist	12,000.00	1,680.00		1,680.00	14.0	10,320.00
12008-Eng/Pub Mtgs	31,500.00	11,025.00		11,025.00	35.0	20,475.00
12009-Eng/Pub Hearin	22,500.00				0.0	22,500.00
12070-Arch & Hist/SU	18,000.00				0.0	18,000.00
15005-Field Srvy Out	57,345.82	43,009.37		43,009.37	75.0	14,336.45
15006-Field Srvy Rdw	38,909.00	30,777.02		30,777.02	79.1	8,131.98
15007-Sub-Srfce Utlt	35,719.00	17,859.50		17,859.50	50.0	17,859.50
15050-Fld Srvy Out/S	20,836.00	15,627.00		15,627.00	75.0	5,209.00
15060-Field Surveys	135,091.00	106,818.00		106,818.00	79.1	28,273.00
15070-Sub-Surface Ut	50,000.00	7,500.00		7,500.00	15.0	42,500.00
16101-Hydro Map	90,000.00	85,500.00		85,500.00	95.0	4,500.00
16204-Sign Warrants	2,038.53	1,954.95		1,954.95	95.9	83.58
16240-Signal Warrant	51,961.47	49,808.99		49,808.99	95.9	2,152.48
TOTALS:	1,370,740.82	976,547.83	1,950.00	978,497.83	71.4	392,242.99



Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 10 Project – WA#1
Limits: Mile 6 to FM 1015
PO#796083 - L&G Project#180701

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered during this billing period.

The following is attached:

- L&G's Invoice
- Exhibit C – Work Schedule

Work Authorization#1 – Engineering services required for the completion of the Environmental Document, Public Involvement and Schematic Design

		% Complete
FC 10200 – DETERMINE OF LOCAL COST vs STATE COST and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION		
An updated Mile 10 AFA has been executed by the County. This task is now complete.	L&G	100%
FC 11002 – SCHEMATIC FOR ROADWAY & OUTFALLS		
L&G continues to develop the roadway and outfall schematics for submittal to TxDOT. Part of the Mile 10 project runs through the flood plain, so the roadway profile was raised to a minimum elevation equal to the FEMA noted base flood elevation within the limits of the flood plain area. New proposed cross sections were created based off of the new profile running through the flood plain and the new TIN file that was provided by the surveyor. Additional ROW is needed through the flood plain area to accommodate the outside slopes back to natural ground. The schematic was updated to reflect the additional ROW width that is needed. The outfall schematics were updated based on the updated survey. The schematic is being prepared to be submitted to TxDOT for review and concurrence. No change from prior invoice.	L&G	95%

FC 11005 – PRELIMINARY COMPENSABLE UTILITIES IDENTIFICATION ON SCHEMATIC (ROADWAY AND OUTFALLS)		
L&G has been coordinating with our surveyor to tie down compensable utilities along the roadway and outfalls. SUE data collected will be shown on the schematic as it becomes available. Irrigation and High voltage transmission lines have been identified and called out on the schematics accordingly. Field visits were made to the project and pictures were taken of the visible utilities located on the project. Letters were sent to the utilities to inform them of the project and to request any additional information they may have for their lines. The gas company provided information on the location of their crossings. L&G coordinated with the gas companies and the surveyor in order to tie down the crossings (SUE Data). No change from prior invoice.	L&G	95%
FC 11007 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) ROADWAY		
This task is now complete.	L&G	100%
FC 11008 – UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT / FHWA		
All design and computer files have been generated to fit TxDOT design requirements. No change from prior invoice.	L&G	30%
FC 11009 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) 1.5 MILES OF OUTFALLS		
This task is complete.	L&G	100%
FC 11011 – TRAFFIC DATA REQUEST AS PER TxDOT DIRECTIVE		
This task is complete.	L&G	100%
FC 11012 – SCHEMATIC LAYOUT FOR INTERSECTION LAYOUTS (MILE 5 ½, FM 88 Mile 4 ½, Mile 4, Mile 3 ½, FM 1015		
Intersection Layouts have been updated using the latest TIN, TOPO, and ROW. The intersection configuration of Mile 10 at Mile 5 ½ has been updated to account for an existing irrigation line running parallel to Mile 10 on the south side. The EB right-turn lane was removed as a result. This update has been incorporated into the schematic in preparation for submittal to TxDOT.	L&G	95%
FC 110110 - TRAFFIC DATA REQUEST AS PER TxDOT DIRECTIVE		
This task is now complete.	C&M	100%
FC 12002 – PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING		
L&G met and presented to the City of Weslaco Mayor and County Commissioner the new schematic which will be presented to TxDOT for approval. The new Schematic was well received by both. No change from prior invoice.	L&G	40%

FC 12003 – EITHER ADDRESS THE PUBLIC OR HOLD 1 PUBLIC HEARING		
This task has not begun.	L&G	0%
FC 12006 – ENVIRONMENTAL DOCUMENT WITH TxDOT		
L&G is updating the scoping documentation & corresponding attachments with the latest project information and new forms provided by TxDOT. L&G has begun framing the necessary technical reports based on TxDOT's new forms. L&G is coordinating with TxDOT & the County to set up a scoping meeting. No change from prior invoice.	L&G	32%
FC 12007 - ARCHEOLOGICAL AND HISTORICAL RESEARCH		
L&G continues to update the fact sheet, shapefiles, and map packet with the latest project information to provide to the sub. No change from prior invoice.	L&G	14%
FC 12008 – ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS etc.		
A number of preliminary layouts have been presented to the City of Weslaco, the County and HCDD#1. A meeting was held with City Manager and Mayor of Weslaco to support the project. No change from prior invoice.	L&G	35%
FC 12009 – ENGINEERING TECHNICAL SUPPORT TO ADDRESS PUBLIC HEARING WITH LAYOUTS etc.		
This task has not begun	L&G	0%
FC 12070 – ARCHEOLOGICAL AND HISTORICAL RESEARCH / SUB		
This task has not begun	AmaTerra	0%
FC 15005 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS		
L&G has received and reviewed approx. 75% of survey work for the outfalls. Comments were generated and provided to ROWSS for updating. No change from prior invoice.	L&G	75%
FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY		
L&G Engineering has completed the design survey contracts with the surveyor and identified limits of the surveys and outfalls. The surveyor was provided with a preliminary schematic for their reference and limits of the various outfalls identified. L&G has reviewed all survey work completed to date for accuracy. No change from prior invoice.	L&G	79.1%
FC 15007 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE		
Coordination with the surveyor continues so that we can complete the SUE data. L&G continues to advance the SUE process by plotting on the new schematic and cross sections the parallel irrigation line. No change from prior invoice.	L&G	50%

FC 15050 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS / SUB		
ROWSS (sub) has completed approx. 75% of survey for Outfalls C1 and C4. No change from prior invoice.	ROWSS	75%
FC 15060 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY / SUB		
ROWSS (sub) has performed the following to date: <ul style="list-style-type: none"> • Establishing primary and secondary control • Completed BM's throughout the project. Has provided Vertical Control sheets • Has recovered existing ROW • Has recovered existing centerline of roadway. • Has collected approx. 80% of topo and DTM. No change from prior invoice.	ROWSS	79.1%
FC 15070 - SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE / SUB		
Hydro excavation of 15 holes has been completed. Electronic data has been updated in DGN format in preparation for submittal to L&G Engineering. We continue to advance the SUE process. No change from prior invoice.	ROWSS	15%
FC 16101 – HYDROLOGICAL MAP FOR 4 OUTFALL DRAIN DITCHES (OUTFALL AND CAPACITIES)		
A Hydraulic Report has been completed. It is being updated based on comments that were received from TxDOT on a similar project. No change from prior invoice.	L&G	95%
FC 16204 – TRAFFIC SIGNAL WARRANTS (6 LOCATIONS)		
Contract has been executed with Sub ETSI and scope of services was identified. ETSI was provided with a preliminary schematic and digital file for their reference. L&G has reviewed Warrant studies and has included recommendations on schematic. The Warrant study was submitted to TxDOT for their review and approval. TxDOT just started the review process due to there not being an approved AFA in place. No change from prior invoice.	L&G	95.9%
FC 16240 – TRAFFIC SIGNAL WARRANTS (6 LOCATIONS) / SUB		

<p>E.T.S.I. (sub) is approximately 96% complete with their Traffic Signal and Multi-Way Stop Warrant Study. The following tasks have been performed:</p> <ul style="list-style-type: none"> * Collection of data and conduction of field investigations * Assessment of collected data * Accident data and analysis * Collision diagrams * Intersection exhibits * Warrant Analysis * Photo Album * Recommendations * Warrant Study Report <p>No change from prior invoice.</p>	<p>ETSI</p>	<p>95.9%</p>
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------	---------------------

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 565-9813 or Jordan Sinclair at (956) 585-1909.

Sincerely,


 Jordan Sinclair, P.E.
 Project Manager

