

Item	2019-274-12-18-YSS/CSJ0921-02-420	UAR Y 28/20 20	Original Schedule Value			Revised Schedule Value/Change			Material on Hand			Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish		
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value			Quan	Dollars	
100	6002	PREPARING ROW	STA	143.84	\$ 1,900.00	\$ 273,296.00			\$ -		\$ -	136.50	\$ 259,350.00	0.00	\$ -	136.50	\$ 259,350.00	\$ 259,350.00	\$ 12,967.50	7.34	\$ 13,946.00	
104	6015	REMOVING CONC (SIDEWALKS)	SY	32.00	\$ 24.00	\$ 768.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	32.00	\$ 768.00	
104	6022	REMOVING CONC (CURB AND GUTTER)	LF	728.00	\$ 2.00	\$ 1,456.00			\$ -		\$ -	124.00	\$ 248.00	0.00	\$ -	124.00	\$ 248.00	\$ 248.00	\$ 12.40	604.00	\$ 1,208.00	
110	6001	EXCAVATION (ROADWAY)	CY	65,772.00	\$ 7.00	\$ 460,404.00			\$ -		\$ -	33513.59	\$ 234,595.130	9,181.47	\$ 64,270.29	42695.06	\$ 298,865.42	\$ 298,865.42	\$ 14,943.27	23,076.94	\$ 161,538.58	
132	6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5,051.00	\$ 3.00	\$ 15,153.00			\$ -		\$ -	1313.25	\$ 3,939.750	0.00	\$ -	1313.25	\$ 3,939.75	\$ 3,939.75	\$ 196.99	3,737.75	\$ 11,213.25	
164	6026	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	AC	5.19	\$ 2,000.00	\$ 10,380.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	5.19	\$ 10,380.00	
164	6030	CELL FBR MLCH SEED(TEMP)(WARM)	AC	5.19	\$ 1,800.00	\$ 9,342.00			\$ -		\$ -	0.47	\$ 846.000	0.00	\$ -	0.47	\$ 846.00	\$ 846.00	\$ 42.30	4.72	\$ 8,496.00	
168	6001	VEGETATIVE WATERING	MG	569.00	\$ 31.00	\$ 17,639.00			\$ -		\$ -	26.00	\$ 806.000	0.00	\$ -	26.00	\$ 806.00	\$ 806.00	\$ 40.30	543.00	\$ 16,833.00	
204	6003	SPRINKLING (DUST CONTROL)	MG	1,144.00	\$ 1.00	\$ 1,144.00		\$ 5,312,745.82	\$ -		\$ -	717.00	\$ 717.000	43.00	\$ 43.00	760.00	\$ 760.00	\$ 760.00	\$ 38.00	384.00	\$ 384.00	
247	6225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	34,750.00	\$ 27.00	\$ 938,250.00			\$ -		\$ -	10872.09	\$ 293,546.430	5,511.18	\$ 148,801.86	16383.27	\$ 442,348.29	\$ 442,348.29	\$ 22,117.41	18,366.73	\$ 495,901.71	
260	6011	LIME TRT (EXST MATL) (12")	SY	127,002.00	\$ 1.00	\$ 127,002.00			\$ -		\$ -	49509.29	\$ 49,509.290	19,191.09	\$ 19,191.09	68700.38	\$ 68,700.38	\$ 68,700.38	\$ 3,435.02	58,301.62	\$ 58,301.62	
260	6021	LIME TRT (NEW BASE)(14")	SY	9,954.00	\$ 2.00	\$ 19,908.00			\$ -		\$ -	3094.70	\$ 6,189.400	0.00	\$ -	3094.70	\$ 6,189.40	\$ 6,189.40	\$ 309.47	6,859.30	\$ 13,718.60	
260	6043	LIME (HYD, COM OR QK)(SLURRY)	TON	3,488.00	\$ 260.00	\$ 906,880.00			\$ -		\$ -	1567.94	\$ 407,664.400	416.71	\$ 108,344.60	1984.65	\$ 516,009.00	\$ 516,009.00	\$ 25,800.45	1,503.35	\$ 390,871.00	
260	6054	LIME TRT (NEW BASE)(10")	SY	115,458.00	\$ 1.00	\$ 115,458.00			\$ -		\$ -	34899.27	\$ 34,899.270	0.00	\$ -	34899.27	\$ 34,899.27	\$ 34,899.27	\$ 1,744.96	80,558.73	\$ 80,558.73	
305	6002	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	4,665.00	\$ 2.00	\$ 9,330.00			\$ -		\$ -	1916.87	\$ 3,833.740	0.00	\$ -	1916.87	\$ 3,833.74	\$ 3,833.74	\$ 191.69	2,748.13	\$ 5,496.26	
305	6003	SALV, HAUL & STKPL RCL APH PV (2 TO 4")	SY	45,000.00	\$ 3.00	\$ 135,000.00			\$ -		\$ -	25306.79	\$ 75,920.370	0.00	\$ -	25306.79	\$ 75,920.37	\$ 75,920.37	\$ 3,796.02	19,693.21	\$ 59,079.63	
310	6009	PRIME COAT (MC-30)	GAL	23,205.00	\$ 6.00	\$ 139,230.00			\$ -		\$ -	6608.52	\$ 39,651.120	48.33	\$ 289.98	6656.85	\$ 39,941.10	\$ 39,941.10	\$ 1,997.06	16,548.15	\$ 99,288.90	
316	6277	ASPH (SPG 73-19)	GAL	37,063.00	\$ 3.00	\$ 111,189.00			\$ -		\$ -	9343.88	\$ 28,031.640	0.00	\$ -	9343.88	\$ 28,031.64	\$ 28,031.64	\$ 1,401.58	27,719.12	\$ 83,157.36	
316	6486	AGGR (TY-D GR-4P)(SAC-B)	CY	966.00	\$ 155.00	\$ 149,730.00			\$ -		\$ -	243.32	\$ 37,714.600	0.00	\$ -	243.32	\$ 37,714.60	\$ 37,714.60	\$ 1,885.73	722.68	\$ 112,015.40	
341	6039	D-GR HMA TY-D SAC-B PG64-22	TON	19,845.00	\$ 105.00	\$ 2,083,725.00			\$ -		\$ -	2502.82	\$ 262,796.100	0.00	\$ -	2502.82	\$ 262,796.10	\$ 262,796.10	\$ 13,139.81	17,342.18	\$ 1,820,928.90	
354	6051	PLANE ASPH CONC PAV (0" TO 1 1/2")	SY	918.00	\$ 7.00	\$ 6,426.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	918.00	\$ 6,426.00	
400	6006	CUT & RESTORING PAV	SY	89.00	\$ 125.00	\$ 11,125.00			\$ -		\$ -	0.00	\$ -	45.00	\$ 5,625.00	45.00	\$ 5,625.00	\$ 5,625.00	\$ 281.25	44.00	\$ 5,500.00	
400	6010	STRUCT EXCAV (SPECIAL)	CY	76.00	\$ 51.00	\$ 3,876.00			\$ -		\$ -	0.00	\$ -	52.00	\$ 2,652.00	52.00	\$ 2,652.00	\$ 2,652.00	\$ 132.60	24.00	\$ 1,224.00	
400	6011	SAND BACKFILL	CY	9,199.00	\$ 20.00	\$ 183,980.00			\$ -		\$ -	8575.22	\$ 171,504.400	369.46	\$ 7,389.20	8944.68	\$ 178,893.60	\$ 178,893.60	\$ 8,944.68	254.32	\$ 5,086.40	
402	6001	TRENCH EXCAVATION PROTECTION	LF	11,491.00	\$ 2.00	\$ 22,982.00			\$ -		\$ -	10872.00	\$ 21,744.000	360.00	\$ 720.00	11232.00	\$ 22,464.00	\$ 22,464.00	\$ 1,123.20	259.00	\$ 518.00	
416	6030	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	66.00	\$ 80.00	\$ 5,280.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	66.00	\$ 5,280.00	
416	6032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	58.00	\$ 160.00	\$ 9,280.00			\$ -		\$ -	16.00	\$ 2,560.000	0.00	\$ -	16.00	\$ 2,560.00	\$ 2,560.00	\$ 128.00	42.00	\$ 6,720.00	
416	6034	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	44.00	\$ 398.00	\$ 17,512.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	44.00	\$ 17,512.00	
464	6003	RC PIPE (CL III)(18 IN)	LF	673.00	\$ 47.00	\$ 31,631.00			\$ -	80.00	\$ 17.49	\$ 1,399.20	492.00	\$ 23,124.000	101.00	\$ 4,747.00	593.00	\$ 27,871.00	\$ 29,270.20	\$ 1,463.51	80.00	\$ 2,360.80
464	6008	RC PIPE (CL III)(36 IN)	LF	333.00	\$ 104.00	\$ 34,632.00			\$ -	93.00	\$ 51.69	\$ 4,807.17	0.00	\$ -	240.00	\$ 24,960.00	240.00	\$ 24,960.00	\$ 29,767.17	\$ 1,488.36	93.00	\$ 4,864.83
464	6038	RC PIPE (CL III)(18 IN)(SPL)	LF	4,297.00	\$ 50.00	\$ 214,850.00			\$ -	1,712.00	\$ 19.56	\$ 33,486.72	2201.00	\$ 110,050.000	384.00	\$ 19,200.00	2585.00	\$ 129,250.00	\$ 162,736.72	\$ 8,136.84	1,712.00	\$ 52,113.28
464	6039	RC PIPE (CL III)(24 IN)(SPL)	LF	1,092.00	\$ 63.00	\$ 68,796.00			\$ -	86.00	\$ 27.69	\$ 2,381.34	1006.00	\$ 63,378.000	0.00	\$ -	1006.00	\$ 63,378.00	\$ 65,759.34	\$ 3,287.97	86.00	\$ 3,036.66
464	6040	RC PIPE (CL III)(30 IN)(SPL)	LF	1,000.00	\$ 83.00	\$ 83,000.00			\$ -	-	\$ 40.95	\$ -	1000.00	\$ 83,000.000	0.00	\$ -	1000.00	\$ 83,000.00	\$ 83,000.00	\$ 4,150.00	-	\$ -
464	6041	RC PIPE (CL III)(36 IN)(SPL)	LF	3,071.00	\$ 114.00	\$ 350,094.00			\$ -	-	\$ 57.80	\$ -	3071.00	\$ 350,094.000	0.00	\$ -	3071.00	\$ 350,094.00	\$ 350,094.00	\$ 17,504.70	-	\$ -
464	6042	RC PIPE (CL III)(42 IN)(SPL)	LF	2,120.00	\$ 144.00	\$ 305,280.00			\$ -	-	\$ 76.78	\$ -	2120.00	\$ 305,280.000	0.00	\$ -	2120.00	\$ 305,280.00	\$ 305,280.00	\$ 15,264.00	-	\$ -
464	6043	RC PIPE (CL III)(48 IN)(SPL)	LF	2,765.00	\$ 172.00	\$ 475,580.00			\$ -	42.00	\$ 89.41	\$ 3,755.22	2723.00	\$ 468,356.000	0.00	\$ -	2723.00	\$ 468,356.00	\$ 472,111.22	\$ 23,605.56	42.00	\$ 3,468.78
465	6005	JCTBOX(COMPL)(PUB)(3FTX3FT)	EA	7.00	\$ 2,765.00	\$ 19,355.00			\$ -	3.00	\$ 1,178.55	\$ 3,535.65	2.00	\$ 5,530.000	1.00	\$ 2,765.00	3.00	\$ 8,295.00	\$ 11,830.65	\$ 591.53	4.00	\$ 7,524.35
465	6029	INLET (COMPL)(PCU)(3FT)(NONE)	EA	43.00	\$ 3,470.00	\$ 149,210.00			\$ -	16.00	\$ 1,673.25	\$ 26,772.00	20.00	\$ 69,400.000	2.00	\$ 6,940.00	22.00	\$ 76,340.00	\$ 103,112.00	\$ 5,155.60	21.00	\$ 46,098.00
465	6033	INLET (COMPL)(PCU)(4FT)(NONE)	EA	4.00	\$ 4,045.00	\$ 16,180.00			\$ -	-	\$ -	\$ -	4.00	\$ 16,180.000	0.00	\$ -	4.00	\$ 16,180.00	\$ 16,180.00	\$ 809.00	-	\$ -
465	6037	INLET (COMPL)(PCU)(5FT)(NONE)	EA	17.00	\$ 4,510.00	\$ 76,670.00			\$ -	-	\$ 2,400.75	\$ -	14.00	\$ 63,140.000	0.00	\$ -	14.00	\$ 63,140.00	\$ 63,140.00	\$ 3,157.00	3.00	\$ 13,530.00
465	6038	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	1.00	\$ 5,200.00	\$ 5,200.00			\$ -	1.00	\$ 2,885.75	\$ 2,885.75	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 2,885.75	\$ 144.29	1.00	\$ 2,314.25
465	6039	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	1.00	\$ 6,055.00	\$ 6,055.00			\$ -	-	\$ -	\$ -	1.00	\$ 6,055.000	0.00	\$ -	1.00	\$ 6,055.00	\$ 6,055.00	\$ 302.75	-	\$ -
465	6041	INLET (COMPL)(PCU)(6FT)(NONE)	EA	8.00	\$ 5,265.00	\$ 42,120.00			\$ -	1.00	\$ 2,929.40	\$ 2,929.40	7.00	\$ 36,855.000	0.00	\$ -	7.00	\$ 36,855.00	\$ 39,784.40	\$ 1,989.22	1.00	\$ 2,335.60
465	6042	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	1.00	\$ 6,415.00	\$ 6,415.00			\$ -	-	\$ -	\$ -	1.00	\$ 6,415.000	0.00	\$ -	1.00	\$ 6,415.00	\$ 6,415.00	\$ 320.75	-	\$ -
465	6043	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	1.00	\$ 5,198.00	\$ 5,198.00			\$ -	-	\$ 2,880.90	\$ -	0.00	\$ -	1.00	\$ 5,198.00	1.00	\$ 5,198.00	\$ 5,198.00	\$ 259.90	-	\$ -
465	6071	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	2.00	\$ 3,750.00	\$ 7,500.00			\$ -	-	\$ 1,867.25	\$ -	2.00	\$ 7,500.000	0.00	\$ -	2.00	\$ 7,500.00	\$ 7,500.00	\$ 375.00	-	\$ -
465	6074	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5.00	\$ 4,865.00	\$ 24,325.00			\$ -	-	\$ 2,648.10	\$ -	4.00	\$ 19,460.000	0.00	\$ -	4.00	\$ 19,460.00	\$ 19,460.00	\$ 973.00	1.00	\$ 4,865.00
465	6076	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	3.00	\$ 6,075.00	\$ 18,225.00			\$ -	-	\$ 3,307.70	\$ -	3.00	\$ 18,225.000	0.00	\$ -	3.00	\$ 18,225.00	\$ 18,225.00	\$ 911.25	-	\$ -
465	6126	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	9.00	\$ 3,145.00	\$ 28,305.00			\$ -	5.00	\$ 1,445.30	\$ 7,226.50	0.00	\$ -	3.00	\$ 9,435.00	3.00	\$ 9,435.00	\$ 16,661.50	\$ 833.08	6.00	\$ 11,643.50
467	6363	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	4.00	\$ 990.00	\$ 3,960.00			\$ -	-	\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	4.00	\$ 3,960.00
479	6007	ADJUSTING MANHOLES(CAP)	EA	1.00																		

MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1

Item	2019-274-12-18-YSS/CSJ0921-02-420	UAR Y 28/20 20	Original Schedule Value			Revised Schedule Value/Change			Material on Hand			Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish	
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value			Quan	Dollars
531 6001	CONC SIDEWALKS (4")	SY	11,494.00	\$ 38.00	\$ 436,772.00			\$ -	6,536.37	\$ 171.72	\$ 11,242.56	3853.23	\$ 146,422.740	1,104.40	\$ 41,967.20	4957.63	\$ 188,389.94	\$ 199,632.50	\$ 9,981.62	6,536.37	\$ 237,139.50
531 6008	CURB RAMPS (TY 5)	EA	2.00	\$ 2,385.00	\$ 4,770.00			\$ -	2.00	\$109.80	\$ 219.60	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 219.60	\$ 10.98	2.00	\$ 4,550.40
531 6010	CURB RAMPS (TY 7)	EA	14.00	\$ 1,620.00	\$ 22,680.00			\$ -	14.00	\$109.80	\$ 1,537.20	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 1,537.20	\$ 76.86	14.00	\$ 21,142.80
531 6013	CURB RAMPS (TY 10)	EA	34.00	\$ 1,650.00	\$ 56,100.00			\$ -	29.00	\$109.80	\$ 3,184.20	5.00	\$ 8,250.00	0.00	\$ -	5.00	\$ 8,250.00	\$ 11,434.20	\$ 571.71	29.00	\$ 44,665.80
542 6001	REMOVE METAL BEAM GUARD FENCE	LF	155.00	\$ 24.00	\$ 3,720.00			\$ -			\$ -	129.00	\$ 3,096.000	0.00	\$ -	129.00	\$ 3,096.00	\$ 3,096.00	\$ 154.80	26.00	\$ 624.00
544 6001	GUARDRAIL END TREATMENT (INSTALL)	EA	1.00	\$ 3,000.00	\$ 3,000.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 3,000.00
560 6004	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	46.00	\$ 210.00	\$ 9,660.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	46.00	\$ 9,660.00
560 6005	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	1.00	\$ 250.00	\$ 250.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 250.00
560 6006	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	2.00	\$ 375.00	\$ 750.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 750.00
618 6016	CONDT (PVC) (SCH 40) (1")	LF	325.00	\$ 7.65	\$ 2,486.25			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	325.00	\$ 2,486.25
618 6023	CONDT (PVC) (SCH 40) (2")	LF	1,865.00	\$ 11.90	\$ 22,193.50			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,865.00	\$ 22,193.50
618 6024	CONDT (PVC) (SCH 40) (2") (BORE)	LF	215.00	\$ 11.65	\$ 2,504.75			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	215.00	\$ 2,504.75
618 6033	CONDT (PVC) (SCH 40) (4")	LF	468.00	\$ 14.50	\$ 6,786.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	468.00	\$ 6,786.00
618 6034	CONDT (PVC) (SCH 40) (4") (BORE)	LF	565.00	\$ 20.60	\$ 11,639.00			\$ -			\$ -	110.00	\$ 2,266.000	0.00	\$ -	110.00	\$ 2,266.00	\$ 2,266.00	\$ 113.30	455.00	\$ 9,373.00
620 6007	ELEC CONDR (NO.8) BARE	LF	1,090.00	\$ 0.95	\$ 1,035.50			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,090.00	\$ 1,035.50
620 6009	ELEC CONDR (NO.6) BARE	LF	60.00	\$ 1.15	\$ 69.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	60.00	\$ 69.00
620 6010	ELEC CONDR (NO.6) INSULATED	LF	120.00	\$ 1.30	\$ 156.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	120.00	\$ 156.00
621 6005	TRAY CABLE (4 CONDR) (12 AWG)	LF	1,040.00	\$ 2.05	\$ 2,132.00			\$ -			\$ -	40.00	\$ 82.000	0.00	\$ -	40.00	\$ 82.00	\$ 82.00	\$ 4.10	1,000.00	\$ 2,050.00
624 6002	GROUND BOX TY A (12231)W/APRON	EA	31.00	\$ 586.00	\$ 18,166.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	31.00	\$ 18,166.00
624 6008	GROUND BOX TY C (16291)W/APRON	EA	2.00	\$ 975.00	\$ 1,950.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 1,950.00
625 6003	ZINC-COAT STL WIRE STRAND (3/8")	LF	160.00	\$ 1.55	\$ 248.00			\$ -			\$ -	160.00	\$ 248.000	0.00	\$ -	160.00	\$ 248.00	\$ 248.00	\$ 12.40	-	\$ -
628 6301	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1.00	\$ 2,875.00	\$ 2,875.00			\$ -			\$ -	1.00	\$ 2,875.000	0.00	\$ -	1.00	\$ 2,875.00	\$ 2,875.00	\$ 143.75	-	\$ -
636 6001	ALUMINUM SIGNS (TY A)	SF	345.00	\$ 20.00	\$ 6,900.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	345.00	\$ 6,900.00
644 6027	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	40.00	\$ 475.00	\$ 19,000.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	40.00	\$ 19,000.00
644 6030	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	4.00	\$ 750.00	\$ 3,000.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	4.00	\$ 3,000.00
644 6076	REMOVE SM RD SN SUP&AM	EA	30.00	\$ 160.00	\$ 4,800.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	30.00	\$ 4,800.00
662 6001	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	2,614.00	\$ 0.35	\$ 914.90			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,614.00	\$ 914.90
662 6004	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	45,491.00	\$ 0.32	\$ 14,557.12			\$ -			\$ -	29783.00	\$ 9,530.560	0.00	\$ -	29783.00	\$ 9,530.56	\$ 9,530.56	\$ 476.53	15,708.00	\$ 5,026.56
662 6012	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	400.00	\$ 1.00	\$ 400.00			\$ -			\$ -	254.00	\$ 254.000	0.00	\$ -	254.00	\$ 254.00	\$ 254.00	\$ 12.70	146.00	\$ 146.00
662 6014	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	420.00	\$ 7.00	\$ 2,940.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	420.00	\$ 2,940.00
662 6016	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	142.00	\$ 14.00	\$ 1,988.00			\$ -			\$ -	119.00	\$ 1,666.000	0.00	\$ -	119.00	\$ 1,666.00	\$ 1,666.00	\$ 83.30	23.00	\$ 322.00
662 6017	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	7.00	\$ 185.00	\$ 1,295.00			\$ -			\$ -	7.00	\$ 1,295.000	0.00	\$ -	7.00	\$ 1,295.00	\$ 1,295.00	\$ 64.75	-	\$ -
662 6029	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	7.00	\$ 275.00	\$ 1,925.00			\$ -			\$ -	3.00	\$ 825.000	0.00	\$ -	3.00	\$ 825.00	\$ 825.00	\$ 41.25	4.00	\$ 1,100.00
662 6032	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	2,469.00	\$ 0.35	\$ 864.15			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,469.00	\$ 864.15
662 6034	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	60,236.00	\$ 0.32	\$ 19,275.52			\$ -			\$ -	38269.00	\$ 12,246.080	0.00	\$ -	38269.00	\$ 12,246.08	\$ 12,246.08	\$ 612.30	21,967.00	\$ 7,029.44
662 6063	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	560.00	\$ 1.00	\$ 560.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	560.00	\$ 560.00
662 6081	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	3.00	\$ 325.00	\$ 975.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	3.00	\$ 975.00
662 6095	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	100.00	\$ 1.00	\$ 100.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	100.00	\$ 100.00
662 6109	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1,705.00	\$ 3.00	\$ 5,115.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,705.00	\$ 5,115.00
662 6111	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	2,530.00	\$ 3.00	\$ 7,590.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,530.00	\$ 7,590.00
666 6036	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1,300.00	\$ 1.00	\$ 1,300.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,300.00	\$ 1,300.00
666 6042	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1,014.00	\$ 1.50	\$ 1,521.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,014.00	\$ 1,521.00
666 6048	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	634.00	\$ 3.00	\$ 1,902.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	634.00	\$ 1,902.00
666 6300	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	5,240.00	\$ 0.32	\$ 1,676.80			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	5,240.00	\$ 1,676.80
666 6303	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	22,925.00	\$ 0.30	\$ 6,877.50			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	22,925.00	\$ 6,877.50
666 6312	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	4,571.00	\$ 0.32	\$ 1,462.72			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	4,571.00	\$ 1,462.72
666 6315	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	27,767.00	\$ 0.30	\$ 8,330.10			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	27,767.00	\$ 8,330.10
668 6019	PREFAB PAV MRK TY B (W)(ARROW)	EA	35.00	\$ 525.00	\$ 18,375.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	35.00	\$ 18,375.00
668 6027	PREFAB PAV MRK TY B (W)(WORD)	EA	13.00	\$ 825.00	\$ 10,725.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	13.00	\$ 10,725.00
672 6007	REFL PAV MRKR TY I-C	EA	338.00	\$ 3.00	\$ 1,014.00			\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	338.00	\$ 1,014.00
672 6009	REFL PAV MRKR TY II-A-A	EA	1,014.00	\$ 3.00	\$ 3,042.00			\$ -			\$ -	160.00	\$ 480.000	0.00	\$ -	160.00	\$ 480.00	\$ 480.00	\$ 24.00	854.00	\$ 2,562.00
677 6001	ELIM EXT PAV MRK & MRKS (4")	LF	40,737.00	\$ 0.25	\$ 10,184.25			\$ -			\$ -	20157.00	\$ 5,039.250	0.00	\$ -	20157					

MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1

Item	2019-274-12-18-YSS/CSJ0921-02-420	UARY 28/20 20	Original Schedule Value			Revised Schedule Value/Change			Material on Hand			Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish		
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value			Quan	Dollars	
682	6023	BACK PLATE (12") (3 SEC)	EA	16.00	\$ 100.00	\$ 1,600.00			\$ -	16.00	\$29.00	\$ 464.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 464.00	\$ 23.20	16.00	\$ 1,136.00
682	6024	BACK PLATE (12") (4 SEC)	EA	8.00	\$ 105.00	\$ 840.00			\$ -	8.00	\$33.00	\$ 264.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 264.00	\$ 13.20	8.00	\$ 576.00
684	6008	TRF SIG CBL (TY A) (12 AWG) (3 CONDR)	LF	2,565.00	\$ 1.20	\$ 3,078.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,565.00	\$ 3,078.00
684	6010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	LF	4,265.00	\$ 1.65	\$ 7,037.25			\$ -		\$ -	\$ -	790.00	\$ 1,303.50	0.00	\$ -	790.00	\$ 1,303.50	\$ 1,303.50	\$ 65.18	3,475.00	\$ 5,733.75
684	6012	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	1,650.00	\$ 1.95	\$ 3,217.50			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,650.00	\$ 3,217.50
684	6027	TRF SIG CBL (TY A) (14 AWG) (1 CONDR)	LF	650.00	\$ 0.63	\$ 409.50			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	650.00	\$ 409.50
684	6080	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	6,020.00	\$ 1.22	\$ 7,344.40			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	6,020.00	\$ 7,344.40
686	6020	INS TRF SIG PL AM (S)STR(TY D) LUM	EA	1.00	\$ 6,545.00	\$ 6,545.00			\$ -	-	\$4,218.00	\$ -	1.00	\$ 6,545.00	0.00	\$ -	1.00	\$ 6,545.00	\$ 6,545.00	\$ 327.25	-	\$ -
686	6033	INS TRF SIG PL AM(S)1 ARM(32')	EA	1.00	\$ 6,843.00	\$ 6,843.00			\$ -	1.00	\$5,750.00	\$ 5,750.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 5,750.00	\$ 287.50	1.00	\$ 1,093.00
686	6039	INS TRF SIG PL AM(S)1 ARM(36') LUM	EA	2.00	\$ 9,123.00	\$ 18,246.00			\$ -	2.00	\$6,885.00	\$ 13,770.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 13,770.00	\$ 688.50	2.00	\$ 4,476.00
686	6053	INS TRF SIG PL AM(S)1 ARM(50')	EA	2.00	\$ 20,200.00	\$ 40,400.00			\$ -	2.00	\$11,490.00	\$ 22,980.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 22,980.00	\$ 1,149.00	2.00	\$ 17,420.00
687	6001	PED POLE ASSEMBLY	EA	11.00	\$ 1,075.00	\$ 11,825.00			\$ -	11.00	\$340.00	\$ 3,740.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 3,740.00	\$ 187.00	11.00	\$ 8,085.00
688	6001	PED DETECT PUSH BUTTON (APS)	EA	16.00	\$ 847.00	\$ 13,552.00			\$ -	16.00	\$595.62	\$ 9,529.92	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 9,529.92	\$ 476.50	16.00	\$ 4,022.08
688	6004	VEH LP DETECT (SAWCUT)	LF	3,832.00	\$ 10.05	\$ 38,511.60			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	3,832.00	\$ 38,511.60
760	6001	DITCH CLEANING AND RESHAPING (FOOT)	LF	1,250.00	\$ 8.00	\$ 10,000.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,250.00	\$ 10,000.00
1007	6006	IRRIGATION GATE (24")	EA	3.00	\$ 5,775.00	\$ 17,325.00			\$ -		\$ -	\$ -	0.00	\$ -	2.00	\$ 11,550.00	2.00	\$ 11,550.00	\$ 11,550.00	\$ 577.50	1.00	\$ 5,775.00
1007	6007	IRRIGATION VALVE (12")	EA	1.00	\$ 4,360.00	\$ 4,360.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 4,360.00
1007	6008	IRRIGATION WELL (48")	EA	3.00	\$ 20,635.00	\$ 61,905.00			\$ -		\$ -	\$ -	0.00	\$ -	2.00	\$ 41,270.00	2.00	\$ 41,270.00	\$ 41,270.00	\$ 2,063.50	1.00	\$ 20,635.00
1008	6002	PRSSR IRRIG PVC PIPE (24")	LF	502.00	\$ 88.00	\$ 44,176.00			\$ -		\$ -	\$ -	0.00	\$ -	353.00	\$ 31,064.00	353.00	\$ 31,064.00	\$ 31,064.00	\$ 1,553.20	149.00	\$ 13,112.00
1008	6003	PRSSR IRRIG PVC PIPE (12")	LF	8.00	\$ 140.00	\$ 1,120.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	8.00	\$ 1,120.00
SUB TOTAL					\$ 11,083,529.81			\$ -		\$ 190,867.72		\$ 5,167,901.77		\$ 635,573.22		\$ 5,803,474.99	\$ 5,994,342.71	\$ 299,717.14		\$ 5,089,187.10		
DEDUCTIVE ALTERNATE NO. 4 (DA4) IRRIGATION CROSSING (PLAN SHEETS 197-198)																						
104	6009	DA4 REMOVING CONC (RIPRAP)	SY	1,429.00	\$ 6.00	\$ 8,574.00			\$ -		\$ -	\$ -	0.00	\$ -	1,429.00	\$ 8,574.00	1,429.00	\$ 8,574.00	\$ 8,574.00	\$ 428.70	-	\$ -
110	6002	DA4 EXCAVATION (CHANNEL)	CY	8,004.00	\$ 7.00	\$ 56,028.00			\$ -		\$ -	\$ -	570.54	\$ 3,993.78	1,928.00	\$ 13,496.00	2,498.54	\$ 17,489.78	\$ 17,489.78	\$ 874.49	5,505.46	\$ 38,538.22
132	6006	DA4 EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6,463.00	\$ 6.00	\$ 38,778.00			\$ -		\$ -	\$ -	4200.50	\$ 25,203.00	1,130.00	\$ 6,780.00	5330.50	\$ 31,983.00	\$ 31,983.00	\$ 1,599.15	1,132.50	\$ 6,795.00
400	6006	DA4 CUT & RESTORING PAV	SY	130.00	\$ 80.00	\$ 10,400.00			\$ -		\$ -	\$ -	130.00	\$ 10,400.00	0.00	\$ -	130.00	\$ 10,400.00	\$ 10,400.00	\$ 520.00	-	\$ -
400	6010	DA4 STRUCT EXCAV (SPECIAL)	CY	227.00	\$ 50.00	\$ 11,350.00			\$ -		\$ -	\$ -	190.19	\$ 9,509.50	36.81	\$ 1,840.50	227.00	\$ 11,350.00	\$ 11,350.00	\$ 567.50	-	\$ -
400	6011	DA4 SAND BACKFILL	CY	1,398.00	\$ 19.00	\$ 26,562.00			\$ -		\$ -	\$ -	1178.17	\$ 22,385.230	219.83	\$ 4,176.77	1398.00	\$ 26,562.00	\$ 26,562.00	\$ 1,328.10	-	\$ -
402	6001	DA4 TRENCH EXCAVATION PROTECTION	LF	603.00	\$ 5.00	\$ 3,015.00			\$ -		\$ -	\$ -	516.00	\$ 2,580.00	87.00	\$ 435.00	603.00	\$ 3,015.00	\$ 3,015.00	\$ 150.75	-	\$ -
432	6001	DA4 RIPRAP (CONC)(4 IN)	CY	334.00	\$ 400.00	\$ 133,600.00			\$ -		\$ -	\$ -	90.50	\$ 36,200.00	153.50	\$ 61,400.00	244.00	\$ 97,600.00	\$ 97,600.00	\$ 4,880.00	90.00	\$ 36,000.00
496	6008	DA4 REMOV STR (BOX CULVERT)	LF	120.00	\$ 94.00	\$ 11,280.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	120.00	\$ 11,280.00
496	6042	DA4 REMOV STR (SMALL)	EA	2.00	\$ 725.00	\$ 1,450.00			\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 1,450.00
HC001	6001	DA4 CENTRIFUGALLY CAST FIBERGLASS PIPE (96")	LF	322.00	\$ 1,000.00	\$ 322,000.00			\$ -	-	\$718.50	\$ -	322.00	\$ 322,000.00	0.00	\$ -	322.00	\$ 322,000.00	\$ 322,000.00	\$ 16,100.00	-	\$ -
HC001	6002	DA4 CENTRIFUGALLY CAST FIBERGLASS PIPE (110")	LF	281.00	\$ 1,290.00	\$ 362,490.00			\$ -	-	\$654.74	\$ -	194.00	\$ 250,260.00	87.00	\$ 112,230.00	281.00	\$ 362,490.00	\$ 362,490.00	\$ 18,124.50	-	\$ -
SUB TOTAL					\$ 985,527.00			\$ -		\$ -		\$ 682,531.51		\$ 208,932.27		\$ 891,463.78	\$ 891,463.78	\$ 44,573.19		\$ 94,063.22		
TOTAL					\$ 12,069,056.81			\$ -		\$ 190,867.72		\$ 5,850,433.28		\$ 844,505.49		\$ 6,694,938.77	\$ 6,885,806.49	\$ 344,290.32		\$ 5,183,250.32		
CHANGE ORDER NO. 1																						
					\$ -			\$ -		\$ -		\$ -		0.00	\$ -	0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
					\$ -			\$ -		\$ -		\$ -		0.00	\$ -	0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
					\$ -			\$ -		\$ -		\$ -		0.00	\$ -	0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
					\$ -			\$ -		\$ -		\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
CHANGE ORDER NO. 1					\$ -			\$ -		\$ -		\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
SUB TOTAL					\$ -			\$ -		\$ -		\$ -		\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
TOTAL					\$ 12,069,056.81			\$ -		\$ 190,867.72		\$ 5,850,433.28		\$ 844,505.49		\$ 6,694,938.77	\$ 6,885,806.49	\$ 344,290.32		\$ 5,183,250.32		

Texas Cordia Construction, LLC
 7/15/2020
 MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1

Contractor Name
 Starting Date
 Project Ending Date
 Engineer's / County Project Description

Application No.: 9
 Application Date: 3/31/2021
 Period To: 3/1/2021-3/31/2021
 Engineer's / County Project No.: 2019-274-12-18-YSS
 CSJ: 0921-02-420

Item	2019-274-12-18-YSS/CSJ0921-02-420	UARY 28/20 20	Original Schedule Value			Revised Schedule Value/Change			Material on Hand			Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish	
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value			Quan	Dollars

ORIGINAL CONTRACT \$ 12,069,056.81
 CHANGE TO DATE \$ -
 CURRENT CONTRACT VALUE \$ 12,069,056.81

TOTAL TO DATE \$ 6,694,938.77
 TOTAL MOH \$ 190,867.72
 TOTAL AMOUNT EARNED TO DATED \$ 6,885,806.49
 LESS RETAINAGE \$ 344,290.32
 NET AMOUNT EARNED TO DATE \$ 6,541,516.17
 PREVIOUS PAYMENTS \$ 5,829,099.11
 NET AMOUNT EARNED THIS PERIOD \$ 712,417.06

