



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
5/3/2021	10063

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #1
 1902 Joe Stephens
 Weslaco, TX 78577

Project Info:

Contract #C-17-310-03-13 WA#1
 Sunset Park Operations Facility
 Construction Mgmt Services
 B2Z JOB: 1100
 PO # 778432

Billing Period April 2021

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 1.0 - Pre-Design Phase Services	\$ 5,432.82	\$ 5,432.82	\$ -	\$ 5,432.82	100%
Task 2.1 - Oversight of A/E Design Team/Plan Review/Value Engineering	\$ 4,510.24	\$ 4,510.24	\$ -	\$ 4,510.24	100%
Task 2.2 - Contractor Qualification/Bid Solicitation and Selection (CMAR Delivery Method)	\$ 5,842.92	\$ 5,842.92	\$ -	\$ 5,842.92	100%
Task 3.1 - Construction & Contract Management	\$ 4,997.20	\$ 3,597.98	\$ 249.86	\$ 3,847.84	77%
Task 3.2 - Daily Field Reports and Progress Photos	\$ 29,149.25	\$ 12,242.69	\$ 2,914.92	\$ 15,157.61	52%
Task 4.0 - Project Close Out	\$ 2,255.12	\$ -	\$ -	\$ -	0%
Task 5.0 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 8,892.34	\$ 8,892.34	\$ -	\$ 8,892.34	100%
Direct Expenses	\$ 4,309.76	\$ 1,508.42	\$ -	\$ 1,508.42	35%
Total For This Billing Period					3,164.78

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$65,389.65	\$42,027.41	69.1%	\$20,197.46

Aisha Gonzalez - President