

MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1

Item	2019-274-12-18-YSS/CSJ0921-02-420	Unit	Original Schedule Value			Revised Schedule Value/Change			Material on Hand		Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish			
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity			Value	Quan	Dollars	
100	6002	PREPARING ROW	STA	143.84	\$ 1,900.00	\$ 273,296.00			\$ -		\$ -	136.50	\$ 259,350.00	0.00	\$ -	136.50	\$ 259,350.00	\$ 259,350.00	\$ 12,967.50	7.34	\$ 13,946.00	
104	6015	REMOVING CONC (SIDEWALKS)	SY	32.00	\$ 24.00	\$ 768.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	32.00	\$ 768.00	
104	6022	REMOVING CONC (CURB AND GUTTER)	LF	728.00	\$ 2.00	\$ 1,456.00			\$ -		\$ -	124.00	\$ 248.00	0.00	\$ -	124.00	\$ 248.00	\$ 248.00	\$ 12.40	604.00	\$ 1,208.00	
110	6001	EXCAVATION (ROADWAY)	CY	65,772.00	\$ 7.00	\$ 460,404.00			\$ -		\$ -	42695.06	\$ 298,865.42	0.00	\$ -	42695.06	\$ 298,865.42	\$ 298,865.42	\$ 14,943.27	23,076.94	\$ 161,538.58	
132	6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5,051.00	\$ 3.00	\$ 15,153.00			\$ -		\$ -	1313.25	\$ 3,939.75	0.00	\$ -	1313.25	\$ 3,939.75	\$ 3,939.75	\$ 196.99	3,737.75	\$ 11,213.25	
164	6026	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	AC	5.19	\$ 2,000.00	\$ 10,380.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	5.19	\$ 10,380.00	
164	6030	CELL FBR MLCH SEED(TEMP)(WARM)	AC	5.19	\$ 1,800.00	\$ 9,342.00			\$ -		\$ -	0.47	\$ 846.00	0.00	\$ -	0.47	\$ 846.00	\$ 846.00	\$ 42.30	4.72	\$ 8,496.00	
168	6001	VEGETATIVE WATERING	MG	569.00	\$ 31.00	\$ 17,639.00			\$ -		\$ -	26.00	\$ 806.00	0.00	\$ -	26.00	\$ 806.00	\$ 806.00	\$ 40.30	543.00	\$ 16,833.00	
204	6003	SPRINKLING (DUST CONTROL)	MG	1,144.00	\$ 1.00	\$ 1,144.00			\$ -		\$ -	760.00	\$ 760.00	0.00	\$ -	760.00	\$ 760.00	\$ 760.00	\$ 38.00	384.00	\$ 384.00	
247	6225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	34,750.00	\$ 27.00	\$ 938,250.00			\$ -		\$ -	16383.27	\$ 442,348.29	252.07	\$ 6,805.89	16635.34	\$ 449,154.18	\$ 449,154.18	\$ 22,457.71	18,114.66	\$ 489,095.82	
260	6011	LIME TRT (EXST MATL) (12")	SY	127,002.00	\$ 1.00	\$ 127,002.00			\$ -		\$ -	68700.38	\$ 68,700.38	3,400.00	\$ 3,400.00	72100.38	\$ 72,100.38	\$ 72,100.38	\$ 3,605.02	54,901.62	\$ 54,901.62	
260	6021	LIME TRT (NEW BASE)(14")	SY	9,954.00	\$ 2.00	\$ 19,908.00			\$ -		\$ -	3094.70	\$ 6,189.40	0.00	\$ -	3094.70	\$ 6,189.40	\$ 6,189.40	\$ 309.47	6,859.30	\$ 13,718.60	
260	6043	LIME (HYD, COM OR QK)(SLURRY)	TON	3,488.00	\$ 260.00	\$ 906,880.00			\$ -		\$ -	1984.65	\$ 516,009.00	154.33	\$ 40,125.80	2138.98	\$ 556,134.80	\$ 556,134.80	\$ 27,806.74	1,349.02	\$ 350,745.20	
260	6054	LIME TRT (NEW BASE)(10")	SY	115,458.00	\$ 1.00	\$ 115,458.00			\$ -		\$ -	34899.27	\$ 34,899.27	20,831.09	\$ 20,831.09	55730.36	\$ 55,730.36	\$ 55,730.36	\$ 2,786.52	59,727.64	\$ 59,727.64	
305	6002	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	4,665.00	\$ 2.00	\$ 9,330.00			\$ -		\$ -	1916.87	\$ 3,833.74	0.00	\$ -	1916.87	\$ 3,833.74	\$ 3,833.74	\$ 191.69	2,748.13	\$ 5,496.26	
305	6003	SALV, HAUL & STKPL RCL APH PV (2 TO 4")	SY	45,000.00	\$ 3.00	\$ 135,000.00			\$ -		\$ -	25306.79	\$ 75,920.37	0.00	\$ -	25306.79	\$ 75,920.37	\$ 75,920.37	\$ 3,796.02	19,693.21	\$ 59,079.63	
310	6009	PRIME COAT (MC-30)	GAL	23,205.00	\$ 6.00	\$ 139,230.00			\$ -		\$ -	6656.85	\$ 39,941.10	3,349.99	\$ 20,099.94	10006.84	\$ 60,041.04	\$ 60,041.04	\$ 3,002.05	13,198.16	\$ 79,188.96	
316	6277	ASPH (SPG 73-19)	GAL	37,063.00	\$ 3.00	\$ 111,189.00			\$ -		\$ -	9343.88	\$ 28,031.64	5,743.47	\$ 17,230.41	15087.35	\$ 45,262.05	\$ 45,262.05	\$ 2,263.10	21,975.65	\$ 69,826.95	
316	6486	AGGR (TY-D GR-4P)(SAC-B)	CY	966.00	\$ 155.00	\$ 149,730.00			\$ -		\$ -	243.32	\$ 37,714.60	149.60	\$ 23,188.00	392.92	\$ 60,902.60	\$ 60,902.60	\$ 3,045.13	573.08	\$ 88,827.40	
341	6039	D-GR HMA TY-D SAC-B PG64-22	TON	19,845.00	\$ 105.00	\$ 2,083,725.00			\$ -		\$ -	2502.82	\$ 262,796.10	1,560.25	\$ 163,826.25	4063.07	\$ 426,622.35	\$ 426,622.35	\$ 21,331.12	15,781.93	\$ 1,657,102.65	
354	6051	PLANE ASPH CONC PAV (0" TO 1 1/2")	SY	918.00	\$ 7.00	\$ 6,426.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	918.00	\$ 6,426.00	
400	6006	CUT & RESTORING PAV	SY	89.00	\$ 125.00	\$ 11,125.00			\$ -		\$ -	45.00	\$ 5,625.00	44.00	\$ 5,500.00	89.00	\$ 11,125.00	\$ 11,125.00	\$ 556.25	-	\$ -	
400	6010	STRUCT EXCAV (SPECIAL)	CY	76.00	\$ 51.00	\$ 3,876.00			\$ -		\$ -	52.00	\$ 2,652.00	24.00	\$ 1,224.00	76.00	\$ 3,876.00	\$ 3,876.00	\$ 193.80	-	\$ -	
400	6011	SAND BACKFILL	CY	9,199.00	\$ 20.00	\$ 183,980.00			\$ -		\$ -	8944.68	\$ 178,893.60	103.57	\$ 2,071.40	9048.25	\$ 180,965.00	\$ 180,965.00	\$ 9,048.25	150.75	\$ 3,015.00	
402	6001	TRENCH EXCAVATION PROTECTION	LF	11,491.00	\$ 2.00	\$ 22,982.00			\$ -		\$ -	11232.00	\$ 22,464.00	149.00	\$ 298.00	11381.00	\$ 22,762.00	\$ 22,762.00	\$ 1,138.10	110.00	\$ 220.00	
416	6030	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	66.00	\$ 80.00	\$ 5,280.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	66.00	\$ 5,280.00	
416	6032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	58.00	\$ 160.00	\$ 9,280.00			\$ -		\$ -	16.00	\$ 2,560.00	29.20	\$ 4,672.00	45.20	\$ 7,232.00	\$ 7,232.00	\$ 361.60	12.80	\$ 2,048.00	
416	6034	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	44.00	\$ 398.00	\$ 17,512.00			\$ -		\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	44.00	\$ 17,512.00	
464	6003	RC PIPE (CL III)(18 IN)	LF	673.00	\$ 47.00	\$ 31,631.00			\$ -	80.00	\$ 17.49	\$ 1,399.20	593.00	\$ 27,871.00	0.00	\$ -	593.00	\$ 27,871.00	\$ 29,270.20	\$ 1,463.51	80.00	\$ 2,360.80
464	6008	RC PIPE (CL III)(36 IN)	LF	333.00	\$ 104.00	\$ 34,632.00			\$ -	-	\$ 51.69	\$ -	240.00	\$ 24,960.00	93.00	\$ 9,672.00	333.00	\$ 34,632.00	\$ 34,632.00	\$ 1,731.60	-	\$ -
464	6038	RC PIPE (CL III)(18 IN)(SPL)	LF	4,297.00	\$ 50.00	\$ 214,850.00			\$ -	1,664.00	\$ 19.56	\$ 32,547.84	2585.00	\$ 129,250.00	48.00	\$ 2,400.00	2633.00	\$ 131,650.00	\$ 164,197.84	\$ 8,209.89	1,664.00	\$ 50,652.16
464	6039	RC PIPE (CL III)(24 IN)(SPL)	LF	1,092.00	\$ 63.00	\$ 68,796.00			\$ -	86.00	\$ 27.69	\$ 2,381.34	1006.00	\$ 63,378.00	0.00	\$ -	1006.00	\$ 63,378.00	\$ 65,759.34	\$ 3,287.97	86.00	\$ 3,036.66
464	6040	RC PIPE (CL III)(30 IN)(SPL)	LF	1,000.00	\$ 83.00	\$ 83,000.00			\$ -	-	\$ 40.95	\$ -	1000.00	\$ 83,000.00	0.00	\$ -	1000.00	\$ 83,000.00	\$ 83,000.00	\$ 4,150.00	-	\$ -
464	6041	RC PIPE (CL III)(36 IN)(SPL)	LF	3,071.00	\$ 114.00	\$ 350,094.00			\$ -	-	\$ 57.80	\$ -	3071.00	\$ 350,094.00	0.00	\$ -	3071.00	\$ 350,094.00	\$ 350,094.00	\$ 17,504.70	-	\$ -
464	6042	RC PIPE (CL III)(42 IN)(SPL)	LF	2,120.00	\$ 144.00	\$ 305,280.00			\$ -	-	\$ 76.78	\$ -	2120.00	\$ 305,280.00	0.00	\$ -	2120.00	\$ 305,280.00	\$ 305,280.00	\$ 15,264.00	-	\$ -
464	6043	RC PIPE (CL III)(48 IN)(SPL)	LF	2,765.00	\$ 172.00	\$ 475,580.00			\$ -	42.00	\$ 89.41	\$ 3,755.22	2723.00	\$ 468,356.00	0.00	\$ -	2723.00	\$ 468,356.00	\$ 472,111.22	\$ 23,605.56	42.00	\$ 3,468.78
465	6005	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	7.00	\$ 2,765.00	\$ 19,355.00			\$ -	3.00	\$ 1,178.55	\$ 3,535.65	3.00	\$ 8,295.00	0.00	\$ -	3.00	\$ 8,295.00	\$ 11,830.65	\$ 591.53	4.00	\$ 7,524.35
465	6029	INLET (COMPL)(PCU)(3FT)(NONE)	EA	43.00	\$ 3,470.00	\$ 149,210.00			\$ -	16.00	\$ 1,673.25	\$ 26,772.00	22.00	\$ 76,340.00	0.00	\$ -	22.00	\$ 76,340.00	\$ 103,112.00	\$ 5,155.60	21.00	\$ 46,098.00
465	6033	INLET (COMPL)(PCU)(4FT)(NONE)	EA	4.00	\$ 4,045.00	\$ 16,180.00			\$ -	-	\$ -	\$ -	4.00	\$ 16,180.00	0.00	\$ -	4.00	\$ 16,180.00	\$ 16,180.00	\$ 809.00	-	\$ -
465	6037	INLET (COMPL)(PCU)(5FT)(NONE)	EA	17.00	\$ 4,510.00	\$ 76,670.00			\$ -	-	\$ 2,400.75	\$ -	14.00	\$ 63,140.00	0.00	\$ -	14.00	\$ 63,140.00	\$ 63,140.00	\$ 3,157.00	3.00	\$ 13,530.00
465	6038	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	1.00	\$ 5,200.00	\$ 5,200.00			\$ -	1.00	\$ 2,885.75	\$ 2,885.75	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 2,885.75	\$ 144.29	1.00	\$ 2,314.25
465	6039	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	1.00	\$ 6,055.00	\$ 6,055.00			\$ -	-	\$ -	\$ -	1.00	\$ 6,055.00	0.00	\$ -	1.00	\$ 6,055.00	\$ 6,055.00	\$ 302.75	-	\$ -
465	6041	INLET (COMPL)(PCU)(6FT)(NONE)	EA	8.00	\$ 5,265.00	\$ 42,120.00			\$ -	1.00	\$ 2,929.40	\$ 2,929.40	7.00	\$ 36,855.00	0.00	\$ -	7.00	\$ 36,855.00	\$ 39,784.40	\$ 1,989.22	1.00	\$ 2,335.60
465	6042	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	1.00	\$ 6,415.00	\$ 6,415.00			\$ -	-	\$ -	\$ -	1.00	\$ 6,415.00	0.00	\$ -	1.00	\$ 6,415.00	\$ 6,415.00	\$ 320.75	-	\$ -
465	6043	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	1.00	\$ 5,198.00	\$ 5,198.00			\$ -	-	\$ 2,880.90	\$ -	1.00	\$ 5,198.00	0.00	\$ -	1.00	\$ 5,198.00	\$ 5,198.00	\$ 259.90	-	\$ -
465	6071	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	2.00	\$ 3,750.00	\$ 7,500.00			\$ -	-	\$ 1,867.25	\$ -	2.00	\$ 7,500.00	0.00	\$ -	2.00	\$ 7,500.00	\$ 7,500.00	\$ 375.00	-	\$ -

Item	2019-274-12-18-YSS/CSJ0921-02-420	Unit	Original Schedule Value			Revised Schedule Value/Change			Material on Hand			Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish	
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity	Value			Quan	Dollars
531 6001	CONC SIDEWALKS (4")	SY	11,494.00	\$ 38.00	\$ 436,772.00		\$ -	5,699.19	\$ 1.72	\$ 9,802.61	4957.63	\$ 188,389.940	837.18	\$ 31,812.84	5794.81	\$ 220,202.78	\$ 230,005.39	\$ 11,500.27	5,699.19	\$ 206,766.61	
531 6008	CURB RAMPS (TY 5)	EA	2.00	\$ 2,385.00	\$ 4,770.00		\$ -	2.00	\$109.80	\$ 219.60	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 219.60	\$ 10.98	2.00	\$ 4,550.40	
531 6010	CURB RAMPS (TY 7)	EA	14.00	\$ 1,620.00	\$ 22,680.00		\$ -	14.00	\$109.80	\$ 1,537.20	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 1,537.20	\$ 76.86	14.00	\$ 21,142.80	
531 6013	CURB RAMPS (TY 10)	EA	34.00	\$ 1,650.00	\$ 56,100.00		\$ -	21.00	\$109.80	\$ 2,305.80	5.00	\$ 8,250.00	8.00	\$ 13,200.00	13.00	\$ 21,450.00	\$ 23,755.80	\$ 1,187.79	21.00	\$ 32,344.20	
542 6001	REMOVE METAL BEAM GUARD FENCE	LF	155.00	\$ 24.00	\$ 3,720.00		\$ -			\$ -	129.00	\$ 3,096.000	0.00	\$ -	129.00	\$ 3,096.00	\$ 3,096.00	\$ 154.80	26.00	\$ 624.00	
544 6001	GUARDRAIL END TREATMENT (INSTALL)	EA	1.00	\$ 3,000.00	\$ 3,000.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 3,000.00	
560 6004	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	46.00	\$ 210.00	\$ 9,660.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	46.00	\$ 9,660.00	
560 6005	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	1.00	\$ 250.00	\$ 250.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 250.00	
560 6006	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	2.00	\$ 375.00	\$ 750.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 750.00	
618 6016	CONDT (PVC) (SCH 40) (1")	LF	325.00	\$ 7.65	\$ 2,486.25		\$ -			\$ -	0.00	\$ -	30.00	\$ 229.50	30.00	\$ 229.50	\$ 229.50	\$ 11.48	295.00	\$ 2,256.75	
618 6023	CONDT (PVC) (SCH 40) (2")	LF	1,865.00	\$ 11.90	\$ 22,193.50		\$ -			\$ -	0.00	\$ -	350.00	\$ 4,165.00	350.00	\$ 4,165.00	\$ 4,165.00	\$ 208.25	1,515.00	\$ 18,028.50	
618 6024	CONDT (PVC) (SCH 40) (2") (BORE)	LF	215.00	\$ 11.65	\$ 2,504.75		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	215.00	\$ 2,504.75	
618 6033	CONDT (PVC) (SCH 40) (4")	LF	468.00	\$ 14.50	\$ 6,786.00		\$ -			\$ -	0.00	\$ -	15.00	\$ 217.50	15.00	\$ 217.50	\$ 217.50	\$ 10.88	453.00	\$ 6,568.50	
618 6034	CONDT (PVC) (SCH 40) (4") (BORE)	LF	565.00	\$ 20.60	\$ 11,639.00		\$ -			\$ -	110.00	\$ 2,266.000	0.00	\$ -	110.00	\$ 2,266.00	\$ 2,266.00	\$ 113.30	455.00	\$ 9,373.00	
620 6007	ELEC CONDR (NO.8) BARE	LF	1,090.00	\$ 0.95	\$ 1,035.50		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,090.00	\$ 1,035.50	
620 6009	ELEC CONDR (NO.6) BARE	LF	60.00	\$ 1.15	\$ 69.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	60.00	\$ 69.00	
620 6010	ELEC CONDR (NO.6) INSULATED	LF	120.00	\$ 1.30	\$ 156.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	120.00	\$ 156.00	
621 6005	TRAY CABLE (4 CONDR) (12 AWG)	LF	1,040.00	\$ 2.05	\$ 2,132.00		\$ -			\$ -	40.00	\$ 82.000	0.00	\$ -	40.00	\$ 82.00	\$ 82.00	\$ 4.10	1,000.00	\$ 2,050.00	
624 6002	GROUND BOX TY A (12231)W/APRON	EA	31.00	\$ 586.00	\$ 18,166.00		\$ -			\$ -	0.00	\$ -	2.00	\$ 1,172.00	2.00	\$ 1,172.00	\$ 1,172.00	\$ 58.60	29.00	\$ 16,994.00	
624 6008	GROUND BOX TY C (16291)W/APRON	EA	2.00	\$ 975.00	\$ 1,950.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 1,950.00	
625 6003	ZINC-COAT STL WIRE STRAND (3/8")	LF	160.00	\$ 1.55	\$ 248.00		\$ -			\$ -	160.00	\$ 248.000	0.00	\$ -	160.00	\$ 248.00	\$ 248.00	\$ 12.40	-	\$ -	
628 6301	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1.00	\$ 2,875.00	\$ 2,875.00		\$ -			\$ -	1.00	\$ 2,875.000	0.00	\$ -	1.00	\$ 2,875.00	\$ 2,875.00	\$ 143.75	-	\$ -	
636 6001	ALUMINUM SIGNS (TY A)	SF	345.00	\$ 20.00	\$ 6,900.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	345.00	\$ 6,900.00	
644 6027	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	40.00	\$ 475.00	\$ 19,000.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	40.00	\$ 19,000.00	
644 6030	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	4.00	\$ 750.00	\$ 3,000.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	4.00	\$ 3,000.00	
644 6076	REMOVE SM RD SN SUP&AM	EA	30.00	\$ 160.00	\$ 4,800.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	30.00	\$ 4,800.00	
662 6001	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	2,614.00	\$ 0.35	\$ 914.90		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,614.00	\$ 914.90	
662 6004	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	45,491.00	\$ 0.32	\$ 14,557.12		\$ -			\$ -	29783.00	\$ 9,530.560	0.00	\$ -	29783.00	\$ 9,530.56	\$ 9,530.56	\$ 476.53	15,708.00	\$ 5,026.56	
662 6012	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	400.00	\$ 1.00	\$ 400.00		\$ -			\$ -	254.00	\$ 254.000	0.00	\$ -	254.00	\$ 254.00	\$ 254.00	\$ 12.70	146.00	\$ 146.00	
662 6014	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	420.00	\$ 7.00	\$ 2,940.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	420.00	\$ 2,940.00	
662 6016	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	142.00	\$ 14.00	\$ 1,988.00		\$ -			\$ -	119.00	\$ 1,666.000	0.00	\$ -	119.00	\$ 1,666.00	\$ 1,666.00	\$ 83.30	23.00	\$ 322.00	
662 6017	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	7.00	\$ 185.00	\$ 1,295.00		\$ -			\$ -	7.00	\$ 1,295.000	0.00	\$ -	7.00	\$ 1,295.00	\$ 1,295.00	\$ 64.75	-	\$ -	
662 6029	WK ZN PAV MRK NON-REMOV (W)(WORD)	EA	7.00	\$ 275.00	\$ 1,925.00		\$ -			\$ -	3.00	\$ 825.000	0.00	\$ -	3.00	\$ 825.00	\$ 825.00	\$ 41.25	4.00	\$ 1,100.00	
662 6032	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	2,469.00	\$ 0.35	\$ 864.15		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,469.00	\$ 864.15	
662 6034	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	60,236.00	\$ 0.32	\$ 19,275.52		\$ -			\$ -	38269.00	\$ 12,246.080	0.00	\$ -	38269.00	\$ 12,246.08	\$ 12,246.08	\$ 612.30	21,967.00	\$ 7,029.44	
662 6063	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	560.00	\$ 1.00	\$ 560.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	560.00	\$ 560.00	
662 6081	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	3.00	\$ 325.00	\$ 975.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	3.00	\$ 975.00	
662 6095	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	100.00	\$ 1.00	\$ 100.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	100.00	\$ 100.00	
662 6109	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1,705.00	\$ 3.00	\$ 5,115.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,705.00	\$ 5,115.00	
662 6111	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	2,530.00	\$ 3.00	\$ 7,590.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2,530.00	\$ 7,590.00	
666 6036	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1,300.00	\$ 1.00	\$ 1,300.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,300.00	\$ 1,300.00	
666 6042	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1,014.00	\$ 1.50	\$ 1,521.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,014.00	\$ 1,521.00	
666 6048	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	634.00	\$ 3.00	\$ 1,902.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	634.00	\$ 1,902.00	
666 6300	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	5,240.00	\$ 0.32	\$ 1,676.80		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	5,240.00	\$ 1,676.80	
666 6303	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	22,925.00	\$ 0.30	\$ 6,877.50		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	22,925.00	\$ 6,877.50	
666 6312	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	4,571.00	\$ 0.32	\$ 1,462.72		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	4,571.00	\$ 1,462.72	
666 6315	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	27,767.00	\$ 0.30	\$ 8,330.10		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	27,767.00	\$ 8,330.10	
668 6019	PREFAB PAV MRK TY B (W)(ARROW)	EA	35.00	\$ 525.00	\$ 18,375.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	35.00	\$ 18,375.00	
668 6027	PREFAB PAV MRK TY B (W)(WORD)	EA	13.00	\$ 825.00	\$ 10,725.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	13.00	\$ 10,725.00	
672 6007	REFL PAV MRK TY I-C	EA	338.00	\$ 3.00	\$ 1,014.00		\$ -			\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	338.00	\$ 1,014.00	
672 6009	REFL PAV MRK TY II-A-A	EA	1,014.00	\$ 3.00	\$ 3,042.00		\$ -			\$ -	160.00	\$ 480.000	0.00	\$ -	160.00	\$ 480.00	\$ 480.00	\$ 24.00	854.00	\$ 2,562.00	
677 6001	ELIM EXT PAV MRK & MRKS (4")	LF	40,737.00	\$ 0.25	\$ 10,184.25		\$ -			\$ -	20157.00	\$ 5,039.250	0.00	\$ -	20157.00	\$ 5,039.25	\$ 5,039.25	\$ 251.96	20,580.00	\$ 5,145.00	
677 6003	ELIM EXT PAV MRK & MRKS (8")	LF	350.00	\$ 0.50	\$ 175.00		\$ -			\$ -	102.00	\$ 51.000	0.00	\$ -	102.00						

MILE 6 WEST ROAD PROJECT FROM MILE 9 NORTH TO MILE 11- HIDALGO COUNTY PRECINCT NO. 1

Item	2019-274-12-18-YSS/CSJ0921-02-420	Unit	Original Schedule Value			Revised Schedule Value/Change			Material on Hand		Previous Application		This Period		Total to Date		Total Work Completed & Stored	Retainage	Balance To Finish		
			Quan	ITEM COST	Dollars	QTY	ITEM COST	OVERRUN / UNDERRUN	QTY to Date	Item Cost	Item Cost (Total)	Quantity	Value	Quantity	Value	Quantity			Value	Quan	Dollars
682	6023	BACK PLATE (12") (3 SEC)	EA	16.00	\$ 100.00	\$ 1,600.00		\$ -	16.00	\$29.00	\$ 464.00	0.00	\$ -	0.00	\$ -	0.00	\$ 464.00	\$ 23.20	16.00	\$ 1,136.00	
682	6024	BACK PLATE (12") (4 SEC)	EA	8.00	\$ 105.00	\$ 840.00		\$ -	8.00	\$33.00	\$ 264.00	0.00	\$ -	0.00	\$ -	0.00	\$ 264.00	\$ 13.20	8.00	\$ 576.00	
684	6008	TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	2,565.00	\$ 1.20	\$ 3,078.00		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	2,565.00	\$ 3,078.00	
684	6010	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	4,265.00	\$ 1.65	\$ 7,037.25		\$ -		\$ -	\$ -	790.00	\$ 1,303.500	0.00	\$ -	790.00	\$ 1,303.50	\$ 1,303.50	\$ 65.18	3,475.00	\$ 5,733.75
684	6012	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1,650.00	\$ 1.95	\$ 3,217.50		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,650.00	\$ 3,217.50
684	6027	TRF SIG CBL (TY A)(14 AWG)(1 CONDR)	LF	650.00	\$ 0.63	\$ 409.50		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	650.00	\$ 409.50
684	6080	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	6,020.00	\$ 1.22	\$ 7,344.40		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	6,020.00	\$ 7,344.40
686	6020	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	1.00	\$ 6,545.00	\$ 6,545.00		\$ -		\$4,218.00	\$ -	1.00	\$ 6,545.000	0.00	\$ -	1.00	\$ 6,545.00	\$ 6,545.00	\$ 327.25	-	\$ -
686	6033	INS TRF SIG PL AM(S)1 ARM(32)	EA	1.00	\$ 6,843.00	\$ 6,843.00		\$ -	1.00	\$5,750.00	\$ 5,750.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 5,750.00	\$ 287.50	1.00	\$ 1,093.00
686	6039	INS TRF SIG PL AM(S)1 ARM(36)LUM	EA	2.00	\$ 9,123.00	\$ 18,246.00		\$ -	2.00	\$6,885.00	\$ 13,770.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 13,770.00	\$ 688.50	2.00	\$ 4,476.00
686	6053	INS TRF SIG PL AM(S)1 ARM(50)	EA	2.00	\$ 20,200.00	\$ 40,400.00		\$ -	2.00	\$11,490.00	\$ 22,980.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 22,980.00	\$ 1,149.00	2.00	\$ 17,420.00
687	6001	PED POLE ASSEMBLY	EA	11.00	\$ 1,075.00	\$ 11,825.00		\$ -	11.00	\$340.00	\$ 3,740.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 3,740.00	\$ 187.00	11.00	\$ 8,085.00
688	6001	PED DETECT PUSH BUTTON (APS)	EA	16.00	\$ 847.00	\$ 13,552.00		\$ -	16.00	\$595.62	\$ 9,529.92	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 9,529.92	\$ 476.50	16.00	\$ 4,022.08
688	6004	VEH LP DETECT (SAWCUT)	LF	3,832.00	\$ 10.05	\$ 38,511.60		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	3,832.00	\$ 38,511.60
760	6001	DITCH CLEANING AND RESHAPING (FOOT)	LF	1,250.00	\$ 8.00	\$ 10,000.00		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1,250.00	\$ 10,000.00
1007	6006	IRRIGATION GATE (24")	EA	3.00	\$ 5,775.00	\$ 17,325.00		\$ -		\$ -	\$ -	2.00	\$ 11,550.000	1.00	\$ 5,775.00	3.00	\$ 17,325.00	\$ 17,325.00	\$ 866.25	-	\$ -
1007	6007	IRRIGATION VALVE (12")	EA	1.00	\$ 4,360.00	\$ 4,360.00		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	1.00	\$ 4,360.00
1007	6008	IRRIGATION WELL (48")	EA	3.00	\$ 20,635.00	\$ 61,905.00		\$ -		\$ -	\$ -	2.00	\$ 41,270.000	1.00	\$ 20,635.00	3.00	\$ 61,905.00	\$ 61,905.00	\$ 3,095.25	-	\$ -
1008	6002	PRSSR IRRIG PVC PIPE (24")	LF	502.00	\$ 88.00	\$ 44,176.00		\$ -		\$ -	\$ -	353.00	\$ 31,064.000	149.00	\$ 13,112.00	502.00	\$ 44,176.00	\$ 44,176.00	\$ 2,208.80	-	\$ -
1008	6003	PRSSR IRRIG PVC PIPE (12")	LF	8.00	\$ 140.00	\$ 1,120.00		\$ -		\$ -	\$ -	0.00	\$ -	8.00	\$ 1,120.00	8.00	\$ 1,120.00	\$ 1,120.00	\$ 56.00	-	\$ -
SUB TOTAL					\$ 11,083,529.81		\$ -		\$ 182,267.14		\$ 5,803,474.99		\$ 444,826.62		\$ 6,248,301.61		\$ 6,430,568.75	\$ 321,528.44		\$ 4,652,961.06	
DEDUCTIVE ALTERNATE NO. 4 (DA4) IRRIGATION CROSSING (PLAN SHEETS 197-198)																					
104	6009	DA4 REMOVING CONC (RIPRAP)	SY	1,429.00	\$ 6.00	\$ 8,574.00		\$ -		\$ -	\$ -	1429.00	\$ 8,574.000	0.00	\$ -	1429.00	\$ 8,574.00	\$ 8,574.00	\$ 428.70	-	\$ -
110	6002	DA4 EXCAVATION (CHANNEL)	CY	8,004.00	\$ 7.00	\$ 56,028.00		\$ -		\$ -	\$ -	2498.54	\$ 17,489.780	5,505.46	\$ 38,538.22	8004.00	\$ 56,028.00	\$ 56,028.00	\$ 2,801.40	-	\$ -
132	6006	DA4 EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6,463.00	\$ 6.00	\$ 38,778.00		\$ -		\$ -	\$ -	5330.50	\$ 31,983.000	1,132.50	\$ 6,795.00	6463.00	\$ 38,778.00	\$ 38,778.00	\$ 1,938.90	-	\$ -
400	6006	DA4 CUT & RESTORING PAV	SY	130.00	\$ 80.00	\$ 10,400.00		\$ -		\$ -	\$ -	130.00	\$ 10,400.000	0.00	\$ -	130.00	\$ 10,400.00	\$ 10,400.00	\$ 520.00	-	\$ -
400	6010	DA4 STRUCT EXCAV (SPECIAL)	CY	227.00	\$ 50.00	\$ 11,350.00		\$ -		\$ -	\$ -	227.00	\$ 11,350.000	0.00	\$ -	227.00	\$ 11,350.00	\$ 11,350.00	\$ 567.50	-	\$ -
400	6011	DA4 SAND BACKFILL	CY	1,398.00	\$ 19.00	\$ 26,562.00		\$ -		\$ -	\$ -	1398.00	\$ 26,562.000	0.00	\$ -	1398.00	\$ 26,562.00	\$ 26,562.00	\$ 1,328.10	-	\$ -
402	6001	DA4 TRENCH EXCAVATION PROTECTION	LF	603.00	\$ 5.00	\$ 3,015.00		\$ -		\$ -	\$ -	603.00	\$ 3,015.000	0.00	\$ -	603.00	\$ 3,015.00	\$ 3,015.00	\$ 150.75	-	\$ -
432	6001	DA4 RIPRAP (CONC)(4 IN)	CY	334.00	\$ 400.00	\$ 133,600.00		\$ -		\$ -	\$ -	244.00	\$ 97,600.000	90.00	\$ 36,000.00	334.00	\$ 133,600.00	\$ 133,600.00	\$ 6,680.00	-	\$ -
496	6008	DA4 REMOV STR (BOX CULVERT)	LF	120.00	\$ 94.00	\$ 11,280.00		\$ -		\$ -	\$ -	0.00	\$ -	60.00	\$ 5,640.00	60.00	\$ 5,640.00	\$ 5,640.00	\$ 282.00	60.00	\$ 5,640.00
496	6042	DA4 REMOV STR (SMALL)	EA	2.00	\$ 725.00	\$ 1,450.00		\$ -		\$ -	\$ -	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ -	\$ -	2.00	\$ 1,450.00
HC001	6001	DA4 CENTRIFUGALLY CAST FIBERGLASS PIPE (96")	LF	322.00	\$ 1,000.00	\$ 322,000.00		\$ -		\$718.50	\$ -	322.00	\$ 322,000.000	0.00	\$ -	322.00	\$ 322,000.00	\$ 322,000.00	\$ 16,100.00	-	\$ -
HC001	6002	DA4 CENTRIFUGALLY CAST FIBERGLASS PIPE (110")	LF	281.00	\$ 1,290.00	\$ 362,490.00		\$ -		\$654.74	\$ -	281.00	\$ 362,490.000	0.00	\$ -	281.00	\$ 362,490.00	\$ 362,490.00	\$ 18,124.50	-	\$ -
SUB TOTAL					\$ 985,527.00		\$ -		\$ -		\$ 891,463.78		\$ 86,973.22		\$ 978,437.00		\$ 978,437.00	\$ 48,921.85		\$ 7,090.00	
TOTAL					\$ 12,069,056.81		\$ -		\$ 182,267.14		\$ 6,694,938.77		\$ 531,799.84		\$ 7,226,738.61		\$ 7,409,005.75	\$ 370,450.29		\$ 4,660,051.06	
CHANGE ORDER NO. 1																					
					\$ -		\$ -		\$ -		\$ -		\$ 0.00		\$ -		\$ -	\$ -		\$ -	
					\$ -		\$ -		\$ -		\$ -		\$ 0.00		\$ -		\$ -	\$ -		\$ -	
					\$ -		\$ -		\$ -		\$ -		\$ 0.00		\$ -		\$ -	\$ -		\$ -	
					\$ -		\$ -		\$ -		\$ -		\$ -		\$ -		\$ -	\$ -		\$ -	
CHANGE ORDER NO. 1					\$ -		\$ -		\$ -		\$ -		\$ -		\$ -		\$ -	\$ -		\$ -	
SUB TOTAL					\$ -		\$ -		\$ -		\$ -		\$ -		\$ -		\$ -	\$ -		\$ -	
TOTAL					\$ 12,069,056.81		\$ -		\$ 182,267.14		\$ 6,694,938.77		\$ 531,799.84		\$ 7,226,738.61		\$ 7,409,005.75	\$ 370,450.29		\$ 4,660,051.06	

