

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11328601
INVOICE DATE: 05/31/21

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 180503


Mile 6 WA#3 (14 1/2 to SH 107)
 PO#829916

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of May 2021.						
Work Authorization #3 - Engineering Services for PS&E Development Roadway, Irrigation Structures, Signals, Geotechnical, Pavement Design, and Permitted Utilities Coordination						
16004-PS&E Roadway	1,023,084.00	30,692.52	30,692.52	61,385.04	6.0	961,698.96
16005-PS&E Outfalls	136,416.00		5,456.64	5,456.64	4.0	130,959.36
16006-Plans to TxDot	67,500.00				0.0	67,500.00
16205-Signal Designs	3,052.07		122.08	122.08	4.0	2,929.99
16250-Signal Designs	46,947.93				0.0	46,947.93
16308-Permitted Utili	144,000.00		5,760.00	5,760.00	4.0	138,240.00
33001-Geotech Testin	90,000.00	13,500.00		13,500.00	15.0	76,500.00
TOTALS:	1,511,000.00	44,192.52	42,031.24	86,223.76	5.7	1,424,776.24

ORIGINAL CONTRACT SUM \$ 1,511,000.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,511,000.00
 TOTAL COMPLETED TO DATE \$ 86,223.76
 LESS PREVIOUS INVOICES \$ 44,192.52

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 42,031.24



June 1, 2021

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 6 Project – WA#3
Limits: SH 107 – Mile 14 ½ N
PO#829916 - L&G Project#180503

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of May 2021.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

Work Authorization#3 – Engineering Services for PS&E Development - Roadway, Irrigation Structures, Signal Design, Geotechnical, Pavement Design, and Permitted Utility Coordination.

		% Complete
FC 16004 – PS&E DEVELOPMENT (ROADWAY)		
UPDATE: L&G continues to develop preliminary plan sheets including Title Sheet, Project Layout, Plan and Profile Sheets, Utility and Drainage Sheets and Typical Sections. L&G has compiled applicable TxDOT Standards and gathered latest TxDOT bid items for E&Q sheet preparation.	L&G	6%
FC 16005 – PS&E DEVELOPMENT FOR IRRIGATION STRUCTURES		
UPDATE: L&G has begun to develop irrigation crossing details for irrigation structures identified during schematic development of the project. TxDOT standard details have also been compiled.	L&G	4%
FC 16006 – PLANS SUBMITTED TO TXDOT		
This task has not begun.	L&G	0%

FC 16205 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS		
UPDATE: L&G has begun coordination with ETSI for signal designs on this project. Preliminary designs from schematic phase have been compiled and provided to ETSI.	L&G	4%
FC 16250 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS / SUB		
This task has not begun.	ETSI	0%
FC 16308 – PERMITTED UTILITY COORDINATION TO ADJUST		
UPDATE: L&G has developed a utility contact list and has begun to draft letters for initial utility coordination efforts on the project.	L&G	4%
FC 33001 – GEOTECHNICAL TESTING & PAVEMENT DESIGN FOR TXDOT		
NO UPDATE: L&G has begun office investigation of soils in the project area. Boring locate plan and testing schedule has also been developed.	L&G	15%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Jordan Sinclair, P.E.
Project Manager

