

June 1, 2021

Captain David Friedlein  
Hidalgo County Sheriff's Office  
1051 N. Doolittle Rd  
Edinburg, TX 78542

**RE: Contract #C-20-681-12-29~ Building Repairs, Renovations, Alterations, Additions, and/or Other Related Services to County Owned Buildings (On-Call)  
Work Authorization #1 - The Construction of Wall Partition in Adult Detention Facility Releasing Area**

Dear Captain Friedlein:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of May 2021 on the subject referenced project.

The following is attached:

- Invoice No. 40123

The following is a narrative of the progress for this period.

<b>TASK</b>	<b>% Complete</b>
<b>Task 1 – Construction Inspection</b>	<b>20%</b>
<b><u>UPDATED:</u></b> B2Z coordinated with Chanin Engineering (Sub-Consultant) to produce and deliver plans and details for construction.	
<b>Task 2 – SUB; Chanin Engineering – Structural Engineer</b>	<b>100%</b>
<b><u>UPDATED:</u></b> B2Z coordinated with Chanin Engineering to complete multiple versions (2 total) of the design documents. The final version was delivered to Capt. David Friedlein at the Hidalgo County Sheriff's Office (HCSO).	

<b>Task 3 – Meetings, Coordination &amp; Support for Project Development</b>	<b>70%</b>
<b><u>UPDATED:</u></b> <ul style="list-style-type: none"><li>○ 05/11/2021 – Pre-con Meeting</li><li>○ 05/25/2021 – Wall placement verification meeting with Noble Builders</li></ul>	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



---

Jesse Ozuna  
Project Manager  
B2Z Engineering, LLC



# Invoice

P.O. Box 2724  
McAllen, Tx. 78502  
(956) 585-3773

Date	Invoice #
6/1/2021	40123

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez  
P.O. Box 2724  
McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #4  
1051 Doolittle Rd  
Edinburg, TX 78542

Project Info:

Hidalgo County Precinct #4  
Contract # C-20-681-12-29  
Work Authorization #1  
Inmate Release Wall


B2Z JOB: 4119

**Billing Period**                      **May 2021**

<u>Description</u>	<u>Contract</u>	<u>Applications</u>	<u>Current Completed</u>	<u>Total Completed</u>	<u>% Complete</u>
Task 1 - Construction Inspection	\$ 3,638.32	\$ -	\$ 727.66	\$ 727.66	20%
Task 2 - SUB: Chanin Engineering	\$ 2,500.00	\$ 2,500.00	\$ -	\$ 2,500.00	100%
Task 3 - Meetings, Coordination & Support for Project Development	\$ 3,118.52	\$ 1,247.41	\$ 935.55	\$ 2,182.96	70%
Direct Expense - Mileage	\$ 230.00	\$ -	\$ -	\$ -	0%
<b>Total For This Billing Period</b>					<b>\$1,663.21</b>

Work Authorization ~ Summary

<u>WA No.</u>	<u>WA Amount</u>	<u>Previously Inv.</u>	<u>Percent Complete</u>	<u>Remaining Balance</u>
1	\$9,486.84	\$3,747.41	57.0%	\$4,076.22



Aisha Gonzalez - President