

June 1, 2021

Valde Guerra, Executive Officer
Attn: Glinda Pacheco, Planning Analyst III
County of Hidalgo Texas Executive Office
2818 S. Bus. Hwy. 281
Edinburg, Texas 78539

**RE: On-Call Services for “Road and Bridge, C.I.P. and Other Projects in General”
(C-17-243-09-05)
Supplemental No. 1 to Work Authorization No. 7 ~ Justice Center.
PO# 783749**

Dear Mr. Guerra:

Attached for your review and approval is our invoice for services rendered under Work Authorization #7 during the month of May 2021 on the subject referenced project.

The following is attached:

- Invoice No. 40119

The following is a narrative of the progress for this period.

TASK	% Complete
3.0 Meetings, Coordination & Support	
Task 3.1 - Consultation & Coordination with the County Consultants (Geotech, Survey, CMT, FF&E, etc.)	100%
UPDATED: B2Z coordinated with M. Garcia and the County Executive Office for the replating of the property. M. Garcia has submitted the minor plat to the City of Edinburg for final acceptance. B2Z will continue to monitor this task. <ul style="list-style-type: none">• 5/2/2021 – AEP Site visit (Relocation of Power Lines)• 5/7/2021 – On site Utility location w/ County Personnel	
Task 3.2 - Utility Coordination	0%
NO UPDATE: <i>This task has not begun.</i>	

Task 3.3 - Monthly Design Meetings	100%
<p><u>UPDATED:</u> B2Z continues to coordinate and meet with ROFA architects and Hidalgo County Executive Office staff for the development of Construction level design documents. The design has developed significantly and has undergone seven iterations since preliminary design commenced.</p> <ul style="list-style-type: none"> • 6/25/2020 – Interior design Review • 9/24/2020 – I.T. verification Meeting 	
4.0 Construction Bidding (CSP)	
Task 4.1 - Contractor outreach/Contractor pre-qualification	100%
<p><u>UPDATE:</u> B2Z has reached out to various competent contractors notifying them of the advertisement and the deadlines associated with the project bidding phase. Contractors notified:</p> <ul style="list-style-type: none"> • Bullard Construction • Erickson Construction • Celso Gonzalez Construction • ECON Construction • TriGen Builders • Grenchelli Construction <p>On 5/21/2021, B2Z attended the General Contractors pre-bid site walk through.</p>	
Task 4.2 - Attend Pre-RFQ/P Meeting	100%
<p><u>UPDATE:</u> B2Z attended Pre-RFQP meeting held on 4/29/2021 at ROFA Architect</p>	
Task 4.3 - Coordinate and prepare responses to Contractor Questions	100%
<p><u>UPDATE:</u> B2Z is coordinating with County personnel and the project design team the questions that have been submitted by various contractors bidding the project.</p> <ul style="list-style-type: none"> • 5/27/2021 – Answers to Bidders Questions verification 	

Task 4.4 - Assist the evaluation committee in the grading and scoring of the CSP submissions.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 4.5 - Review of formal contract documentation (AIA Documents).	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
5.0 Construction Contract Administration	
Task 5.1 - Coordinate and conduct a Pre-Construction Conference (PCC)	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 5.2 - Bi-Weekly Construction Meetings (Prepare meeting documents, conduct meetings, develop & distribute minutes)	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 5.3 - Permit Coordination	75%
<u>UPDATE:</u> B2Z has started the permitting process with the City of Edinburg to have the permit ready by the date set for the Pre-construction meeting. <ul style="list-style-type: none"> 5/18/2021 – Initial review Status from City of Edinburg 	
Task 5.4 - Daily Project Site Visits with field reports and photographs.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 5.5 - Project Documentation Review/Document Control (shop drawings, submittals, CMT Reports, Samples, etc.)	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	

Task 5.6 - Change Order Review, Negotiation, and Preparation.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 5.7 - Review and verify Contractor Applications for Payment	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
Task 5.8 - Conduct 6 and 11 months walk through and Contractor follow-up	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
5.4 - Daily Project Site Visits with field reports and photographs.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
5.5 - Project Documentation Review/Document Control (shop drawings, submittals, CMT Reports, Samples, etc.)	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
5.6 - Change Order Review, Negotiation, and Preparation.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	
5.7 - Review and verify Contractor Applications for Payment	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	

5.8 - Conduct 6 and 11 months walk through and Contractor follow-up.	0%
<u>NO UPDATE:</u> <i>This task has not begun.</i>	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



Jesse Ozuna
Senior Construction Manager
B2Z Engineering, LLC



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Invoice

Date	Invoice #
6/1/2021	40119

Please send remittance with copy of invoice to:
 Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #4
 1051 Doolittle Rd
 Edinburg, TX 78542

Project Info:
 Hidalgo County Precinct #4
 Contract # C-17-243-09-05
 Work Authorization #7
 Supplemental #1
 County Services Facilities
 County Wide Departments
 Judicial & Law Enforcement Bldg


B2Z JOB: 4111
 PO # 783749

Billing Period May 2021

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
3.0 Meetings, Coordination & Support for Project Development					
Task 3.1 - Coordinate Plans	\$ 3,167.40	\$ 3,009.03	\$ 158.37	\$ 3,167.40	100.00%
Task 3.2 - Utility Coordination	\$ 2,639.48	\$ -	\$ -	\$ -	0.00%
Task 3.3 - Monthly Design Meetings	\$ 2,032.42	\$ 2,032.42	\$ -	\$ 2,032.42	100.00%
4.0 Construction Bidding					
Task 4.1 - Contractor Outreach/Pre-Qual	\$ 1,266.96	\$ 633.48	\$ 633.48	\$ 1,266.96	100.00%
Task 4.2 - Attend Pre-RFQ/P Meeting	\$ 633.48	\$ 633.48	\$ -	\$ 633.48	100.00%
Task 4.3 - Coord & Prepare responses to Quest	\$ 1,398.94	\$ 699.47	\$ 699.47	\$ 1,398.94	100.00%
Task 4.4 - Assist the evaluation committee in the grading and scoring of the CSP submissions	\$ 5,859.72	\$ -	\$ -	\$ -	0.00%
Task 4.5 - Review of formal contract documentation (AIA Documents)	\$ 1,214.18	\$ -	\$ -	\$ -	0.00%
5.0 Construction Contract Administration and Oversight					
Task 5.1 - Coord & Conduct Pre-Const Conf.	\$ 1,979.64	\$ -	\$ -	\$ -	0.00%
Task 5.2 - Bi-Weekly Construction Meetings	\$ 17,895.84	\$ -	\$ -	\$ -	0.00%
Task 5.3 - Permit Coordination	\$ 2,639.48	\$ 1,319.74	\$ 659.87	\$ 1,979.61	75.00%
Task 5.4 - Daily Project Site Visits	\$ 80,371.68	\$ -	\$ -	\$ -	0.00%
Task 5.5 - Project Documentation Review/Control	\$ 37,612.80	\$ -	\$ -	\$ -	0.00%
Task 5.6 - Change Order Review, Negotiation, Preparation	\$ 8,842.30	\$ -	\$ -	\$ -	0.00%
Task 5.7 - Review & Verify Contractor Applications for Payment	\$ 11,481.90	\$ -	\$ -	\$ -	0.00%
Task 5.8 - Conduct 6 & 11 month walk through and Contractor follow-up	\$ 1,319.74	\$ -	\$ -	\$ -	0.00%
Direct Expenses	\$ 5,838.93	\$ -	\$ -	\$ -	0.00%
Total For This Billing Period					\$2,151.19

Work Authorization - Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
Suppl. #1 to WA#7	\$186,194.89	\$8,327.62	5.63%	\$175,716.08


 Aisha Gonzalez - President