

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11328609
INVOICE DATE: 06/30/21

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78596

JOB: 090201
FM 493 South WA#1
PO# 617489


<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of June 2021.						
Work Authorization #1 - Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying and Roadway Design for the Reconstruction						
11006-Design Schem	254,000.00	254,000.00		254,000.00	100.0	
12001-EA Reports	60,000.00	60,000.00		60,000.00	100.0	
12002-Pub Involment	10,000.00	10,000.00		10,000.00	100.0	
12040-Cul Resc/Sub	20,000.00	20,000.00		20,000.00	100.0	
13002-Owner Data/Cor	35,000.00	35,000.00		35,000.00	100.0	
15011-Field Sur/Sub	150,000.00	150,000.00		150,000.00	100.0	
16001-Rdwy Dsgn	401,000.00	401,000.00		401,000.00	100.0	
16104-Outfall Design	67,000.00	67,000.00		67,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	32,000.00	32,000.00		32,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	40,000.00	40,000.00		40,000.00	100.0	
3200-Const. Mgnmt	15,000.00	12,750.00	450.00	13,200.00	88.0	1,800.00
TOTALS:	1,144,000.00	1,141,750.00	450.00	1,142,200.00	99.8	1,800.00

ORIGINAL CONTRACT SUM \$ 1,144,000.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,144,000.00
TOTAL COMPLETED TO DATE \$ 1,142,200.00
LESS PREVIOUS INVOICES \$ 1,141,750.00



PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 450.00



July 1, 2021

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)
Work Authorization No. 1, PO# 617489,
C08-417-12-09, L&G Job#090201
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

Attached for your approval is our invoice for services rendered for the month of March 2021. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project. The following is attached:

- L & G's Invoice
- Exhibit C "Project Schedule"

Work Authorization #1 – Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying, and Roadway Design for the Reconstruction

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
This task is complete.	L&G	100%
FC 12001 – EA REPORTS		
This task is complete.	L&G	100%
FC 12002 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12040 – CULTURAL RESOURCES		
This task is complete.	L&G	100%
FC 13002 – OWNERSHIP DATA COLLECTION		
This task is complete.	L&G	100%
FC 15011 – SURVEY PLANS AND DESIGN/SUB		
This task is complete.	J.E.S.	100%
FC 16001 – ROADWAY DESIGN		
This task is complete.	L&G	100%
FC 16104 – OUTFALL DESIGN		
This task is complete.	L&G	100%
FC 16302 – TRAFFIC CONTROL PLAN		
This task is complete.	L&G	100%

FC 16304 – IRRIGATION		
This task is complete.	L&G	100%
FC 16306 – QUANTITIES & SPECS		
This task is complete.	L&G	100%
FC 16307 – UTILITIES		
This task is complete.	L&G	100%
FC 32000 – CONSTRUCTION MANAGEMENT		
Contractor continued to maintain barricades. L&G continues coordinating with Mr. Jesus Garcia, P. E., TxDOT Project Manager, to discuss project issues. No issues were discussed this month. As of May 2021, the contract is 88.15% complete and approximately 93.84% (792 days) time used of the 844 days in the contract. Project cost includes a new change order increasing total project cost by \$29,220.02 for total of \$17,827,025.78. Contractor continues to perform some roadway work such as Seeding & Watering, Conc Curb & Gutter, Concrete Driveways, Traffic Signal Work, Hot Mix, Pavement Markings and Barricades.	L&G	88.0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Ricardo Gallaga Jr. P.E.
Project Manager

Attachment

