

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11328616**  
**INVOICE DATE: 06/30/21**

**BILL TO: 34**

Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596

**JOB: 180503**


Mile 6 WA#3 (14 1/2 to SH 107)  
 PO#829916

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of June 2021.						
Work Authorization #3 - Engineering Services for PS&E Development Roadway, Irrigation Structures, Signals, Geotechnical, Pavement Design, and Permitted Utilities Coordination						
16004-PS&E Roadway	1,023,084.00	61,385.04	30,692.52	92,077.56	9.0	931,006.44
16005-PS&E Outfalls	136,416.00	5,456.64	4,092.48	9,549.12	7.0	126,866.88
16006-Plans to TxDot	67,500.00				0.0	67,500.00
16205-Signal Designs	3,052.07	122.08		122.08	4.0	2,929.99
16250-Signal Designs	46,947.93				0.0	46,947.93
16308-Permitted Utili	144,000.00	5,760.00	5,760.00	11,520.00	8.0	132,480.00
33001-Geotech Testin	90,000.00	13,500.00	40,500.00	54,000.00	60.0	36,000.00
TOTALS:	1,511,000.00	86,223.76	81,045.00	167,268.76	11.1	1,343,731.24

ORIGINAL CONTRACT SUM	\$ 1,511,000.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,511,000.00
TOTAL COMPLETED TO DATE	\$ 167,268.76
LESS PREVIOUS INVOICES	\$ 86,223.76

  
 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 81,045.00



July 1, 2021

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
**Attn: Amy Saenz-Smith or Erica Espinoza**  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: Mile 6 Project – WA#3**  
**Limits: SH 107 – Mile 14 ½ N**  
**PO#829916 - L&G Project#180503**

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of June 2021.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization#3 – Engineering Services for PS&E Development - Roadway, Irrigation Structures, Signal Design, Geotechnical, Pavement Design, and Permitted Utility Coordination.**

		% Complete
<b>FC 16004 – PS&amp;E DEVELOPMENT (ROADWAY)</b>		
<b>UPDATE:</b> L&G continues to develop preliminary plan sheets including Title Sheet, Project Layout, Plan and Profile Sheets, Utility and Drainage Sheets and Typical Sections. L&G has compiled applicable TxDOT Standards and gathered latest TxDOT bid items for E&Q sheet preparation.	<b>L&amp;G</b>	<b>9%</b>
<b>FC 16005 – PS&amp;E DEVELOPMENT FOR IRRIGATION STRUCTURES</b>		
<b>UPDATE:</b> L&G has begun to develop irrigation crossing details for irrigation structures identified during schematic development of the project. TxDOT standard details have also been compiled.	<b>L&amp;G</b>	<b>7%</b>
<b>FC 16006 – PLANS SUBMITTED TO TXDOT</b>		
This task has not begun.	<b>L&amp;G</b>	<b>0%</b>

<b>FC 16205 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS</b>		
<b>NO UPDATE:</b> L&G has begun coordination with ETSI for signal designs on this project. Preliminary designs from schematic phase have been compiled and provided to ETSI. L&G and ETSI await TxDOT comments/approval on Traffic Signal Warrant Study before progressing further.	<b>L&amp;G</b>	<b>4%</b>
<b>FC 16250 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS / SUB</b>		
Upon TxDOT approval of the submitted Traffic Signal Warrant Study this task will begin.	<b>ETSI</b>	<b>0%</b>
<b>FC 16308 – PERMITTED UTILITY COORDINATION TO ADJUST</b>		
<b>UPDATE:</b> L&G has developed a utility contact list and has begun to draft letters for initial utility coordination efforts on the project. Exhibits are being developed.	<b>L&amp;G</b>	<b>8%</b>
<b>FC 33001 – GEOTECHNICAL TESTING &amp; PAVEMENT DESIGN FOR TXDOT</b>		
<b>UPDATE:</b> L&G has identified borings from a previous study completed in 2017 that are suitable for use in pavement design. L&G has performed an FPS21 design run for both final and temporary pavement conditions. A preliminary pavement report summarizing soils information, design parameters, and pavement section has been drafted.	<b>L&amp;G</b>	<b>60%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

  
Jordan Sinclair, P.E.  
Project Manager

Attachments

