



Invoice

Date	Invoice #
8/2/2021	2021-52

2805 Fountain Plaza Blvd., Suite A
Edinburg, Texas 78539
(956) 603-2025

Please send remittance with copy of invoice to:
Attn: Mr. Robert Macheska
2805 Fountain Plaza Blvd.
Suite A
Edinburg, Texas 78539

Bill To:
Hidalgo County - Precinct #2
300 W. Hall Acres Rd.
Pharr, Texas 78577

Project Info:
Hidalgo County Pct. #2
Lopezville Park Improvement Project
PSA #: C-20-471-09-01

Billing Period: July 2021 ✓

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 14 - Construction Management & Inspection	\$ 38,833.80	\$ -	\$ -	\$ -	0.0% <i>38,833.80</i>
Task 15 - Construction Material Testing	\$ 24,000.00	\$ -	\$ -	\$ -	0.0% <i>24,000.00</i>
Task 16 - Project Site Visits	\$ 1,510.00	\$ 604.00 ✓	\$ 151.00 ✓	\$ 755.00 ✓	50.0% <i>755.00</i>
Task 17 - Meetings/Coordination/Management Oversight (SUB)	\$ 3,786.08	\$ -	\$ -	\$ -	0.0% <i>3,786.08</i>
Task 18 - Meetings/Coordination/Management Oversight	\$ 2,705.00	\$ 1,082.00 ✓	\$ 270.50 ✓	\$ 1,352.50 ✓	50.0% <i>1,352.50</i>
Line Item Expense 1 - Mileage (SUB)	\$ 2,900.00	\$ -	\$ -	\$ -	0.0% <i>2,900.00</i>
Line Item Expense 2 - Geotechnical Field Drilling Operations & Testing (SUB)	\$ 8,000.00	\$ 8,000.00 ✓	\$ -	\$ 8,000.00 ✓	100.0% <i>8,000.00</i>
	<i>156,621.38</i>	<i>35,603.60</i>	<i>7,835.90</i>	<i>43,439.50</i>	<i>113,181.88</i>
Total For This Billing Period:					\$7,835.90 ✓

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
WA #1	\$156,621.38 ✓	\$35,603.60 ✓	27.7%	\$113,181.88 ✓

Robert Macheska - Exec. Vice-President/COO

PO # 823168
1 - 1355-452-00-122-054-0-740
Req # 423011

\$ 7,835.90

INVOICE RECEIVED BY:
Lupita Garza ON 8/02/21
GOODS/SERVICES RECEIVED BY:
Eddie Cantu ON 07/01-31/21



Invoice

Date ✓	Invoice # ✓
8/2/2021	2021-52

2805 Fountain Plaza Blvd., Suite A
Edinburg, Texas 78539
(956) 603-2025

Please send remittance with copy of invoice to:
Attn: Mr. Robert Macheska
2805 Fountain Plaza Blvd.
Suite A
Edinburg, Texas 78539

RECEIVED AUG 02 2021

Bill To:
Hidalgo County - Precinct #2 ✓
300 W. Hall Acres Rd.
Pharr, Texas 78577

Project Info:
Hidalgo County Pct. #2
Lopezville Park Improvement Project
PSA #: C-20-471-09-01

PO# 823168

Billing Period: July 2021

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 1 - Boundary & Topographic Survey	\$ 5,400.00 ✓	\$ 2,700.00 ✓	\$ 1,350.00 ✓	\$ 4,050.00 ✓	75.0% 1,350.00
Task 2 - Geotechnical Testing & Engineering	\$ 4,182.50 ✓	\$ -	\$ -	\$ -	0.0% 4,182.50
Task 3 - Develop Park Site & Grading Plan	\$ 7,989.00 ✓	\$ 3,195.60 ✓	\$ 798.90 ✓	\$ 3,994.50 ✓	50.0% 3,994.50
Task 4 - Design 10' Asphalt Walking Trail	\$ 11,620.00 ✓	\$ 4,648.00 ✓	\$ 1,162.00 ✓	\$ 5,810.00 ✓	50.0% 5,810.00
Task 5 - Develop Drainage Plan	\$ 10,194.00 ✓	\$ 4,077.60 ✓	\$ 1,019.40 ✓	\$ 5,097.00 ✓	50.0% 5,097.00
Task 6 - Design Parking Lot & Entrance	\$ 10,691.00 ✓	\$ 4,276.40 ✓	\$ 1,069.10 ✓	\$ 5,345.50 ✓	50.0% 5,345.50
Task 7 - Design Fishing Pond	\$ 2,200.00 ✓	\$ 660.00 ✓	\$ -	\$ 660.00 ✓	30.0% 1,540.00
Task 8 - Design Soccer Fields & Tennis Courts	\$ 2,450.00 ✓	\$ 980.00 ✓	\$ -	\$ 980.00 ✓	40.0% 1,470.00
Task 9 - Design Picnic Areas	\$ 1,900.00 ✓	\$ 760.00 ✓	\$ -	\$ 760.00 ✓	40.0% 1,140.00
Task 10 - Design Safety Lighting	\$ 8,500.00 ✓	\$ 2,550.00 ✓	\$ 1,700.00 ✓	\$ 4,250.00 ✓	50.0% 4,250.00
Task 11 - Design Metal Pavilion	\$ 2,700.00 ✓	\$ 810.00 ✓	\$ -	\$ 810.00 ✓	30.0% 1,890.00
Task 12 - Utility Design & Coordination	\$ 3,150.00 ✓	\$ 1,260.00 ✓	\$ 315.00 ✓	\$ 1,575.00 ✓	50.0% 1,575.00
Task 13 - Develop Construction Estimate, Specifications & General Notes	\$ 3,910.00 ✓	\$ -	\$ -	\$ -	0.0% 3,910.00

8.2.21

August 2, 2021

Hon. Eduardo "Eddie" Cantu
Commissioner, Hidalgo County Pct. #2
300 W. Hall Acres Rd.
Pharr, Texas 78577

Ref: Progress Report For Lopezville Park Improvement Project
Professional Services Agreement #: C-20-471-09-01
Invoice #: 2021-52

Dear Commissioner Cantu,

GDJ Engineering is submitting this progress report in support of the corresponding invoice and as a request for payment. The detailed task item updates are described below.

Task #1 – Boundary & Topographic Survey: 75% Complete

The surveyor has completed the boundary & topographic survey work and is finalizing the data processing.

Task #2 – Geotechnical Testing & Engineering: 0% Complete

The drilling operations have been completed and the testing/engineering has commenced.

Task #3 – Develop Park Site & Grading Plan: 50% Complete

GDJ continues to develop the site and grading plan and we have developed an alternate plan design based on discussions with LCRA for review. Once the LCRA coordination is complete we can finalize the Site & Grading plan.

Task #4 – Design 10' Asphalt Walking Trail: 50% Complete

The walking trail plan sheets continue to be developed and laid out on both the original plan as well as the revised plan. This will be finalized once the coordination with LCRA is complete.

Task #5 – Develop Drainage Plan: 50% Complete

GDJ has developed a preliminary drainage plan based on multiple site visits to the park location. This drainage plan continues to be developed in coordination with the outfall ditch work being done by Hidalgo County.

Task #6 – Design Parking Lot & Entrance: 50% Complete

GDJ has received the recommended pavement depths from the preliminary geotechnical report and has started updating the parking lot design accordingly.

Task #7 – Design Fishing Pond: 30% Complete

GDJ has developed the preliminary fishing pond layout with the proximity to the most highly visible section in mind. We have included multiple shade structures, a pier and picnic areas. We have developed an alternate pond layout based on discussions with LCRA. Once the coordination is finalized, we will complete the pond design.

Task #8 – Design Soccer Fields & Tennis Courts: 40% Complete

GDJ continues to develop the soccer field plan sheets and details. We have set up the adult field to be able to accommodate multiple games simultaneously.

Task #9 – Design Picnic Areas: 40% Complete

GDJ has identified 4 proposed picnic areas around the pond and near the all-inclusive playground areas. These picnic sites have been laid out on the preliminary site map. We have developed a revised Picnic Area layout based on the discussions with LCRA.

Task #10 – Design Safety Lighting: 50% Complete

GDJ continues the design of the safety lighting based on the approved site plan as well as the updated site plan (per LCRA coordination).

Task #11 – Design Metal Pavilion: 30% Complete

GDJ has begun the design of the metal pavilion over the existing basketball court area as identified in the approved site plan.

Task #12 – Utility Design & Coordination: 50% Complete

GDJ has identified several utility lines as well as easements within the park area. We have discussed the transmission line with AEP and they referred us to LCRA. LCRA states they have a 100' easement; the documentation has been provided to the County and is being reviewed by County legal. GDJ continues it's utility coordination efforts.

Task #13 – Develop Estimate, Specifications & General Notes: 0% Complete

This task has not started.

Task #14 – Construction Management & Inspection: 0% Complete

This task has not started.

Task #15 – Construction Material Testing: 0% Complete

This task has not started.

Task #16 – Project Site Visits: 50% Complete

GDJ continues to perform site visits and be present on the site as design progresses.

Task #17 – Meetings/Coordination/Management Oversight (SUB): 0% Complete

This task has not started.

Task #18 – Meetings/Coordination/Management Oversight: 50% Complete

GDJ continues to coordinate and meet with the Precinct as well as manage the design team to assure a successful project. GDJ has met with the Geotechnical team to discuss the preliminary results of the drilling effort. We will continue to be present on the site as design progresses.

Line Item Expense 1 – Mileage (SUB): 0% Complete

This task has not started.

Line Item Expense 2 – Geotech Field Drilling Operations & Testing (SUB): 100% Complete

All Geotechnical field operations have been completed and the Geotechnical engineering has now commenced. This task is complete.

Thank you and should you have any questions or require additional information, please feel free to call me at (956) 603-2025.

Sincerely,



Robert Macheska, P.E., CFM
Executive VP/COO
GDJ Engineering



Purchase Order COUNTY OF HIDALGO

PO# 823168

DATE: 10/23/20

PAGE NO: 1 Of 1

PO TYPE:

VENDOR: 488917

REQ: 00423011

PHONE: (956) 603-2025

EMAIL: robert@gdjeng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

GDJ ENGINEERING
2805 FOUNTAIN PLAZA BLVD STE. A
EDINBURG TX 78539

CONTACT: EDUARDO CANTU (956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-20-471-09-01

P2 ADMIN
2020 NOV 18 PM 2:58

SPECIAL INSTRUCTIONS:

VENDOR NOTES

1. Do not add to, or alter this Purchase Order. This Order is not renewable.
2. TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
3. This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
4. Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
5. Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		C-20-471-09-01 - EXPIRES 8/30/2021 PCT 2 LOPEZVILLE PARK PROJECT - DESIGN AND CONSTRUCTION ENGINEERING SERVICES		
		WORK AUTHORIZATION NO. 1 APPROVED BY CC 9/1/2020 A1#77132		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 FOR ENGINEER TO PROVIDE DESIGN AND CONSTRUCTION ENGINEERING SERVICES FOR THE PCT 2 LOPEZVILLE PARK IMPROVEMENT PROJECT	156,621.3800	156,621.38
		TOTAL:		156,621.38
	 For Hidalgo County use only 0-1355-452-00-122-054-0-740		156,621.38

SCANNED
NOV 18 2020

Authorized by: Martha L Salazar