

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #:** 11328674  
**INVOICE DATE:** 08/31/21

**BILL TO: 34**

Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596

**JOB: 090201**


FM 493 South WA#1  
 PO# 617489

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of August 2021.						
Work Authorization #1 - Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying and Roadway Design for the Reconstruction						
11006-Design Schem	254,000.00	254,000.00		254,000.00	100.0	
12001-EA Reports	60,000.00	60,000.00		60,000.00	100.0	
12002-Pub Involment	10,000.00	10,000.00		10,000.00	100.0	
12040-Cu1 Resc/Sub	20,000.00	20,000.00		20,000.00	100.0	
13002-Owner Data/Cor	35,000.00	35,000.00		35,000.00	100.0	
15011-Field Sur/Sub	150,000.00	150,000.00		150,000.00	100.0	
16001-Rdwy Dsgn	401,000.00	401,000.00		401,000.00	100.0	
16104-Outfall Design	67,000.00	67,000.00		67,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	32,000.00	32,000.00		32,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	40,000.00	40,000.00		40,000.00	100.0	
3200-Const. Mgnmt	15,000.00	13,200.00	450.00	13,650.00	91.0	1,350.00
TOTALS:	1,144,000.00	1,142,200.00	450.00	1,142,650.00	99.9	1,350.00

ORIGINAL CONTRACT SUM \$ 1,144,000.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 1,144,000.00  
 TOTAL COMPLETED TO DATE \$ 1,142,650.00  
 LESS PREVIOUS INVOICES \$ 1,142,200.00

  
 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 450.00



September 1, 2021

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
Attn: Amy Saenz-Smith or Erica Espinoza  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: FM 493 (From: US 83 South to Military Hwy)  
Work Authorization No. 1, PO# 617489,  
C08-417-12-09, L&G Job#090201  
CSJ: 0863-01-047**

Dear Commissioner Fuentes:

We are submitting a monthly report in sufficient detail to support the progress of the work and in support of a request for payment. L&G will be invoicing for services rendered for the month of August 2021. Our office will continue to coordinate the interest of the County with TxDOT during the construction span of this project.

The following is attached:

- L&G's Invoice
- Exhibit C "Project Schedule"

**Work Authorization #1 – Preparation of Schematics, Environmental Assessment, Public Involvement, ROW Mapping, Surveying, and Roadway Design for the Reconstruction**

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
This task is complete.	L&G	100%
FC 12001 – EA REPORTS		
This task is complete.	L&G	100%
FC 12002 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12040 – CULTURAL RESOURCES		
This task is complete.	L&G	100%
FC 13002 – OWNERSHIP DATA COLLECTION		
This task is complete.	L&G	100%
FC 15011 – SURVEY PLANS AND DESIGN/SUB		
This task is complete.	J.E.S.	100%
FC 16001 – ROADWAY DESIGN		
This task is complete.	L&G	100%

<b>FC 16104 – OUTFALL DESIGN</b>		
This task is complete.	L&G	100%
<b>FC 16302 – TRAFFIC CONTROL PLAN</b>		
This task is complete.	L&G	100%
<b>FC 16304 – IRRIGATION</b>		
This task is complete.	L&G	100%
<b>FC 16306 – QUANTITIES &amp; SPECS</b>		
This task is complete.	L&G	100%
<b>FC 16307 – UTILITIES</b>		
This task is complete.	L&G	100%
<b>FC 32000 – CONSTRUCTION MANAGEMENT</b>		
Contractor continued to maintain barricades. L&G continues coordinating with Mr. Jesus Garcia, P. E., TxDOT Project Manager, to discuss project issues. No issues were discussed this month. As of July 2021, the contract is 91.81% complete and approximately 97.75% (825 days) time used of the 844 days in the contract. Contractor continues to perform some roadway work such as Concrete Curb & Gutter, HMA CP (Hot Mix), Concrete Driveways and Barricades.	L&G	91.0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Ricardo Gallaga Jr. P.E.  
Project Manager

Attachment

