

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11328717**  
**INVOICE DATE: 09/30/21**

**BILL TO: 34**


Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596

**JOB: 180701**

Mile 10 Project WA#1  
 (From: Mile 6 to FM 1015)  
 PO#796083

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of September 2021.						
Work Authorization #1 - Engineering services required for the completion of the Environmental Document, Public Involvement and Schematic Design.						
10201-Project Coord.	45,000.00	45,000.00		45,000.00	100.0	
11002-Schm Rdwy Outf	236,640.00	231,907.20	2,366.40	234,273.60	99.0	2,366.40
11005-Pre Comp Utly	54,000.00	52,920.00		52,920.00	98.0	1,080.00
11007-Prelim ROW Req	70,000.00	70,000.00		70,000.00	100.0	
11008-Schm Updt TxDO	30,000.00	9,000.00		9,000.00	30.0	21,000.00
11009-Pre ROW Outfal	35,000.00	35,000.00		35,000.00	100.0	
11011-Traffic Data	18,288.72	18,288.72		18,288.72	100.0	
11012-Intersection	65,000.00	63,050.00	650.00	63,700.00	98.0	1,300.00
110110-Traffic Data	21,711.28	21,711.28		21,711.28	100.0	
12002-Pub Invmt (PM)	67,200.00	30,912.00	14,872.05	45,784.05	68.1	21,415.95
12003-Pub Invmt (PH)	27,000.00				0.0	27,000.00
12006-Env Doc TxDOT	135,000.00	48,600.00	2,700.00	51,300.00	38.0	83,700.00
12007-Arch & Hist	12,000.00	2,400.00	480.00	2,880.00	24.0	9,120.00
12008-Eng/Pub Mtgs	31,500.00	14,490.00	1,260.00	15,750.00	50.0	15,750.00
12009-Eng/Pub Hearin	22,500.00				0.0	22,500.00
12070-Arch & Hist/SU	18,000.00				0.0	18,000.00
15005-Field Srvy Out	57,345.82	43,009.37		43,009.37	75.0	14,336.45
15006-Field Srvy Rdw	38,909.00	30,777.02		30,777.02	79.1	8,131.98
15007-Sub-Srfce Utlt	35,719.00	17,859.50		17,859.50	50.0	17,859.50
15050-Fld Srvy Out/S	20,836.00	15,627.00		15,627.00	75.0	5,209.00
15060-Field Surveys	135,091.00	106,818.00		106,818.00	79.1	28,273.00
15070-Sub-Surface Ut	50,000.00	7,500.00		7,500.00	15.0	42,500.00
16101-Hydro Map	90,000.00	88,200.00		88,200.00	98.0	1,800.00
16204-Sign Warrants	2,038.53	2,038.53		2,038.53	100.0	
16240-Signal Warrant	51,961.47	51,961.47		51,961.47	100.0	
TOTALS:	1,370,740.82	1,007,070.09	22,328.45	1,029,398.54	75.1	341,342.28





Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
**Attn: Amy Saenz-Smith or Erica Espinoza**  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: Mile 10 Project – WA#1**  
**Limits: Mile 6 to FM 1015**  
**PO#796083 - L&G Project#180701**

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and request for payment. Attached for your approval is our invoice for services rendered during this billing period.

The following is attached:

- L&G's Invoice
- Exhibit C – Work Schedule

**Work Authorization#1 – Engineering services required for the completion of the Environmental Document, Public Involvement and Schematic Design**

		<b>% Complete</b>
<b>FC 10200 – DETERMINE OF LOCAL COST vs STATE COST and AGREEMENTS/AFA WITH TxDOT/LPA COORDINATION</b>		
An updated Mile 10 AFA has been executed by the County. <b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11002 – SCHEMATIC FOR ROADWAY &amp; OUTFALLS</b>		
L&G continues to develop the roadway and outfall schematics for submittal to TxDOT. The outfall schematics were updated based on the updated survey. Storm drain profile and proposed culvert crossings were updated based on preliminary hydraulic analyses and intersecting street (Mile 6 and FM1015) reference plans. L&G has prepared schematics for an environmental scoping meeting held September 9 <sup>th</sup> , 2021. Comments from that meeting are being evaluated to incorporate into the schematic in preparation for DCC, and Public Meeting.	<b>L&amp;G</b>	<b>99%</b>

<b>FC 11005 – PRELIMINARY COMPENSABLE UTILITIES IDENTIFICATION ON SCHEMATIC (ROADWAY AND OUTFALLS)</b>		
<p>L&amp;G has been coordinating with our surveyor to tie down compensable utilities along the roadway and outfalls. SUE data collected will be shown on the schematic as it becomes available. Irrigation and High voltage transmission lines have been identified and called out on the schematics accordingly. Field visits were made to the project and pictures were taken of the visible utilities located on the project. Letters were sent to the utilities to inform them of the project and to request any additional information they may have for their lines. The gas company provided information on the location of their crossings. L&amp;G coordinated with the gas companies and the surveyor in order to tie down the crossings (SUE Data). L&amp;G has coordinated with City of Weslaco for water and sewer within the project limits and has incorporated info into the schematics. L&amp;G has coordinated with HCCID9 to identify/confirm property interest along the project corridor.</p> <p><b>No change from prior invoice.</b></p>	<b>L&amp;G</b>	<b>98%</b>
<b>FC 11007 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) ROADWAY</b>		
<b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11008 – UPDATE SCHEMATIC BASED ON COMMENTS AS PROVIDED BY TxDOT / FHWA</b>		
<p>All design and computer files have been generated to fit TxDOT design requirements.</p> <p><b>No change from prior invoice.</b></p>	<b>L&amp;G</b>	<b>30%</b>
<b>FC 11009 – OFFICE SURVEYS FOR SCHEMATIC (PREL. OWNERSHIP IDENTIFICATION AND PROPERTY RIGHTS) 1.5 MILES OF OUTFALLS</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11011 – TRAFFIC DATA REQUEST AS PER TxDOT DIRECTIVE</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 11012 – SCHEMATIC LAYOUT FOR INTERSECTION LAYOUTS (MILE 5 ½, FM 88 Mile 4 ½, Mile 4, Mile 3 ½, FM 1015</b>		
<p>Intersection Layouts have been updated using the latest TIN, TOPO, and ROW. The intersection configuration of Mile 10 at Mile 5 ½ has been updated to account for an existing irrigation line running parallel to Mile 10 on the south side. The EB right-turn lane was removed as a result. This update has been incorporated into the schematic in preparation for submittal to TxDOT. Per TxDOT comments from the</p>	<b>L&amp;G</b>	<b>98%</b>

Environmental Scoping meeting, alternative typical sections incorporating new TxDOT guidance on bicycle facilities is being evaluated.		
<b>FC 110110 - TRAFFIC DATA REQUEST AS PER TxDOT DIRECTIVE</b>		
<b>This task is now complete.</b>	<b>C&amp;M</b>	<b>100%</b>
<b>FC 12002 – PUBLIC INVOLVEMENT FOR THE PROJECT WITH STAKEHOLDERS AND 1 PUBLIC MEETING</b>		
<b>UPDATE:</b> L&G prepared a draft PowerPoint presentation and draft notices for submittal to TxDOT in anticipation of the upcoming mock public meeting. In addition, L&G continues to update the property owner and public official’s mailing list in preparation for the public meeting.	<b>L&amp;G</b>	<b>50%</b>
<b>FC 12003 – EITHER ADDRESS THE PUBLIC OR HOLD 1 PUBLIC HEARING</b>		
<b>This task has not begun.</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12006 – ENVIRONMENTAL DOCUMENT WITH TxDOT</b>		
<b>UPDATE:</b> L&G prepared, scheduled and coordinated a scoping meeting with TxDOT. Scoping meeting was held virtually on September 9 <sup>th</sup> , 2021. L&G is preparing to begin preparing technical reports.	<b>L&amp;G</b>	<b>38%</b>
<b>FC 12007 - ARCHEOLOGICAL AND HISTORICAL RESEARCH</b>		
<b>UPDATE:</b> L&G is preparing right-of-entry letters to affected property owners for upcoming archeological surveys.	<b>L&amp;G</b>	<b>24%</b>
<b>FC 12008 – ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS etc.</b>		
<b>UPDATE:</b> L&G continues to prepare the schematics for submittal to TxDOT in anticipation of an upcoming mock and public meeting.	<b>L&amp;G</b>	<b>50%</b>
<b>FC 12009 – ENGINEERING TECHNICAL SUPPORT TO ADDRESS PUBLIC HEARING WITH LAYOUTS etc.</b>		
<b>This task has not begun</b>	<b>L&amp;G</b>	<b>0%</b>
<b>FC 12070 – ARCHEOLOGICAL AND HISTORICAL RESEARCH / SUB</b>		
<b>This task has not begun</b>	<b>AmaTerra</b>	<b>0%</b>

<b>FC 15005 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS</b>		
L&G has received and reviewed approx. 75% of survey work for the outfalls. Comments were generated and provided to ROWSS for updating. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>75%</b>
<b>FC 15006 – FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY</b>		
L&G Engineering has completed the design survey contracts with the surveyor and identified limits of the surveys and outfalls. The surveyor was provided with a preliminary schematic for their reference and limits of the various outfalls identified. L&G has reviewed all survey work completed to date for accuracy. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>79.1%</b>
<b>FC 15007 – SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE</b>		
Coordination with the surveyor continues so that we can complete the SUE data. L&G continues to advance the SUE process by plotting on the new schematic and cross sections the parallel irrigation line. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>50%</b>
<b>FC 15050 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF OUTFALLS / SUB</b>		
ROWSS (sub) has completed approx. 75% of survey for Outfalls 1 and 4. <b>No change from prior invoice.</b>	<b>ROWSS</b>	<b>75%</b>
<b>FC 15060 - FIELD SURVEYS FOR DESIGN AND CONSTRUCTION OF ROADWAY / SUB</b>		
ROWSS (sub) has performed the following to date: <ul style="list-style-type: none"> <li>• Establishing primary and secondary control</li> <li>• Completed BM's throughout the project. Has provided Vertical Control sheets</li> <li>• Has recovered existing ROW</li> <li>• Has recovered existing centerline of roadway.</li> <li>• Has collected approx. 80% of topo and DTM.</li> </ul> <b>No change from prior invoice.</b>	<b>ROWSS</b>	<b>79.1%</b>
<b>FC 15070 - SUB-SURFACE UTILITY ENGINEERING (SUE) 25 POT HOLES / MILE / SUB</b>		
Hydro excavation of 15 holes has been completed. Electronic data has been updated in DGN format in preparation for submittal to L&G Engineering. We continue to advance the SUE process. <b>No change from prior invoice.</b>	<b>ROWSS</b>	<b>15%</b>

<b>FC 16101 – HYDROLOGICAL MAP FOR 4 OUTFALL DRAIN DITCHES (OUTFALL AND CAPACITIES)</b>		
A Hydraulic Report has been completed. It has been updated for comments that were received from TxDOT on a similar project (Mile 6 W). L&G is preparing to submit report and map to TxDOT in preparation of Environmental Scoping Meeting, DCC, and Public Meeting. <b>No change from prior invoice.</b>	<b>L&amp;G</b>	<b>98%</b>
<b>FC 16204 – TRAFFIC SIGNAL WARRANTS (6 LOCATIONS)</b>		
<b>This task is now complete.</b>	<b>L&amp;G</b>	<b>100%</b>
<b>FC 16240 – TRAFFIC SIGNAL WARRANTS (6 LOCATIONS) / SUB</b>		
<b>This task is now complete.</b>	<b>ETSI</b>	<b>100%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 565-9813 or Jordan Sinclair at (956) 585-1909.

Sincerely,



Jordan Sinclair, P.E.  
Project Manager

