

October 25, 2021

Hidalgo County Precinct No. 4  
Commissioner Ellie Torres  
1051 N. Doolittle Rd.  
Edinburg, TX 78542

Reference: P4 New Mechanic Shop – Change Order #002 (Time Extension)  
Contract No.: C-20-298-11-17

Dear Commissioner Torres,

B2Z is recommending a time extension of 45 calendar days due to inclement weather throughout the duration of the project. Attached for your review are the Contractor Time Statements specifying the weather delays.

Should you have any questions, please call me at (956) 585-3773.

Respectfully,



Jesse Ozuna  
Project Manager



### CONTRACT TIME STATEMENT

PAY APP NO. 2 & 3 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 2/1/2021 DATE WORK COMPLETED 2/28/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
February	1	1		
February	2	1		
February	3	1		
February	4	1		
February	5	1		
February	6	1		
February	7	1		
February	8	1		
February	9	1		
February	10	1		
February	11	1		
February	12	1		
February	13	1		
February	14	1		
February	15		1	Rain Day
February	16		1	Rain Day
February	17		1	Rain Day
February	18		1	Rain Day
February	19		1	Rain Day
February	20		1	Rain Day
February	21	1		
February	22	1		
February	23	1		
February	24	1		
February	25	1		
February	26	1		
February	27	1		
February	28	1		
<b>TOTALS</b>		22	6	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 75  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 6 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 3 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 3/1/2021 DATE WORK COMPLETED 3/31/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
March	1		1	Rain Day
March	2	1		
March	3	1		
March	4	1		
March	5	1		
March	6	1		
March	7	1		
March	8	1		
March	9	1		
March	10	1		
March	11	1		
March	12	1		
March	13	1		
March	14	1		
March	15	1		
March	16	1		
March	17	1		
March	18	1		
March	19	1		
March	20	1		
March	21	1		
March	22	1		
March	23	1		
March	24	1		
March	25	1		
March	26	1		
March	27	1		
March	28	1		
March	29		1	Rain Day
March	30	1		
March	31	1		
TOTALS		29	2	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 106  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 2 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 4 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 4/1/2021 DATE WORK COMPLETED 4/30/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
April	1		1	Rain Day
April	2		1	Job site closed - County Holiday
April	3	1		
April	4	1		
April	5	1		
April	6	1		
April	7	1		
April	8	1		
April	9	1		
April	10	1		
April	11	1		
April	12	1		
April	13	1		
April	14	1		
April	15	1		
April	16	1		
April	17	1		
April	18	1		
April	19	1		
April	20	1		
April	21	1		
April	22	1		
April	23		1	Rain Day
April	24	1		
April	25	1		
April	26	1		
April	27	1		
April	28	1		
April	29	1		
April	30	1		
TOTALS		27	3	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 136  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 3 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 5 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 5/1/2021 DATE WORK COMPLETED 5/31/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
May	1	1		
May	2	1		
May	3	1		
May	4	1		
May	5	1		
May	6	1		
May	7	1		
May	8	1		
May	9	1		
May	10	1		
May	11	1		
May	12		1	Rain Day
May	13	1		
May	14	1		
May	15		1	Rain Day
May	16	1		
May	17	1		
May	18		1	Rain Day
May	19		1	Rain Day
May	20		1	Mud Day
May	21		1	Mud Day
May	22		1	Mud Day
May	23	1		
May	24	1		
May	25	1		
May	26	1		
May	27	1		
May	28	1		
May	29	1		
May	30	1		
May	31		1	Job site closed - County Holiday
<b>TOTALS</b>		<b>23</b>	<b>8</b>	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 167  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 8 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 6 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 6/1/2021 DATE WORK COMPLETED 6/30/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
June	1		1	Rain Day
June	2		1	Mud Day
June	3		1	Rain Day
June	4		1	Mud Day
June	5		1	Mud Day
June	6	1		
June	7		1	High Winds
June	8		1	High Winds
June	9	1		
June	10	1		
June	11	1		
June	12	1		
June	13	1		
June	14	1		
June	15	1		
June	16	1		
June	17	1		
June	18	1		
June	19	1		
June	20	1		
June	21	1		
June	22		1	Rain Day
June	23		1	Rain Day
June	24	1		
June	25	1		
June	26	1		
June	27	1		
June	28	1		
June	29		1	Rain Day
June	30		1	Rain Day
<b>TOTALS</b>		<b>19</b>	<b>11</b>	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 197  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 11 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 7 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 7/1/2021 DATE WORK COMPLETED 7/31/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
July	1		1	Mud Day
July	2	1		
July	3	1		
July	4	1		
July	5		1	Job site closed - County Holiday
July	6		1	Rain Day
July	7		1	Rain Day
July	8	1		
July	9		1	Mud Day
July	10		1	Mud Day
July	11	1		
July	12	1		
July	13		1	Rain Day
July	14		1	Mud Day
July	15	1		
July	16	1		
July	17	1		
July	18	1		
July	19	1		
July	20	1		
July	21		1	Rain Day
July	22		1	Rain Day
July	23	1		
July	24	1		
July	25	1		
July	26	1		
July	27	1		
July	28	1		
July	29	1		
July	30	1		
July	31	1		
<b>TOTALS</b>		<b>21</b>	<b>10</b>	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 228  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 10 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 8 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 8/1/2021 DATE WORK COMPLETED 8/31/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
August	1	1		
August	2	1		
August	3		1	Rain Day
August	4		1	Mud Day
August	5		1	Rain Day
August	6		1	Mud Day
August	7	1		
August	8	1		
August	9	1		
August	10	1		
August	11	1		
August	12	1		
August	13	1		
August	14	1		
August	15	1		
August	16	1		
August	17	1		
August	18	1		
August	19	1		
August	20	1		
August	21	1		
August	22	1		
August	23	1		
August	24	1		
August	25	1		
August	26	1		
August	27		1	Rain Day
August	28	1		
August	29	1		
August	30	1		
August	31	1		
<b>TOTALS</b>		26	5	

NO. OF CONTRACT WORKING DAYS 310 NO. WORKING DAYS CHARGED TO DATE 259  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 5 WEATHER/DELAY DAYS DOCUMENTED

PROJECT MANAGER



### CONTRACT TIME STATEMENT

PAY APP NO. 9 CONTRACTOR NM Contracting, LLC  
 PROJECT NAME New Mechanic Shop - Precinct No. 4  
 CONTRACT NO. C-20-298-11-17 OWNER Hidalgo County - Pct#4 NOTICE-TO-PROCEED 12/17/2020  
 TIME COMPUTED FROM 9/1/2021 DATE WORK COMPLETED 9/30/2021

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	CREDITED DAYS	DAYS CREDITED AND REASONS THEREFORE
September	1	1		
September	2	1		
September	3	1		
September	4	1		
September	5	1		
September	6		1	Job site closed - County Holiday
September	7	1		
September	8	1		
September	9	1		
September	10	1		
September	11	1		
September	12	1		
September	13		1	Rain Day
September	14	1		
September	15	1		
September	16	1		
September	17	1		
September	18	1		
September	19	1		
September	20	1		
September	21	1		*CO#1 - 32 Additional Calendar Days Approved
September	22		1	Rain Day
September	23	1		
September	24	1		
September	25	1		
September	26	1		
September	27	1		
September	28	1		
September	29		1	Rain Day
September	30	1		
TOTALS		26	4	

NO. OF CONTRACT WORKING DAYS 342 NO. WORKING DAYS CHARGED TO DATE 289  
 ASSESSED LIQUIDATED DAMAGES: 0 PER DAY \$ 500 TOTAL \$ 0  
 CERTIFIED AS CORRECT

NOTES: 4 WEATHER/DELAY DAYS DOCUMENTED

  
 \_\_\_\_\_  
 PROJECT MANAGER