

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11328769
INVOICE DATE: 11/30/2021

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78599

JOB: 171102
Mile 6 Project (Mile 9 to Mile 11
WA#2 - PO#779197

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2021.						
Work Authorization #2 - ROW Mapping, ROW Acquisition, Utility Management						
13002-ROW Mapping	10,050.00	10,050.00		10,050.00	100.0	-
13020-ROW Mappint/SUB	35,750.00	35,750.00		35,750.00	100.0	-
15006-Field Surveys	5,218.00	5,218.00		5,218.00	100.0	-
15060-Field Surveys / SUB	6,782.00	6,782.00		6,782.00	100.0	-
60001-ROW Admin. Acquisitions	64,020.00	64,020.00		64,020.00	100.0	-
60002-Title Services	22,200.00	22,200.00		22,200.00	100.0	-
60003-Appraisal Services	9,250.00	9,250.00		9,250.00	100.0	-
60004-Appriasal Review	7,400.00	7,400.00		7,400.00	100.0	-
60006-Closing Services	9,250.00	9,250.00		9,250.00	100.0	-
60007-Title Services	6,600.00	6,600.00		6,600.00	100.0	-
60008-Appraisal Services	2,750.00	2,750.00		2,750.00	100.0	-
60009-Appriasal Review	2,200.00	2,200.00		2,200.00	100.0	-
60011-Parcel Negot	44,000.00	44,000.00		44,000.00	100.0	-
60012-Closing Services	2,530.00	2,530.00		2,530.00	100.0	-
60030-Appraisal Services/SUB	83,250.00	83,250.00		83,250.00	100.0	-
60040-Appraisl Review/SUB	16,650.00	16,650.00		16,650.00	100.0	-
60080-Appraisal Services/SUB	24,750.00	24,750.00		24,750.00	100.0	-
60090-Appraisl Review/SUB	4,950.00	4,950.00		4,950.00	100.0	-
60100-Comp. Utility Management	100,000.00	100,000.00		100,000.00	100.0	-
Sub Total	457,600.00	457,600.00	0.00	457,600.00		-
Supplemental #1 to Work Authorization #2 - Additional Survey work, Signal Design Work PS&E and Reduce ROW Re-Appraisals/Reviews						
11003-PS&E Development	80,000.00	80,000.00		80,000.00	100.0	-
15006-Field Surveys	5,687.00	5,687.00		5,687.00	100.0	-
15060-Field Surveys/SUB	11,313.00	11,313.00		11,313.00	100.0	-
15070-Sub-Surface Utility Engineering	5,000.00	5,000.00		5,000.00	100.0	-
16205-Signal Design	30,651.51	30,651.51		30,651.51	100.0	-
16250-Signal Design/SUB	3,707.49	3,707.49		3,707.49	100.0	-
60002-Title Services	-10,800.00	-10,800.00		-10,800.00	100.0	-
60003-Appraisal Services	-4,500.00	-4,500.00		-4,500.00	100.0	-
60004-Appraisal Review	-3,600.00	-3,600.00		-3,600.00	100.0	-
60006-Closing Services	-4,500.00	-4,500.00		-4,500.00	100.0	-
60030-Appraisal Services/SUB	-40,500.00	-40,500.00		-40,500.00	100.0	-
60040-Appriasal Review/SUB	-8,100.00	-8,100.00		-8,100.00	100.0	-
Sub Total	64,359.00	64,359.00	0.00	64,359.00		-

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956)565-9813 Fax (956)565-9018

INVOICE#: 11328769
INVOICE DATE: 11/30/2021


BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78599

JOB: 171102
 Mile 6 Project (Mile 9 to Mile 11
 WA#2 - PO#779197

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Supplemental #2 to Work Authorization #2 - Survey work needed for additional Metes and Bounds descriptions and Parcel Sketches for Parcels 13 and 14 due to error from previous consultant.						
13002-ROW Map	7,000.00	7,000.00		7,000.00	100.0	-
13020-ROW Map/SUB	7,000.00	7,000.00		7,000.00	100.0	-
Sub Total	14,000.00	14,000.00	0.00	14,000.00	100.0	-
Supplemental #3 to Work Authorization #2 - To provide Engineering Construction Management						
32001- Construction Management	151,204.04	99,794.67	4,536.12	104,330.79	69.0	46,873.25
Sub Total	151,204.04	99,794.67	4,536.12	104,330.79		46,873.25
TOTAL:	687,163.04	635,753.67	4,536.12	640,289.79	93.2	46,873.25

ORIGINAL CONTRACT SUM	\$	457,600.00
CHANGE BY CHANGE ORDER	\$	229,563.04
CONTRACT SUM TO DATE	\$	687,163.04
TOTAL COMPLETED TO DATE	\$	640,289.79
LESS PREVIOUS INVOICES	\$	635,753.67
CURRENT PAYMENT DUE	\$	4,536.12


 PROJECT MANAGER'S SIGNATURE



December 1, 2021

Hon. David Fuentes
Hidalgo County Commissioner, Pct. #1
Attn: Amy Saenz-Smith or Erica Espinoza
1902 Joe Stevens
Weslaco, TX 78596

RE: Mile 6 Project – WA#2 with Supplemental #1, #2 and #3
Limits: Mile 9 to 0.30 mi. N. of Mile 11
PO#779197 - L&G Project#171102

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. L&G will be invoicing for services rendered during the month of November 2021.

The following is attached:

- L&G Invoice
- Exhibit C – Work Schedule

Work Authorization#2 – ROW Mapping, ROW Acquisition, Utility Management

- All work associated with this Work Authorization is 100% complete.

Supplemental #1 to Work Authorization #2 – Additional Survey work, Signal Design Work PS&E and Reduce ROW Re-Appraisals/Reviews

- All work associated with this Supplemental #1 to Work Authorization #2 is 100% complete.

Supplemental #2 to Work Authorization #2 – Survey work needed for additional Metes and Bounds descriptions and Parcel Sketches for Parcels 13 and 14 due to error from previous consultant.

- All work associated with this Supplemental #2 to Work Authorization #2 is 100% complete.


Supplemental #3 to Work Authorization #2 – To provide Engineering Construction Management

		% Complete
FC 32001 ~ CONSTRUCTION MANAGEMENT		
L&G continues to coordinate with SAMES CEI representatives, Ricardo Leal and Even Gonzales, on progress of work. L&G continues to respond to several RFI's and construction issues. Contractor has submitted Change Order #1 & #2 for approval. Change orders have been approved. As of October 2021, the project was 69.62% complete (dollars paid to date) and approximately 82.29% of contract time used (330 days out of 401 days). Currently the contractor	L&G	69%

continues working on roadway items such as Roadway Excavation and Embankment, Sprinkling for Dust Control, Flex Base, MC-30, Seal Coat, MC-30, HMA CP (Hot Mix), RC Pipe, Concrete Curb & Gutter, Sidewalk and Barricades.		
--	--	--

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Ricardo Gallaga, P.E.
Project Manager

EXHIBIT "C"
PROJECT SCHEDULE
 Mile 6 Roadway Construction Project
 Limits - Mile 9 to Mile 11
 WA#2 Suppl #3 - Engineering Consultant Construction Management

TASK AND DESCRIPTION	2020			2021			2022								
	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV
WA #2 Suppl #3 Consultant Construction Management - Design Related															

L&G Engineering WA #2 Suppl #3

