



P.O. Box 2724
McAllen, Tx. 78502
(956) 585-3773

Invoice

Date	Invoice #
2/1/2022	20314

PO # 803856
2 - 1315-431-00-122-062-0-721
 Req # 400015
 pay direct → \$ 208.01

Please send remittance with copy of invoice to:
 Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #2
 300 West Hall Acres, Suite G
 Pharr, TX 78577

Project Info:
 Hidalgo County Precinct #2
 Contract # C-19-016-08-13
 Work Authorization #1
 Dicker Road

RECEIVED FEB 01 2022

B2Z JOB: 2302
 PO #: 803856

Billing Period: January 2022

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	
Construction Contract Administration	\$ 97,306.46 ✓	\$ 95,360.33 ✓	\$ 973.07 ✓	\$ 96,333.40 ✓	99%	973.06
Construction Management & Inspection						
Tasks 1-9 - Construction Mgmt (During Construction)	\$ 126,576.02 ✓	\$ 124,044.50 ✓	\$ 1,265.76 ✓	\$ 125,310.26 ✓	99%	1,265.76
Tasks 1-6 - Construction Inspection	\$ 523,745.88 ✓	\$ 513,270.96 ✓	\$ 5,237.46 ✓	\$ 518,508.42 ✓	99%	5,237.46
Tasks 1-3 - Construction Mgmt (Post Construction)	\$ 9,886.64 ✓	\$ 1,977.33 ✓	\$ -	\$ 1,977.33 ✓	20%	7,909.31
Miscellaneous Technical Activities	\$ 64,458.50 ✓	\$ 63,169.34 ✓	\$ 644.59 ✓	\$ 63,813.93 ✓	99%	644.57
Direct Expenses						
Mileage	\$ 10,569.42 ✓	\$ 10,358.03 ✓	\$ 105.70 ✓	\$ 10,463.73 ✓	99%	105.69
CMT	\$ 332,938.60 ✓	\$ 326,279.83 ✓	\$ 3,329.38 ✓	\$ 329,609.21 ✓	99%	3,329.39
Supplemental #2 to Work Authorization #1						1,165,481.52
Construction Contract Administration	\$ 20,177.80 ✓	\$ 20,177.80 ✓	\$ -	\$ 20,177.80 ✓	100%	0
Construction Management & Inspection						
Tasks 1-9 - Construction Mgmt (During Construction)	\$ 8,165.74 ✓	\$ 8,165.74 ✓	\$ -	\$ 8,165.74 ✓	100%	0
Tasks 1-6 - Construction Inspection	\$ 22,401.42 ✓	\$ 22,401.42 ✓	\$ -	\$ 22,401.42 ✓	100%	0
Tasks 1-3 - Construction Mgmt (Post Construction)	\$ 1,750.74 ✓	\$ 1,750.74 ✓	\$ -	\$ 1,750.74 ✓	100%	0
Miscellaneous Technical Activities	\$ 3,399.65 ✓	\$ 3,399.65 ✓	\$ -	\$ 3,399.65 ✓	100%	0
Direct Expenses						
Mileage	\$ 1,170.00 ✓	\$ 1,170.00 ✓	\$ -	\$ 1,170.00 ✓	100%	0
CMT	\$ 32,879.40 ✓	\$ 32,879.40 ✓	\$ -	\$ 32,879.40 ✓	100%	0
Total For This Billing Period						\$11,555.96

Work Authorization - Summary

WA No. & Supp	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1 & Supp 2	\$1,255,426.27 ✓	\$1,224,405.07	98.45%	\$19,465.24

Aisha Gonzalez - President

INVOICE RECEIVED BY:

Lupita Garza ON 2/1/22

GOODS/SERVICES RECEIVED BY:

Eddie Cantu ON 01/01-31/22

\$11,555.96 x 1.8% = \$208.01
 \$11,555.96 x 18.2% = \$2,103.18
 \$11,555.96 x 80% = \$9,244.77

2/21/22

PO # N/A
1 - 1315-126-20-122-028-0-000
 Req # N/A \$ 2,103.18

PO # N/A
1 - 1315-126-10-122-008-0-000
 Req # N/A \$ 9,244.77

February 1, 2022

Hon. Eddie Cantu
Commissioner, Hidalgo County Pct. #2
300 W. Hall Acres Rd.
Pharr, TX 78577

**RE: Professional Engineering Services (C-19-016-08-13)
Work Authorization No. 1 ~ Precinct No. 2 ~ Dicker Road Project
PO #803856**

Dear Commissioner Cantu:

Attached for your review and approval is our invoice for services rendered under Work Authorization #1 during the month of January 2022 on the subject referenced project.

The following is attached:
• Invoice No. 20314

The following is a narrative of the progress for this period.

TASK	% Complete
1 - Construction Contract Administration	99%
<p>UPDATED: B2Z conducted a virtual status meeting with the Precinct #2 Office on January 12th, 2022.</p> <p>We met with the Precinct #2 staff to discuss the project completion, remaining time, contractor's performance, and any remaining work on Dicker Road. The project completion date is scheduled for a February 22nd, 2022.</p> <p>The project is near completion and the remaining work could include 1) driveways, 2) riprap and 3) the right turn lane at Jackson Road.</p> <p>Change Order #8 was approved by Hidalgo County to extend the contract time by 51 days and add 3 months of barricades extending time through February 22, 2022. The time was extended for construction delays created by HCDD #1 to install a 12x8 Box Culvert across Dicker Road delaying Earthworks early completion date.</p>	

<p>Change Order #9 is being processed for approval to close out the McAllen 12" waterline, approved in Change Order #3. The work has been completed as planned, and any remaining funds will be returned to McAllen PU.</p> <p>Change Order #10 is being processed for approval to address two drainage concerns at Station 15+00 and 72+70. Additional storm sewer will be added to provide at both locations.</p> <p>B2Z continues coordinating contract administration activities with Armando Garza (County RPIC), Earthworks (Contractor), GO, Lucania, Austin Traffic Signal and SW Contractors (Subcontractors), TEDSI (Engineer of Record-EOR), City of McAllen Public Utility (Carlos Gonzalez), City of Hidalgo (Waterline Adjustment) Virgil, and Hidalgo County Drainage District #1 (12x8 Culvert Crossing). The new TxDOT RPIC changes on 11/15/2021 to Mr. David Chacon, P.E.</p> <p>The B2Z Project Manager, Inspectors and Laboratory Technicians have a considerable knowledge in roadway construction, with the experience and innovative thinking to introduce several cost savings opportunities during construction. B2Z prepared several change orders that amounted to -\$834,204.56 in construction savings.</p>	
<p>- Construction Management & Inspection</p>	
<p>Tasks 1-9 Construction Management (During Construction)</p>	<p>99%</p>
<p><u>UPDATED:</u> B2Z is currently reviewing invoices and processing pay estimates for the month of January 2022.</p> <p>B2Z implemented the Quality Assurance Plan for the project. B2Z will initiate the 90% audit in December 2021.</p> <p>B2Z works very closely with the contractor and subcontractors to update weekly schedules, to prepare for material deliveries, to schedule field inspections and to schedule material testing with our in-house laboratory, as necessary.</p>	

Tasks 1-6 Construction Inspection	99%
<p><u>UPDATED:</u></p> <p><u>B2Z Inspections:</u></p> <ul style="list-style-type: none"> ▪ B2Z prepared daily pay sheets for the work Earthworks performed on Dicker Road. ▪ B2Z conducted daily job-site inspections and documented the construction progress within the project diary using the Raken in house program. ▪ B2Z conducts one-day and one-night barricade inspections each month. The contractor is required to address deficiencies as soon as possible. ▪ B2Z assures daily traffic safety by verifying that proper barricading is in place by plans, or as established by change orders. The contractor is required to address deficiencies as soon as possible. ▪ B2Z performs the bi-monthly reviews of the project for storm water pollution prevention plan (SW3P) project compliance. ▪ B2Z assures that all safety measures are being followed for proper personal protection equipment (PPE), proper vehicular safety, proper fall protection & equipment and any COVID-19 requirements that is implemented in the field or offices. <p><u>UPDATED:</u></p> <p><u>Traffic Control:</u></p> <p>During our COVID-19 - 2021 year, B2Z modified the original traffic control plan to expedite the Dicker Road construction while business and schools were closed. B2Z created three traffic control modifications that closed Dicker Road, while detouring traffic around the roadway construction. The three traffic changes are below:</p> <ul style="list-style-type: none"> ▪ Phase III (CO #7) – 10th Street and McColl Road - 95% complete and opened to traffic on November 24th, 2021, under construction. The project is near substantial completion. <p><u>UPDATED:</u></p> <p><u>Current Construction:</u></p> <p>Construction between 10th Street and McColl Road include:</p> <ul style="list-style-type: none"> ▪ Earthworks – Placing sidewalks ▪ GO – Placing riprap at the main canal ▪ Lucania – Cleaning armor joints, placing sealed expansion joints ▪ Southwest Contractor – Placing pedestrian railing and MBGF. 	

Tasks 1-3 Construction Management (Post Construction)	20%
<p><u>NO UPDATE:</u> B2Z is preparing the Dicker Road construction documents for project close out. The documents will include plans, specifications, monthly estimates, pay sheets, invoices, test reports, request for information, submittals, change orders, utility management, corresponds and the diaries will be included with the final Dicker Road as-built plans.</p>	
3 – Miscellaneous Technical Activities	99%
<p><u>UPDATED:</u></p> <ul style="list-style-type: none"> ▪ B2Z coordinated all of utilities adjustments that impact construction. ▪ B2Z continues to work closely with property owners to provide the up-to-date construction progress and information. ▪ B2Z continues to respond to request for information. ▪ B2Z continues coordinating change orders with all stakeholders before finalizing the project. ▪ Provide as built plans that include all change orders, the new McAllen waterline location, and all utility adjustments within the Project. 	
4 – Direct Expenses (Mileage)	99%
<p><u>UPDATED:</u> B2Z has conducted the following activities that required vehicle travel:</p> <ul style="list-style-type: none"> ▪ Chief Inspector/Inspector job-site inspections – Daily ▪ Project Manager job-site inspections – 3/week ▪ Earthworks progress meetings – 1/month ▪ Hidalgo County Precinct No. 2 Status Meetings – 1/month ▪ 	
4 – Direct Expenses (CMT)	99%
<p><u>UPDATED:</u></p> <ul style="list-style-type: none"> ▪ B2Z laboratory continues testing fresh concrete for curb and gutter, riprap, and sidewalks. ▪ B2Z laboratory continues to monitor the hot mix Ty B & D placements for field density and laboratory testing requirements. 	

City of McAllen
 12" Water Line
 Supplemental #2 to WA#1

TASK	% Complete
1 - Construction Contract Administration	100%
<p><u>NO UPDATE:</u> Teleconference with Carlos Gonzalez discussing the status of the new 12" waterline project on the north side of Dicker Road. The new waterline is complete, and B2Z needs to close out the current contract for the remaining items that were not used.</p> <p>The line was installed between 23rd Street and McColl Rd on a 5' alignment and 4' deep. It crosses 10th Street and stops on the west side of the Main Canal. It starts up again on the east side of the Main Canal and stops just west of the McColl Intersection.</p>	
2 – Construction Management & Inspection	
Tasks 1-9 Construction Management (During Construction)	100%
<p><u>NO UPDATE:</u> Work is complete. Preparing to close out the change order and MOU.</p>	
Tasks 1-6 Construction Inspection	100%
<p><u>NO UPDATE:</u> Work is complete.</p>	

Tasks 1-3 Construction Management (Post Construction)	100%
<u>UPDATED:</u> B2Z is reconciling quantities and plan sheet modifications to initiate final quantities and a final as built set of plans.	
3 – Miscellaneous Technical Activities	100%
<u>NO UPDATE:</u> Work is complete.	
4 – Direct Expenses (Mileage)	100%
<u>NO UPDATE:</u> Work is complete.	
4 – Direct Expenses (CMT)	100%
<u>NO UPDATE:</u> Work is complete.	

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,



Saul R. Munoz, P.E.
Dicker Road Project Manager
B2Z Engineering, LLC



Purchase Order COUNTY OF HIDALGO

PO# 803856

DATE: 08/23/19

PAGE NO: 1 OF 1

PO TYPE:

VENDOR: 449121

REQ: 00400015

PHONE: (956) 585-3773

Fax: (956) 583-7116

EMAIL: Reza@B2ZEng.com

SHIP TO: HIDALGO CO. PCT 2

300 WEST HALL ACRES, SUITE G
PHARR TX 78577

GONZALEZ, AISHA
B2Z ENGINEERING, LLC
900 S. STEWART RD. SUITE 4
MISSION TX 78572

CONTACT: EDUARDO CANTU

(956) 787-1891

SITE: COMMISSIONER, PRECINCT 2

CONTRACT NO: C-19-016-08-13

SPECIAL INSTRUCTIONS:

VENDOR NOTES

- Do not add to, or alter this Purchase Order. This Order is not renewable.
- TAX EXEMPTION: This Purchase Order may be accepted in lieu of Exemption Certificate.
- This Order is also placed F.O.B. Destination. Vendor must repay all shipping costs.
- Invoice each Purchase Order singly. Original invoices are required customer copy may be accepted. Out number must appear on all invoices, bills of lading, and packages.
- Payment will be made only for bona fide and full completed orders, unless otherwise attached.

QTY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		TXDOT PCT 2 DICKER ROAD (23RD ST-JACKSON RD) - ENGINEERING SERVICES		
		WORK AUTHORIZATION NO. 1 APPROVED BY CC 8/13/19 AI#71702 ADVANCE FUNDING AGREEMENT AMENDMENT NO. 1 APPROVED BY CC 4/9/19 AI#69798		
		TOTAL WORK AUTH NO. 1 IS FOR \$1,165,481.52 AS PER AFA TXDOT (FEDERAL) PARTICIPATION IS 80% 932,385.22, STATE PARTICIPATION IS 18.2% \$212,117.64 AND COUNTY PARTICIPATION IS 1.8% \$20,978.66.		
1.00	LOT	CC WORK AUTHORIZATION NO. 1 FOR ENGINEER TO PROVIDE CONSTRUCTION CONTRACT ADMINISTRATION, CONSTRUCTION MANAGEMENT & INSPECTION, CONSTRUCTION MATERIALS TESTING AND MISCELLANEOUS TECHNICAL ACTIVITIES FOR THE PCT 2 DICKER ROAD PROJECT FROM SP 115 TO FM 2061	20,978.6600	20,978.66
		TOTAL:		20,978.66
		***** For Hidalgo County use only 9-1315-431-00-122-062-0-721		20,978.66

SCANNED
AUG 27 2019

Authorized by:

Martha L Salazar
mls