

April 1, 2022

Hon. David Fuentes
Commissioner, Hidalgo County Pct. #1
1902 Joe Stephens
Weslaco, TX 78577

RE: Contract # C-17-310-03-13 ~ Sunset Park Operations Facility

**Work Authorization #2 ~ Hidalgo County Precinct No. 1 Sunset Park Operations Facility – Construction Management Services
PO #789711**

Dear Commissioner Fuentes:

Attached for your review and approval is our invoice for services rendered under Work Authorization #2 during the month of March 2022 on the subject referenced project.

The following is attached:

- Invoice No. 10078

The following is a narrative of the progress for this period.


TASK		% Complete
1.0 – Pre-Design Phase Services (Generate Project Management Plan)		100%
<u>NO UPDATE:</u> This task is complete. Please refer to invoice dated January 3, 2018.		
2.0 – Design Phase Services		
2.1 – Oversight of A/E Design Team/Plan Review/Value Engineering		100%
<u>NO UPDATE:</u> This task is complete. Please refer to invoice dated June 3, 2019.		
2.2 – Contractor Qualification/Bid Solicitation and Selection		100%
<u>NO UPDATE:</u> This task is complete. Please refer to invoice dated January 3, 2018.		

3.0 – Construction Phase Services		
3.1 – Construction & Contract Management		100%
<p><u>NO UPDATE:</u> B2Z continues to coordinate and manage all project documentation.</p> <p>Pending RFI's:</p> <ul style="list-style-type: none"> • NO RFI'S PENDING <p>Pending Submittals:</p> <ul style="list-style-type: none"> • NO SUBMITTALS PENDING <p>Change Proposals/Orders:</p> <ul style="list-style-type: none"> • #001 – Transformer Pad • #002 – Extension of Generator Conduits • #003 – Shower Tile • #004 – Telecom Conduits Extensions • #005 – MVEC Construction Fee • #006 – Fire Dampers • #007 – NAWSC Water Tap • #008 – Hardware • #009 – Owner requested Data Back Boxes • #010 – Shop Equipment (ASE) • #011 – Air Line changes • #012 – Vehicle Lift • #013 – Water Heater (Electrical) <ul style="list-style-type: none"> ➤ Received Official Letter from ECON indicating that there has been a +/- \$150K VE/Buy out savings back to the owner. 		
3.2 – Daily Field Reports and Progress Photos		100%
<p><u>UPDATED:</u> B2Z has completed daily job-site inspections and documented the following: Job-site conditions, weather conditions, job-site safety, job progress, material deliveries, and installed construction. Documented inspection findings via job reports and photo journal.</p> <p>Project Schedule:</p> <ul style="list-style-type: none"> • Project Start Date – 12/02/2020 • Original Completion Date – 07/20/2021 • Change Order #001 – Time extension 44 days • Change Order #002 – Time extension 45 days • Adjusted Completion Date— 10/17/2021 <p>Project Delays:</p> <ul style="list-style-type: none"> • N/A 		

<p>Completed Tasks:</p> <ul style="list-style-type: none"> All Pending Items have been completed <p>Tasks In-Progress:</p> <p>Meetings:</p> <ul style="list-style-type: none"> Owner/Architect/Contractor (OAC) Bi-Weekly Meetings. These meetings were held at Precinct No.1 Administration Office. B2Z facilitated discussion of general project topics, administrative items, project progress, document management, open issues, and any other new business. These meetings have concluded. 		
<p>4.0 – Project Close Out (Occupancy/Maint. programs/ Warranty/ 6 & 11 Month Walk Thru)</p>		<p>0%</p>
<p><u>NO UPDATE:</u></p> <ul style="list-style-type: none"> Task has not begun. 		
<p>5.0 – Meetings & Coordination on Project Development w/Stakeholders</p>		<p>100%</p>
<p><u>NO UPDATE:</u></p> <ul style="list-style-type: none"> This task is complete. Please refer to invoice dated June 3, 2019. 		

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 585-3773.

Sincerely,


 Art Garza III, MPA
 Project Manager
 B2Z Engineering, LLC



Invoice

P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

Date	Invoice #
4/1/2022	10078

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #1
 1902 Joe Stephens
 Weslaco, TX 78577

Project Info:


Contract #C-17-310-03-13 WA#2
 Sunset Park Operations Facility
 Construction Mgmt Services
 B2Z JOB: 1102
 PO # 789711

Billing Period **March 2022**

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Task 1.0 - Pre-Design Phase Services	\$ 5,509.70	\$ 5,509.70	\$ -	\$ 5,509.70	100%
Task 2.1 - Oversight of A/E Design Team/Plan Review/Value Engineering	\$ 16,605.92	\$ 16,605.92	\$ -	\$ 16,605.92	100%
Task 2.2 - Contractor Qualification/Bid Solicitation and Selection (CMAR Delivery Method)	\$ 5,842.92	\$ 5,842.92	\$ -	\$ 5,842.92	100%
Task 3.1 - Construction & Contract Management	\$ 6,150.40	\$ 6,150.40	\$ -	\$ 6,150.40	100%
Task 3.2 - Daily Field Reports and Progress Photos	\$ 11,659.70	\$ 11,076.71	\$ 582.99	\$ 11,659.70	100%
Task 4.0 - Project Close Out	\$ -	\$ -	\$ -	\$ -	0%
Task 5.0 - Meetings & Coordination on Project Development Activities w/Stakeholders	\$ 16,913.40	\$ 16,913.40	\$ -	\$ 16,913.40	100%
Direct Expenses	\$ 1,723.90	\$ 1,723.90	\$ -	\$ 1,723.90	100%
Total For This Billing Period					582.99

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$64,405.94	\$63,822.95	100.0%	\$0.00


 Aisha Gonzalez - President