

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11329031**  
**INVOICE DATE: 07/31/22**

**BILL TO: 34**

Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596


**JOB: 180503**

Mile 6 WA#3 (14 1/2 to SH 107)  
 PO#829916

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of July 2022.						
Work Authorization #3 - Engineering Services for PS&E Development Roadway, Irrigation Structures, Signals, Geotechnical, Pavement Design, and Permitted Utilities Coordination						
16004-PS&E Roadway	1,023,084.00	613,850.40	30,692.52	644,542.92	63.0	378,541.08
16005-PS&E Outfalls	136,416.00	81,849.60		81,849.60	60.0	54,566.40
16006-Plans to TxDot	67,500.00	13,500.00	13,500.00	27,000.00	40.0	40,500.00
16205-Signal Designs	3,052.07	1,831.24		1,831.24	60.0	1,220.83
16250-Signal Designs	46,947.93	28,168.75		28,168.75	60.0	18,779.18
16308-Permitted Utili	144,000.00	93,600.00	7,200.00	100,800.00	70.0	43,200.00
33001-Geotech Testin	90,000.00	90,000.00		90,000.00	100.0	
TOTALS:	1,511,000.00	922,799.99	51,392.52	974,192.51	64.5	536,807.49

ORIGINAL CONTRACT SUM	\$ 1,511,000.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,511,000.00
TOTAL COMPLETED TO DATE	\$ 974,192.51
LESS PREVIOUS INVOICES	\$ 922,799.99
CURRENT PAYMENT DUE	\$ 51,392.52

  
 PROJECT MANAGER'S SIGNATURE



# L&G Consulting Engineers, Inc.

August 1, 2022

Hon. David Fuentes  
Hidalgo County Commissioner, Pct. #1  
**Attn: Amy Saenz-Smith or Erica Espinoza**  
1902 Joe Stevens  
Weslaco, TX 78596

**RE: Mile 6 Project – WA#3**  
**Limits: SH 107 – Mile 14 ½ N**  
**PO#829916 - L&G Project#180503**

Dear Commissioner Fuentes:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of July 2022.

The following is attached:

- L & G's Invoice
- Exhibit C – Work Schedule

**Work Authorization#3 – Engineering Services for PS&E Development - Roadway, Irrigation Structures, Signal Design, Geotechnical, Pavement Design, and Permitted Utility Coordination.**

		<b>% Complete</b>
<b>FC 16004 – PS&amp;E DEVELOPMENT (ROADWAY)</b>		
L&G has addressed TxDOT comments on the 30% submittal and PS&E for the 60% submittal.	<b>L&amp;G</b>	<b>63%</b>
<b>FC 16005 – PS&amp;E DEVELOPMENT FOR IRRIGATION STRUCTURES</b>		
L&G continues to develop irrigation crossing details for irrigation structures identified during schematic development of the project. L&G has initiated coordination efforts with HCCID9 to receive comments on the proposed irrigation crossings. A meeting was held with HCCID9 to confirm active locations, sizes, and service points. Irrigation layouts have been updated for the 60% submittal. <b>No update for this invoice.</b>	<b>L&amp;G</b>	<b>60%</b>

<b>FC 16006 – PLANS SUBMITTED TO TXDOT</b>		
L&G has completed the 60% PS&E submittal.	<b>L&amp;G</b>	<b>40%</b>
<b>FC 16205 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS</b>		
TxDOT has agreed with the conclusions of the Traffic Signal Warrant Study. L&G continues coordination with ETSI for signal designs on this project. 60% designs have been compiled and provided to ETSI. L&G has prepared PS&E design files for ETSI's use in developing temporary and permanent signal designs and has reviewed ETSI's preliminary plans for inclusion in the upcoming 60% submittal. <b>No update for this invoice.</b>	<b>L&amp;G</b>	<b>60%</b>
<b>FC 16250 – PERMANENT MULTIWAY CONTROL SIGNS AND SIGNALS AND TEMPORARY SIGNAL DESIGNS / SUB</b>		
ETSI has completed 60% temporary and permanent signal designs for SH107, Mile 16, Mile 15 ½, Mile 15, and Mile 14 ½ intersections. Quantities and General Notes have also been provided for inclusion in the 60% PS&E submittal. <b>No update for this invoice.</b>	<b>ETSI</b>	<b>60%</b>
<b>FC 16308 – PERMITTED UTILITY COORDINATION TO ADJUST</b>		
L&G has developed a utility contact list, initiated correspondence with the utility companies, and has sent out initial project advisory letters. Coordination efforts continue with utility companies and potential conflicts are being analyzed based on information received by the utility companies. L&G has developed a Utility Conflict Matrix.	<b>L&amp;G</b>	<b>70%</b>
<b>FC 33001 – GEOTECHNICAL TESTING &amp; PAVEMENT DESIGN FOR TXDOT</b>		
<b>This task is complete.</b>	<b>L&amp;G</b>	<b>100%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,

  
Jordan Sinclair, P.E.  
Project Manager

Attachments

